

Test	Line No.	M.P.1	M.P.2	Mileage Contributing to 185 Mile Goal	City	Contractor Mobilization	Clearance	Hydrotest	Tie-In	Results
T-061-12	L-300A	372.87	374.26	2.12	N. Kettleman	01/09/12 A	01/19/12 A	01/24/12 A	01/30/12 A	Tested successfully
T-057W-11	L-300A	187.85	188.41	0.58	Kern	02/07/12 A	02/28/12 A	03/05/12 A	03/22/12 A	Tested successfully
T-057E-11	L-300A	181.45	182.34	1.08	San Bernardino	02/07/12 A	02/28/12 A	03/09/12 A	03/22/12 A	Tested successfully
T-122-12	L-300B	0.13	0.15	0.03	Topock	02/13/12 A	03/19/12 A	03/22/12 A	03/28/12 A	Tested successfully
T-021-12	L-191-1	9.59	9.94	0.36	Pittsburg	02/27/12 A	03/12/12 A	03/21/12 A	03/30/12 A	Tested successfully
C-047C-11	L-153	20.07	22.87	NA	Oakland	03/01/12 A	03/10/12 A	NA	04/04/12 A	Camera work completed.
T-097-12	L-148	0.00	6.06	6.06	Modesto	03/05/12 A	03/19/12 A	04/01/12 A	04/03/12 A	Tested successfully
C-019-12	L-153	22.87	25.11	NA	Oakland	03/12/12 A	04/06/12 A	NA	05/30/12 A	Camera work completed.
PR-003-12	L-131	0.00	0.18	0.17	Milpitas	03/19/12 A	03/30/12 A	04/05/12 A	04/09/12 A	Tested successfully
T-025-12	L-100	138.43	143.85	5.23	San Jose	03/19/12 A	04/10/12 A	05/09/12 A	06/07/12 A	Tested successfully
T-026-12	L-100	143.85	147.77	4.28	San Jose	03/19/12 A	04/10/12 A	05/19/12 A	06/07/12 A	Tested successfully
T-027-12	L-100	147.77	150.13	2.36	Milpitas	03/19/12 A	04/10/12 A	05/19/12 A	06/07/12 A	Tested successfully
T-099-12	L-148	6.06	12.58	6.59	Modesto	03/22/12 A	04/07/12 A	04/19/12 A	04/24/12 A	Tested successfully
T-049-12	L-142N	3.16	6.69	3.53	Bakersfield	03/26/12 A	04/09/12 A	04/26/12 A	05/04/12 A	Tested successfully
T-048-12	L-142N	0.00	3.16	3.14	Bakersfield	03/26/12 A	04/09/12 A	04/28/12 A	05/04/12 A	Tested successfully
T-040-12	7221-10	7.21	9.65	2.46	Salida/Modesto	04/02/12 A	04/16/12 A	04/26/12 A	04/29/12 A	Tested successfully
PR-002-12	2405-01	0.55	0.62	0.09	Fremont	04/09/12 A	04/18/12 A	04/28/12 A	04/28/12 A	Tested successfully
T-100-12	L-148	12.58	14.62	2.02	Modesto	04/13/12 A	04/27/12 A	05/17/12 A	05/19/12 A	Tested successfully
T-073-12	L-021F	19.17	20.09	0.99	San Rafael	04/17/12 A	05/01/12 A	05/17/12 A	05/22/12 A	Tested successfully
TIM-114-11	L-109	7.57	8.72	1.35	Mountain View	04/17/12 A	06/02/12 A	06/12/12 A	06/19/12 A	Tested successfully
TIM-102A-12	L-118A	0.00	0.18	0.18	Fresno	05/03/12 A	05/17/12 A	05/21/12 A	05/23/12 A	Tested successfully
T-038-11	L-132	46.61	48.44	1.79	San Francisco	05/14/12 A	05/29/12 A	06/06/12 A	06/12/12 A	Tested successfully
T-102D-12	L-118A	37.38	37.71	0.27	Chowchilla	05/23/12 A	06/12/12 A	06/15/12 A	06/19/12 A	Tested successfully
T-018-12	L-132	48.44	49.98	1.80	San Francisco	05/28/12 A	06/19/12 A	07/03/12 A	07/11/12 A	Tested successfully
T-039B-11	L-132	49.98	51.50	1.52	San Francisco	05/28/12 A	06/19/12 A	07/05/12 A	07/11/12 A	Tested successfully
T-052-12	L-142S	0.02	0.69	0.65	Bakersfield	06/04/12 A	06/22/12 A	06/28/12 A	07/13/12 A	Tested successfully
T-053-12	L-142S	3.21	3.87	0.63	Bakersfield	06/04/12 A	06/22/12 A	07/06/12 A	07/13/12 A	Tested successfully
T-102F-12	L-118A	58.21	58.74	0.53	Merced	06/08/12 A	06/26/12 A	06/29/12 A	07/10/12 A	Tested successfully
TIM-159-12	L-181B	4.08	4.51	0.26	Aromas	06/11/12 A	06/22/12 A	06/28/12 A	07/07/12 A	Tested successfully
T-096-12	1816-01	16.30	18.25	1.96	Santa Cruz	06/26/12 A	07/16/12 A	07/25/12 A	07/27/12 A	Tested successfully
T-054-12	L-142S	10.45	11.48	1.04	Bakersfield	07/02/12 A	07/18/12 A	07/23/12 A	07/25/12 A	Tested successfully
TIM-161A-12	7223-01	0.14	4.16	8.07	Modesto	07/06/12 A	07/19/12 A	07/26/12 A	07/28/12 A	Tested successfully
T-059-12	L-300A	277.89	278.12	0.10	Bakersfield	07/06/12 A	07/20/12 A	07/28/12 A	07/28/12 A	Tested successfully
TIM-130-12	3017-01	0.82	3.92	3.10	Walnut Creek	06/12/12 A	07/09/12 A	07/28/12 A	08/02/12	
TIM-131-12	3017-01	3.92	7.54	3.41	Danville	06/12/12 A	07/09/12 A	07/28/12 A	08/02/12	
T-045-12	L-138	28.64	35.91	7.09	Fresno	06/19/12 A	07/14/12 A	07/24/12 A	08/03/12	
T-044-12	L-138	22.55	28.64	6.10	Fresno	06/19/12 A	07/14/12 A	07/26/12 A	08/03/12	
TIM-126-12	L-109	18.56	19.55	1.29	Menlo Park	07/09/12 A	07/18/12 A	07/28/12 A	08/06/12	
TIM-125-12	L-109	21.42	22.23	0.62	Redwood City	07/09/12 A	07/18/12 A	07/30/12 A	08/06/12	
TIM-133-12	7224-01	5.34	6.02	0.68	Modesto	07/18/12 A	07/31/12 A	08/04/12	08/11/12	
T-172-12	L-131	35.73	35.87	0.16	Livermore	07/19/12 A	07/29/12 A	08/04/12	08/13/12	
C-020-12	L-153	25.11	27.88	NA	Oakland	03/20/12 A	06/29/12 A	NA	08/14/12	
TIM-168-12	1614-08	0.56	1.00	0.44	Lodi	07/23/12 A	07/31/12 A	08/07/12	08/15/12	
TIM-161B-12	7223-01	4.16	8.40	0.00	Modesto	07/06/12 A	08/01/12	08/07/12	08/10/12	
T-025B-11	L-132	4.29	4.92	0.64	Santa Clara/Sunnyvale	07/11/12 A	08/02/12	08/10/12	08/15/12	
T-079-12	L-119A	0.02	3.83	3.50	Davis	07/20/12 A	08/09/12	08/17/12	08/23/12	
PV-047C-11	L-153	18.80	20.60	NA	Oakland	07/23/12 A	07/31/12	NA	08/12/12	
TIM-019-12	L-153	22.87	25.11	2.41	Oakland	07/23/12 A	08/04/12	08/08/12	08/22/12	
T-047C-11	L-153	20.06	22.87	2.80	Oakland	07/23/12 A	08/13/12	08/22/12	08/31/12	
TIM-101-11	1816-01	3.44	8.44	5.90	Watsonville	07/25/12 A	08/09/12	08/16/12	08/24/12	
T-104-12	L-132	25.60	29.06	3.51	San Carlos	07/26/12 A	08/06/12	08/20/12	08/26/12	
TIM-037-11	L-132	43.61	46.57	2.98	South San Francisco	07/31/12 A	08/14/12	08/21/12	08/29/12	
TIM-169-12	L-197B	0.00	4.47	4.40	Lodi	08/01/12	08/13/12	08/20/12	09/04/12	
T-055-12	L-300A	230.32	231.20	0.81	Tehachapi	08/01/12	08/13/12	08/24/12	08/30/12	
T-173-12	7219-01	0.00	3.73	3.73	Modesto	08/01/12	08/15/12	08/21/12	08/24/12	
T-110-12	L-300A	446.48	449.71	1.96	Hollister	08/01/12	08/15/12	08/22/12	08/30/12	
T-089-12	L-210B	7.50	10.82	2.81	Fairfield	08/01/12	08/20/12	08/27/12	09/07/12	
T-090-12	L-210B	10.82	15.61	5.14	Fairfield	08/01/12	08/20/12	08/27/12	09/07/12	
PR-004-12	L-300B	0.24	0.24	TBD	Needles	08/03/12	08/04/12	08/04/12	08/05/12	
T-176-12	L-301F	7.19	7.93	TBD	Marina	08/09/12	08/16/12	08/22/12	08/25/12	
TIM-143-12	0405-01	3.87	13.00	8.48	Napa	08/13/12	09/06/12	09/18/12	09/28/12	
TIM-144-12	0405-01	3.87	13.00	0.00	Napa	08/13/12	09/06/12	09/18/12	09/28/12	
TIM-160B-12	7222-01	11.16	13.15	1.99	Modesto	08/14/12	08/29/12	09/12/12	09/20/12	
TIM-013A-12	L-109	41.90	43.47	1.92	Daly City	08/20/12	09/06/12	09/18/12	09/26/12	
TIM-013B-12	L-109	43.49	45.15	1.71	Daly City	08/20/12	09/06/12	09/18/12	09/26/12	
T-047-12	L-138	45.39	45.56	0.16	Fresno	08/21/12	09/04/12	09/14/12	09/25/12	
T-174-12	1816-05	0.00	1.20	1.20	Watsonville	08/24/12	09/07/12	09/17/12	09/24/12	
TIM-140-12	L-103	15.64	15.86	0.22	Prunedale	08/27/12	09/11/12	09/19/12	09/28/12	
T-092-12	L-210B	22.98	25.98	2.82	Napa	08/27/12	09/11/12	09/20/12	09/27/12	
TIM-020-12	L-153	25.11	27.88	2.77	Oakland	08/27/12	09/24/12	10/01/12	10/12/12	
TIM-146-12	0115-01	0.00	0.41	0.40	Oakland	08/27/12	09/24/12	10/01/12	10/12/12	
T-158-12	1819-01	0.00	2.33	2.22	Watsonville	08/29/12	09/13/12	09/21/12	09/28/12	
T-091-12	L-210B	15.61	20.22	4.95	Suisun City	08/30/12	09/10/12	09/17/12	09/24/12	
T-085-12	L-172A	55.40	58.60	3.08	Yolo	08/31/12	09/07/12	09/10/12	09/20/12	
TIM-123-12	L-109	30.52	32.81	2.26	Hillsborough	08/31/12	09/15/12	10/03/12	10/15/12	
TIM-124-12	L-109	28.21	28.54	0.38	San Mateo	08/31/12	09/15/12	10/03/12	10/15/12	
T-042-12	057A-MD1	0.00	0.61	0.61	McDonald Island	09/01/12	09/10/12	09/17/12	09/24/12	
T-043-12	057A-MD1	0.97	1.13	0.16	McDonald Island	09/01/12	09/10/12	09/17/12	09/24/12	
TIM-024-12	0813-01	0.03	1.29	1.00	San Jose	09/04/12	09/18/12	09/26/12	10/07/12	
TIM-149-12	0813-02	0.00	0.50	0.50	San Jose	09/04/12	09/18/12	09/28/12	10/07/12	
TIM-150-12	0814-05	0.00	0.31	0.31	San Jose	09/04/12	09/18/12	09/29/12	10/07/12	
TIM-166-12	1301-01	4.17	4.63	4.66	Petaluma	09/05/12	09/15/12	09/25/12	10/02/12	
T-175-12	L-109	16.93	17.01	0.11	Stanford	09/06/12	09/22/12	09/28/12	10/05/12	
TIM-134A-12	L-107	18.69	26.01	0.30	Sunol	09/10/12	09/26/12	10/03/12	10/15/12	
TIM-142-12	L-103	27.16	27.26	0.17	Salinas	09/18/12	10/02/12	10/09/12	10/17/12	
TIM-155-12	L-138D	45.10	46.64	1.54	Fresno	11/05/12	11/19/12	11/27/12	12/05/12	
T-101-12	3010-01	0.00	1.27	1.27	Antioch	TBD	TBD	TBD	TBD	
T-010-12	0407-01	0.59	4.34	3.74	Napa	TBD	TBD	TBD	TBD	
TIM-162-12	7224-09	0.00	1.35	1.35	Modesto	TBD	TBD	TBD	TBD	

T - Test section  
 TIM - Test section with Integrity Management Segment Included  
 C - Camera Inspection for Preliminary Engineering of a Hydrotest  
 PR- Pressure Restoration Project  
 L - Transmission pipeline  
 A - Actual date completed