## Gas Operations Distribution Records Update

July 11, 2014



Steps in Enhancing Distribution Records Quality



#### Legend: T: Transmission D: Distribution



Initiative Status		Status	Progress
Baseline Validation	Pathfinder (D)		<ul> <li>Data representing 17,000 of 42,000 miles of mains and 1.5 million of 3.3 million services has been converted into GIS, using a risk-based schedule</li> <li>As a result of the conversion, data quality enhancements are being performed including resolving discrepancies between job orders, installation year, coating type, size, material and other relevant attributes</li> <li>On-track to complete system-wide data conversion by end of 2015</li> </ul>
	CC&B Verification (D)		<ul> <li>Compared distribution asset maps with customer billing data that includes meter locations</li> <li>Identified 2,883 distribution services and associated mains not included on the distribution asset maps, which were subsequently leak surveyed and mapped</li> </ul>
	As-Built Aging Workload (T&D)		<ul> <li>Searched all open work orders associated with asset installation or modification in the work management systems (SAP and PSRS) and identified 61,947 open work orders for both transmission and distribution</li> <li>Researched each work order to identify where construction was completed but not yet mapped resulting in 18,113 distribution work orders; some were pending updates in the mapping system by more than 5 years</li> <li>12,929 open distribution work orders have been completed; On-track to update mapping system for all remaining distribution outstanding work orders by Oct, 2014</li> </ul>

Completed In Progress On-Going Early Stage Initiative



	Initiative	Status	Progress
-ield fication ocess	A Forms (T&D)		<ul> <li>Use of field inspection data for transmission and distribution assets captured during leak repair to update asset specifications in GIS</li> </ul>
Pr Pr	Corrective Action Program (T&D)		<ul> <li>Discrepancies between records and actual asset informationinput into CAP for tracking and resolution</li> </ul>
Preventative Controls	As-Built Process Enhancements (T&D)		<ul> <li>Track and measure cycle time of every transmission and distribution work order from construction complete to update of mapping system</li> <li>Reduced average duration from 75 days in 2011 (3<sup>rd</sup> quartile) to current performance of 29 days (1<sup>st</sup> quartile)</li> </ul>
	Employee and Contractor Awareness (T&D)		<ul> <li>Reinforce importance of having accurate and updated information prior to starting any job and the ability to stop a job in case of uncertainty or identified discrepancy in records</li> <li>Emphasize use of CAP to submit all discrepancies between records and actual asset information</li> </ul>
	Process Safety (T&D)		<ul> <li>Developed and implemented a gas carrier pipe field verification checklist for distribution mains and services</li> <li>Initiated an effort, Records Validation Project, to enhance process controls for validating asset information during design and prior to construction analogous to a "pre-flight" safety checklist</li> </ul>

Completed In Progress On-Going Early Stage Initiative



## Pathfinder (D) (Baseline Validation)

## PG&E Gas Distribution GIS



Establishing a single database for gas distribution asset data and substantially improving the accessibility of information resulting in improved:

- Safety,
- Compliance, and
- Work Management Processes

## PG&E<sup>®</sup>Path

## Pathfinder Scope and Schedule (risk-based)





# Gas Distribution GIS Demonstration

8



## CC&B Verification (D) (Baseline Validation)

## PG&E CC&B Verification Process

- Verified meter locations in billing database with distribution asset maps and Google Earth
- Identified and analyzed exceptions to validate and determine assets not included on the distribution maps
- Ensured traceable, verifiable, and complete records for the remediation of each exception





## PG& CC&B Verification Results



Pacific Gas and Electric Company

Prepared at the Request of

#### PACIFIC GAS AND ELECTRIC COMPANY CC&B/GEMS VALIDATION PROJECT PROGRESS AND RESULTS REPORT BY PG&E MAPPING OFFICE AS OF JANUARY 14, 2013

			ter alle alle alle alle alle alle alle al	FINAL DETERMINATION				
	Location	Total Plats	Number of Meters	Percentage of Review Complete	Number of Neter Eccentions	Percentage of Meter Eccentions	Number of Plats with Excertises	Percentage of Plaza with Exceptions
1.	Redacted	1,347	193,364	100.0%	22	0.07%	12	0.89%
2.		1,053	146,124	100.0%	34	0.02%	23	2.18%
3.		822	80,442	100.0%	23	0.03%	17	2.07%
4.		1,160	261,709	100.0%	40	0.02%	12	1.03%
		1,499	514,550	100.0%	417	<b>&gt;</b> 0.00%	27	1.80%
б.		1,015	101,714	100.0%	<u>i</u> 17	0.12%	50	4.61%
		1,430	260,754	100.0%	407	>> 0.16%	15	1.05%
8.		1,023	317,489	100.0%	27	0.01%	13	1.27%
<u>\$</u> ,		1,997	271,454	100.0%	86	0.03%	37	1.85%
140.		613	327,798	100.0%	69	0.02%	9	1.47%
11.		2,790	635,781	100.0%	151	0.02%	30	1.08%
$\leq n$		1,654	212,672	1.00.0%6	329	> 0.15%	48	2.90%
13.		709	242,187	100.0%	%	0.04%	7	0.99%
14.		568	289,063	100.0%	219	0.08%	42	7.39%
		975	197,043	100.0%6	648	<b>25</b> 0 <b>CC</b>	44	4.51%
16.		1,006	163,236	100.0%	93	0.06%	8	0.80%
17.		1,778	226,783	100.0%	96	0.04%	41	2.31%
18.		221	14,452	100.0%	9	0.06%	6	2,71%
	TOTALS / AVERAGES:	21,730	4,456,615	100.00%	1,883	0.06%	441	2.03%



## As-Built Aging Workload (T&D) (Baseline Validation)

## **PFGE** Distribution Work Orders Aging Workload



Distribution Orders requiring additional assessment after first review

Distribution Asset Family	Total
Distribution Services	6,385
Distribution Copper Services - no order	3,607
Distribution Mains	3,464
Measurement & Control - no order	2,089
Distribution Services - no order	2,072
Measurement & Control	467
CNG/LNG	29
Total	18,113



## A Forms (T&D) (Field Verification Process)

Leveraging Mobile A-Form Data

Display Notification :	Repair Data				stenentersettette <b>▼</b>
)				Shape	<shape></shape>
				Source Accuracy	GSR
Inotification Checklist	Repar Data CP Condition	1		Construction Status	Complete
• 🛢 Leak Information 🗮				Installed Job Order	PM42117810
<ul> <li>Ppe Data</li> <li>Repair Data</li> </ul>				Installed Completion Date	5/2/2014
Inspect/Pipe Cond:Metal	USA notified?	Yes * If No, Why?	•	Service Type	Service
• 🛙 Installation/Pressure Test	USA Ticket #	138309 Valid Date 05/02/2014		Locating Wire Indicator	Yes
• 🛢 Incident	Response Date	05/02/2014 Response Time 13:35:00 24	ir format	Joint Trench Indicator	No
• W Dig-in/Damage Data	Gas Loss Calculation Required			Physical Wall Map	3278
• Ø Mismark	Repair Completed by:(LAN ID)	ccb9 Ext Contractor		Recorded Wall Man	3278
• 🗰 Mapping Review	Repar Completed in Field on	25/02/2014 Repair Completed in Field at:	18:00:00 24 hr	Physical Plat	<u>5</u>
• 🖉 Leak History	Repair Location	on service 6 feeet from meter		Parceded Dist	a a a a a a a a a a a a a a a a a a a
• @ Assimments	Repair Remarks	replaced 10 feet of service		Dhurical Plack	14
• Ø Document Management	Paving Required			Pacended Plack	14
• @ Comments *	Was repar exclusively completed	by tightening, lubricating, and/or adjusting		Actorial	14 Distance
Intération Communi	vvas facility deactivated and retur	The distance for the second se		Matenal	Plastic
Incercation parimary	Kepar Activity	Repart + Partial Server		Nominal Utameter	1
Number 107004353	if other, explain			Plastic Type	PE2400/2/08 (Yellow)
Notifie 10/994200	Case Josepherd	The second	-1 ( ) ( ) ( )	Non Locatable Stub	No
Problem Cat. GPDLK	Bankand With	12+02		Pressure Classification	High Pressure
Order No. 47117810	Conner Entrely Renlaced	* Aidul & Removed	-	Owner	PG&E
Raf Notif	Post Perhark Remited	1 And The Pack By date		Installation Method	Unknown
Herr Hours	Pineline Engineer Consulted?	Footneer Consulted (LAN ID)	pression and the second s	Insert Indicator	No
	Date Consulted	engices consider the by	A hereiteen and hereiteen a	Length Source	Field Measurement
Created By GCMFASCP1C			•	Measured Length	8
Create Date 05/06/2014				MAOP	<null></null>
Changed By BCH WM UCS				MAOP Unit of Measure	Pressure Per Square Inch
Change Date 06/11/2014				Applicant Install Exp Date	<null></null>
				Applicant Trench Exp Date	<null></null>
				MUX American	ZALIES



## Corrective Action Program (T&D) (Field Verification Process)

PRGE CAP Items – Records Discrepancies

#### Miss-mapped (or mapping discrepancy) related items

SAP No.	Initiation Date	Title	Risk
7000373	10/29/2013	SR-047 Mapping-Svc not posted/Citrus Hts	Medium 3-B
7001198	1/8/2014	Gas Plat Sheet 3414-C2 Error	Low 4-C
7001351	1/16/2014	Inaccurate gas plat map info Orinda	Low 4-D
7001876	2/18/2014	DCUST1530 Not Drawn in GIS - 3" TP Serv	Medium 3-B
7001940	2/19/2014	School Srvc not on Gas Plat - Danville	Medium 3-B
7001929	2/21/2014	unmapped transmission mains in ST & YO	Medium 3-B
7001937	2/21/2014	Trans assets not mapped by both T & D	Medium 4-A

#### Miss-mapped (or mapping discrepancy) related items specific to inserted mains or services

SAP No.	Initiation Date	Title	Description			Risk
7000 10/2 189 3	10/28/201 3	Gas Leak Repair and a	On July 30, 2013, a General Co Redacted	nstruction (GC) crew working welded a Redacted onto the	at Redacted	Medium 3-B
		CPUC Site	Redacted preparing	to transfer the gas service to	the new	
		Visit	plastic gas main the following da	ay. The Redacted	had	
			an Redacted	that melted	due to the	
			heat of the weld. The GC crew of	lid not notice the service was	leaking	
			before ending the day. On July	<u>30, 2013 at 1717 hours, PG&amp;</u>	<u>E w</u> as	
			notified of a gas odor at Redacted		by the	
			Mountain View Fire Department. A Gas Crew was dispatched, the gas was shut in at 2100 hours, repairs were made and service was restored			
			to 7 customers on July 31, 2013	at 0030 hours.		



## As-Built Process Enhancements (T&D) (Preventative Controls)



- In 2013, every transmission and distribution job was tracked and monitored to update the mapping system after construction complete within 90-days, identified as the as-built duration metric
- In 2014, the as-built duration metric will continue to improve our processes by monitoring the <u>average</u> number of days it takes to update the mapping system after construction complete
  - Goal: Average duration of 32 days to map a job after construction complete
  - At the end of 2013, the average duration to map a job was 34 days<sup>1</sup>
  - The average duration to map a job is 29 days as of 6/17/14

<sup>1</sup>Average duration to map a job in 2011 was 75 days





### Employee and Contractor Awareness (Preventative Controls)

### Stop the work if records don't match; Report any records issues to CAP



A Message from Jesus Soto, Jr. Senior Vice President. Gas Engineering. Construction and Opera



Team:

Accurate and reliable records are the foundation of the everyday work we do at PG&E and are essential to making informed decisions that keep the public and employees safe. We all play a role in keeping our records current and ensuring that we use accurate records for every job that we perform.

#### Thank you for the great progress you've made on records

You've made great strides in updating, verifying and centralizing our records. In fact, more than four million of our records for all 6,750 miles of transmission pipeline system have been collected, verified and entered into a centralized repository—making them easier for our employees to access. Together, we are continuing to make similar progress for our distribution system. The work you have completed provides a strong foundation but given that our infrastructure is many decades old, we have continued opportunities to use our "find it and fix it" approach to improve the accuracy of our records.

#### Take the time to execute the work in the right way

In addition to validating procedures and standards for the job, it is just as important to confirm that you are using accurate records. The gas explosion in a vacant Carmel home on March 3 serves as a very real reminder of how critical it is to have accurate records in our hands when we're performing work on our gas system. Since this incident, we have implemented the new Gas Carrier Pipe Checklist to help remind us of the steps involved in verifying our distribution assets before we start work. But the checklist is only a starting point. Each and every one of us has a responsibility to make sure that we have the most accurate records in our hands whenever we are performing work on our gas facilities.

#### Everyone has the authority to stop a job if records don't match

Before starting a job that involves our gas facilities, whether it's in the field or at your desk, ask yourself these questions:

- 1. Do I know everything I need to know about the facilities I'm about to work with?
- 2. Do I feel confident that I have the information I need to perform the job safely?

If your answer is "No" or "I don't know" then the work should not be started until you can answer "Yes" to those questions. If you feel any uncertainty about the records you are working from, stop the job and seek out the most up-to-date version, or ask your co-worker or supervisor for assistance.

Remember that a two month-old copy of a map in your truck or on your desk might not be the most accurate because we're updating our maps at a much faster rate. In fact, the recent assessment performed by Lloyd's Register, which supported our PAS 55-1 and ISO 55001 certifications, noted that "records is a challenging area for any utility company and that PG&E has made good progress, however inconsistencies continue to be identified between the master copies of drawings and those retained by individuals on the site."

Continuing to improve the accuracy and reliability of our records is at the core of becoming the safest, most reliable gas company in the nation. As you perform your work, if you come across situations where you believe there may be differences between our records and field verified information, it's critical that you submit these items through the Corrective Action Program (CAP), either online by <u>clicking here</u> or by calling the helpline (855) 85-GO-CAP (855-854-6227).



21

Our vision is to become the safest, most reliable gas company in the United States. Every day our actions must be guided by putting safety and people at the heart of everything that we do.

8e safe,

Jesus



## Process Safety (T&D) (Preventative Controls)



### **Gas Carrier Pipe Verification Checklist**



### 5 Meeting

#### March 24, 2014

Gas Carrier Pipe Verification

AUDIENCE:

 All personnel performing welding and/or tapping on distribution facilities

#### Safety:

Why It Matters To You

As a result of a recent incident, the following measures must be taken to verify that steel pipe has not been inserted prior to welding and tapping. These measures are effective immediately.

#### Key Discussion Points

This 5MM outlines measures which must be taken to identify whether or not a steel pipe has been inserted with a plastic pipe.

Complete the attached "Gas Carrier Pipe Checklist" to document these steps.

Perform both record review and jobsite review prior to any physical work.

r			
Record Review	Perform the following:		
(Plat Sheets, Gas			
Service Records,	Review most current records to ensure that they match each		
As-builts)	other and jobsite conditions.		
	a. Is the job package current and complete?		
	b. Do the facility construction details on the documents match each other?		
	If any of the answers to the above are NO, then STOP and contact your supervisor for guidance.		
Jobsite Review	"Read the Street " Check for signs of recent construction activity		
	on gas facilities.		
	a Datha aviating adianat viago matak tha		
	a. Do me existing adjacem noers match me		
	Occumentation /		
	b. Does the tacking construction type seen in the tield match what is shown on the resorts?		
	match what is shown on the records :		
	If any of the answers to the above are NO, then STOP and		
	contact your supervisor for guidance.		
Physical	If plastic is present, then STOP and contact supervisor.		
Verification	If fittings are in the excavation, then utilize them for pressure		
	check. If you detect no pressure or if there are no visible fittings.		
	then STOP and contact your supervisor.		
3/04/0014	b		

Page 1 of 2

Pacific Gas and	Gas Carrier Pipe Checklist	Page 1 of 1
PPSR Electric company		

This is an interim form to ensure the necessary steps are taken to help identify when a steel line has been inserted. It will be incorporated into the JSSA.

NOTES:

- Use non-erasable blue or black ink.
- Complete this form before welding or tapping on steel distribution lines.
- Attach this checklist to the supervisor's JSSA that is submitted for each job.
- Perform both the Record/Jobsite Review and the Physical Verification to determine if the steel pipe is inserted.
- If the answer to ANY of the below questions is "NO", <u>stop work</u> and contact your supervisor.

GENERAL INFO	RMATION		
Division/Area:		Date:	
Physical Work Location:		Person in Charge:	

RECORD/JOBSITE REVIEW				
Task	Question	Outcome		
Review the job package	Is the job package current and complete?	YES or NO		
Compare the documents in the package to each other	Do the facility construction details on the documents match each other?	YES or NO		
Look for signs of insertion at risers (e.g. pre-fabricated, service- head adapters)	Do the existing adjacent risers match what is shown on the documentation?	YES or NO		
Compare the documents to the jobsite	Does the facility construction type match what is shown on the records?	YES or NO		
	PHYSICAL VERIFICATION			
Look for signs of plastic insert in excavation	Have you determined that there are no signs of plastic inserts?	YES or NO		
Utilize existing fitting in excavation	If you gauged pressure using an existing fitting at the work site, did you detect pressure in the steel line?	YES or NO		





PGÆE

- Exponent has been engaged to establish checklists and procedures
  - Continuation of work associated with corrective actions from Carmel incident (e.g., gas carrier pipe checklist)
  - A procedure, including a process map and checklist, applicable to each design organization that defines design input verification requirements
  - A procedure, including a checklist, to be used by field personnel to verify system status and configuration prior to commencing any work, with safety implications
  - Completion and roll out expected September 2014
- Work to be stress tested by additional academic professors