246 6508 P.01/01 AUG-19-1994 14:53 RDG SUR CTR VUIN 1121712 #75-27 6-30-61R GAS OPERATIONS STRENGTH TEST PRESSURE REPORT (Per General Order 112, Paragraph 209) Date 7-5-63 LE# 30422 G.M. No. 1. Project Description: INSTALL GAS FACILITIES TO SERVIZ KILN CORP. OLIVE RD. SIO RED BLUFF. Reading Thickness > Now 2. Pipeline Data: Size Specification. API 5LGR.B (a) Mainline 2.375 (b) Design Operating Pressure, maximum psi psi (c) Stress at Max. D.C.P. 7403 psi; as % of yield 30-8 (d) Location class \_\_\_\_ . Type construction 17 (e) Test Pressure 1,080 MIN. psi; fluid WATIER 1,200 MAX. psi; " (f) Stress at Test Pressure 8328 psi; as % of yield (g) Period of Test (See Instruction 3) 1- HOUR MINIMUM 3. Test Data , fluid used (c) Date and time concluded test actual test pressure (a) Date and time Purging started \_ \_ concluded \_ Date and time Pipeline tied into System (e) (f) Date and time Pipeline placed in Operation Name of PG&E Supervisor conducting test \_ (g) (h) Who made test? General Construction Department Division -Contractor (Indicate Name) -Instructions: 1. Strength test is required for all mains to operate at hoop stress of 20% or more of the specified minimum yield strength. 2. Test procedures are to conform to the requirements of paragraphs 841.3 and 841.4 (Section 209) of C.P.U.C. General Order No. 112. 3. The test period shall be suitable for the section of main to be tested; but in no instance shall it be less than I hour after initial stabilizing of pressure. 4. Retain one copy of completed report in job file. Send one copy to Division Operating Department and two to Vice President in Charge of Gas Operations.

TOTAL P.01

Material Redacted GTR0060992