		Year 1998						Year 1999			
	Units Scheduled for	Total Units	# of Units for	% Total Units for	# Units	% of Units	Units Scheduled	# of Units	% of Units		
All inspected Circuits	Inspection	Inspected	Repair	Repair	Repaired	Repaired	for Repair	Repaired	Repaired		
Transformers											
Overhead	705	705	0				0				
Underground	42	42	2	5%	2	100%	0	37	100%		
Padmounted	196	196	2	1.00%	2	100%	0	41	100%		
Switching/Protective Devices											
Overhead	317	317	0				0				
Underground	0	0	0				0				
Padmounted	1	1	0				0	6	100%		
Regs/Capacitors											
Overhead	18	18	0				0				
Underground	0										
Padmounted	0										
Distribution Conductors & Cable Miles	167.5						0				
Pole Line Hardware, Infractions, Etc.	2952	2952	409	14.00%	127	31.00%	238	624	100%		
Vaults, Boxes & Manholes	120	120	0				0				
Junction Enclosers	13	13	0				0	10	100%		
Wood Poles											
Wood Poles Inspected	2952	2952	0				0				
Wood Poles Intrusively Inspected	782	782	71	9.00%	58	82%	0	8	100%		

Notes:

1. This report includes what was scheduled to be inspected for 1998, what was inspected, number of items found needing repair, and number of items repaired. We also show the items that was repaired by December 31, 1999.


2. Most repairs completed in 1998 from the 1998 inspection reports were of the priority I condition level, those to be completed in 1999 from the 1998 inspection reports are of the priority III condition level.

	Year 1999							Year 2000
	Units							
	Scheduled		# of Units	% Total		% of	Units	
	for	Total Units	for	Units for	# Units	Units	Scheduled	# of Units
All inspected Circuits	Inspection	Inspected	Repair	Repair	Repaired	Repaired	for Repair	Repaired
Transformers								
Overhead	1133	1133	2	0.18%	2	100%	0	
Underground	43	43	2	4%	2	100%	0	
Padmounted	152	152	1	0.66%	1	100%	0	
Switching/Protective Devices								
Overhead	767	767	1	0.13%	1	100%	0	
Underground	0	0	0				0	
Padmounted	14	14	0				0	
Regs/Capacitors								
Overhead	8	8	0				0	
Underground	0							
Padmounted	0							
Distribution Conductors & Cable Miles	158.5						0	
Pole Line Hardware, Infractions, Etc.	3486	3486	546	15.70%	243	44.50%	303	0
Vaults, Boxes & Manholes	55	55	2	3.60%	2	100%	0	
Junction Enclosers	2	2	0				0	
Wood Poles								
Wood Poles Inspected	3486	3486	0				0	
Wood Poles Intrusively Inspected	2655	2850	205	7.20%	205	100%	0	

Notes:


1. This report includes what was scheduled to be inspected for 1999, what was inspected, number of items found needing repair, and number of items repaired. We also show the items that will be repaired by December 31, 2000.

2. Most repairs completed in 1999 from the 1999 inspection reports were of the priority I condition level, those to be completed in 2000 from the 1999 inspection reports are of the priority III condition level.



	Year 1998							Year 1999
	Units							
	Scheduled		# of Units	% Total		% of	Units	
	for	Total Units	for	Units for	# Units	Units	Scheduled	# of Units
All inspected Circuits	Inspection	Inspected	Repair	Repair	Repaired	Repaired	for Repair	Repaired
Transformers								
Overhead	178	121	0	0%	0	0%	0	0
Underground								
Padmounted	49	0	0	0%	0	0%	0	0
Switching/Protective Devices								
Overhead	232	190	12	5%	12	100%	0	0
Underground							0	0
Padmounted								
Regs/Capacitors								
Overhead	5	3	0	0%	0	0%	0	0
Underground								
Padmounted								
Distribution Conductors & Cable Miles	52.7	52.7	0	0%	0	0%	0	0
Pole Line Hardware, Infractions, Etc.	1063	347	347	32%			347	262
Vaults, Boxes & Manholes	63	0	0	0%	0	0%	0	0
Junction Enclosers	42	0	0	0%	0	0%		
Wood Poles								
Wood Poles Inspected	1063	347	9	2%	0	0%	9	9
Wood Poles Intrusively Inspected								


Notes:



	Year 1999							Year 2000
	Units Scheduled		# of Units	% Total		% of	Units	
	for	Total Units	for	Units for	# Units	Units	Scheduled	# of Units
All inspected Circuits	Inspection	Inspected	Repair	Repair	Repaired	Repaired	for Repair	Repaired
Transformers								
Overhead	0	0	0	0%	0	0%	0	
Underground								
Padmounted	0	0	0	0%	0	0%	0	
Switching/Protective Devices								
Overhead	0	0	0	0%	0	0%	0	
Underground							0	
Padmounted								
Regs/Capacitors								
Overhead	0	0	0	0%	0	0%	0	
Underground								
Padmounted								
Distribution Conductors & Cable Miles	0	0	0	0%	0	0%	0	
Pole Line Hardware, Infractions, Etc.	0	0	0	0%			85 (1)	
Vaults, Boxes & Manholes	0	0	0	0%	0	0%	0	
Junction Enclosers	0	0	0	0%	0	0%	0	
Wood Poles								
Wood Poles Inspected	0	0	0	0%	0	0%	0	
Wood Poles Intrusively Inspected								


Notes:

1. These are priority three items left to repair from 1998 inspections



	Year 1998							Year 1999
	Units							
	Scheduled		# of Units	% Total		% of	Units	
	for	Total Units	for	Units for	# Units	Units	Scheduled	# of Units
All inspected Circuits	Inspection	Inspected	Repair	Repair	Repaired	Repaired	for Repair	Repaired
Transformers								
Overhead	270	270	0					
Underground								
Padmounted	19	19	8	42%			8	8
Switching/Protective Devices								
Overhead	350	350	0					
Underground								
Padmounted								
Regs/Capacitors								
Overhead	6	6	0					
Underground								
Padmounted								
Distribution Conductors & Cable Miles	24.58	24.58	0					
Pole Line Hardware, Infractions, Etc.	1307	1307	652	49%			652	534
Vaults, Boxes & Manholes	63	63	5	7%			5	5
Junction Enclosers	5	5	0	0%				
Wood Poles								
Wood Poles Inspected	1307	1307	15	1%			15	15
Wood Poles Intrusively Inspected								

Notes:



	Year 1999							
	Units Scheduled		# of Units	% Total		% of	Units	
	for	Total Units	for	Units for	# Units	Units	Scheduled	# of Units
All inspected Circuits	Inspection	Inspected	Repair	Repair	Repaired	Repaired	for Repair	Repaired
Transformers								
Overhead	0	0	0	0%	0	0%	0	
Underground								
Padmounted	0	0	0	0%	0	0%	0	
Switching/Protective Devices								
Overhead	0	0	0	0%	0	0%	0	
Underground							0	
Padmounted								
Regs/Capacitors								
Overhead	0	0	0	0%	0	0%	0	
Underground								
Padmounted								
Distribution Conductors & Cable Miles	0	0	0	0%	0	0%	0	
Pole Line Hardware, Infractions, Etc.	0	0	0	0%			118 (1)	
Vaults, Boxes & Manholes	0	0	0	0%	0	0%	0	
Junction Enclosers	0	0	0	0%	0	0%		
Wood Poles								
Wood Poles Inspected	0	0	0	0%	0	0%	0	
Wood Poles Intrusively Inspected								

Notes:

1. These are priority 3 items left to complete from the 1998 inspection

