

PUBLIC UTILITIES COMMISSION OF THE STATE OF CALIFORNIA

RESOLUTION TED-49
Safety Division

R E S O L U T I O N

GRANTING EXTENSION OF TIME TO COMPLETE CONSTRUCTION OF HAVEN AVENUE AT SEPARATED GRADES UNDER THE TRACKS OF UNION PACIFIC RAILROAD COMPANY'S LOS ANGELES - BARSTOW MAIN LINE IN ONTARIO, SAN BERNARDINO COUNTY.


City of Ontario (City), by letter dated, March 16, 1992, requests an extension of time from March 26, 1992, to March 26, 1994, to comply with the provisions of Decision (D.) 89-02-053, dated February 24, 1989, in Application (A.) 88-09-030, which granted the authority to construct Haven Avenue at separated grades under the tracks of Union Pacific Railroad Company's (UP) Los Angeles - Barstow Main Line in Ontario, San Bernardino County.

City states that the project has been started and is being completed in various construction phases. City states that Phase 3 of the project, the construction of Haven Avenue and the UP Railroad Bridge, was advertised March 1992 and will be completed March 1993.

UP has indicated it has no objection to granting of the time extension. The Staff finds that there have been no substantial change in circumstances since the granting of the original authority.

IT IS RESOLVED that City of Ontario is granted an extension of time from March 26, 1992, to March 26, 1994, to exercise the authority granted by D. 89-02-053 in A. 88-09-030. In all other respects, D. 89-02-053 shall remain in full force and effect.

This resolution is issued pursuant to Resolution ET-1367 and memorandum by the Executive Director dated April 6, 1988, and is effective today, April 17, 1992.


William L. Oliver
Director
Safety Division