



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132A	Area Southern	Division/District Peninsula	Job Number 41474079	Date Job Authorized April 19, 2011
---	-------------------------	---------------------------------------	-------------------------------	--

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 3 -- Tie-in pieces Location A & B, hydrostatic test piping and existing 16" L-132A. Existing pipeline material listed is from the "Material of Record" (refer to Dwg 41474079, sheet 5 of 5)
 Hydrotest L-132A from MP 0.0057 - .075 Mountain View, CA (Test section 41)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 33 Ft.	Static Head Calculation	
	Min. Elevation 5 Ft.	For Water	12 PSIG
	Elev. Diff. 28 Ft.	Other (Specify)	0.433 X Elev. Diff. = 12 PSIG
		X Elev. Diff. =	PSIG

Pipe Specification			Foolage to Be Tested	Pipe Spec. and Foolage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size	API or ASTM Grade				At MAOP	At Min. Test Press.	At Max. Test Press.	
O.D.	W.T.	Long Seam (ERW, DSAW, Seamless, Etc.)						
24.00	.375	Pipe, API 5L, X-60, DSAW (item #29)	43'3"	42.2	21.33	32.00	37.33	1688
16.00	.3125	Pipe, API 5L, X-52, ERW (item #30)	45'	44'	19.69	29.54	34.46	1828
16.00	.250	Pipe, Gr B, SMLS (item #11)	290'3"	288.5	36.57	54.86	64.00	985

Minimum Test Pressure @ Max. Elevation 600 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 700 PSIG			

Prepared By: Redacted	Date: 7-14-11	For Information or Changes, Call: Redacted	Approved By: Redacted	Date: 5/11/11
------------------------------	----------------------	---	------------------------------	----------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Redacted Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	5-12-11 1145 620 PSI	Elevation at Test Point	30 FT	Min. Required Test Press. At Test Point (1)	600 PSIG	Max. Allowable Test Press at Test Point (4)	700 PSIG
Time and Date Test Ended	5-12-11 1945 677 PSI	Max. Elevation in Test Section	30 FT	Min. Indicated Test Pressure (2)	620 PSIG	Max. Indicated Test Pressure (5)	695 PSIG
Actual Duration of Test	8 hrs.	Min. Elevation in Test Section	30 FT	Min. Test Pressure at Max. Elevation (3)	620 PSIG	Max. Test Pressure at Min. Elevation (6)	695 PSIG

Test Fluid Used **Water** Pipe Specification and Foolage Verified (See Part I)

Make, Range, and Serial No. of Pressure Recording Gauge CPL 1703 0-1000 PSI	Date Last Calibrated 5-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMETEK, S/N 2845 0-3500 PSI	Date Last Calibrated 11-29-10
---	---------------------------------------	--	---

Test Supervised By: Redacted	Date: 7-14-11	Approved By: Redacted	Date: 7-13-11
-------------------------------------	----------------------	------------------------------	----------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES: (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GMS&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--

① original document signed 6-23-11
 ② original document signed 5-12-11
 ③ original document signed 5-11-11
 ④ original document signed 5-11-11