

Peninsula Line Filing (Lines 101, 132A crosstie, and 147)

Schedule

Sept 27: Early sharing with CPSD - L101 MAOP (main pipeline) and hydrotests. - DONE

Oct 4: Early sharing with CPSD - L132A MAOP (main pipeline) and hydrotests, L147 MAOP (main pipeline). - DONE

Oct 7: Early sharing with CPSD - L132A MAOP (shorts), L147 (shorts). - DONE

Oct 14: Early sharing with CPSD - L101 MAOP (shorts), L147 hydrotests (2 of 3 which will be completed), and summary table per Topock decision.

Oct 18 (est) Final hydrotest for L147.

Oct 19: CPSD provides review/concurrence

Oct 21: PG&E files and serves supporting information for request Lines 101, 132A, and 147 pressure restoration

Oct 27: Confidential portion of supporting information available for review at PG&E's offices

Oct 31: Evidentiary hearing

Nov 10: PD issued

Nov 21: Comments on PD

Nov 28: Reply Comments on PD

Dec 1: Commission Decision