



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name Line 132A @ Redacted	Area	Division/District De Anza	Job Number 41474079	Date Job Authorized
---	------	-------------------------------------	-------------------------------	---------------------

Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts:
Addition of new 24" valve on L-132A at Rengstorff.

Location Class 3	Design Factor (F) 0.5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	---------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation _____ Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = _____ PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation _____ Ft.	
	Elev. Diff. 0 Ft.	

Size		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
24.000"	0.375"	API-5L, X60, SAWL (OSAW)	30'	18'-4 7/8" <i>check</i>	21.33	32.00	42.67	1,688 <i>MAX.</i>
1.050"	.154"	Sch 80 A106 GR. B		18'-11 3/8" <i>check</i>				

Minimum Test Pressure @ Max. Elevation	600 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	1 HOURS
Maximum Test Pressure @ Min. Elevation	800 PSIG			

Prepared By: Redacted	Date: 5/9/11	For Information or Changes, Call: Redacted	Approved By: Redacted	Date: 5/9/11
---------------------------------	------------------------	--	---------------------------------	------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)
 Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 10:30A 5/14/11 627 psig	Elevation at Test Point 0 FT	Min. Required Test Press. At Test Point (1) 600 PSIG	Max. Allowable Test Press at Test Point (4) 800 PSIG
Time and Date Test Ended 11:30A 5-14-11	Max. Elevation in Test Section 0 FT	Min. Indicated Test Pressure (2) 627 PSIG	Max. Indicated Test Pressure (5) 632 PSIG <i>1,688 PSIG</i>
Actual Duration of Test 1 hr. 20 min	Min. Elevation in Test Section 0 FT	Min. Test Pressure at Max. Elevation (3) 627 PSIG	Max. Test Pressure at Min. Elevation (6) 632 PSIG <i>OK</i>

Test Fluid Used: **WATER**
 Pipe Specification and Footage Verified (See Part I): **Above DD**

Make, Range, and Serial No. of Pressure Recording Gauge CLP 17051 P-1000 PSI	Date Last Calibrated 5/2/11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMETER 0-3500 PSI 5/2 2845	Date Last Calibrated 11-29-10
Test Supervisor: Redacted	Date: 5-14-11	Approved By: Redacted	Date: 5-14-2011

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
 JOB FILE (AT SPONSORING ORGANIZATION)
 GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 PROJECT MANAGER/PROJECT ENGINEER
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 RECORDS SECTION (WC), GMS&TS
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132A	Area Southern	Division/District Peninsula	Job Number 41474079	Date Job Authorized April 19, 2011
---	-------------------------	---------------------------------------	-------------------------------	--

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 3 -- Tie-in pieces Location A & B, hydrostatic test piping and existing 16" L-132A. Existing pipeline material listed is from the "Material of Record" (refer to Dwg 41474079, sheet 5 of 5)

Hydrotest L-132A from MP 0.0057 -- .075 Mountain View, CA (Test section 41)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	33 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 12 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation	5 Ft.	
	Elev. Diff.	28 Ft.	

Pipe Specification				Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00	.375	Pipe, API 5L, X-60, DSAW (item #29)		43'3"	42.2	21.33	32.00	37.33	1688
16.00	.3125	Pipe, API 5L, X-52, ERW (item #30)		45'	44'	19.69	29.54	34.46	1828
16.00	.250	Pipe, Gr B, SMLS (item #11)		290'3"	288.5	36.57	54.86	64.00	985

Minimum Test Pressure @ Max. Elevation 600 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 700 PSIG			

Redacted	7-14-11	Redacted	Redacted	Date: 5/11/11
----------	---------	----------	----------	---------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)
 Dan Dawson

Time and Date Test Pressure Reached	5-12-11 1145 620 PSI	Elevation at Test Point	30 FT	Min. Required Test Press. At Test Point (1)	600 PSIG	Max. Allowable Test Press at Test Point (4)	700 PSIG
Time and Date Test Ended	5-12-11 1945 677 PSI	Max. Elevation in Test Section	30 FT	Min. Indicated Test Pressure (2)	620 PSIG	Max. Indicated Test Pressure (5)	695 PSIG
Actual Duration of Test	8 hrs.	Min. Elevation in Test Section	30 FT	Min. Test Pressure at Max. Elevation (3)	620 PSIG	Max. Test Pressure at Min. Elevation (6)	695 PSIG

Test Fluid Used: **Water** Pipe Specification and Footage Verified (See Part I)

Make, Range, and Serial No. of Pressure Recording Gauge CPL 1703 0-1000 PSI	Date Last Calibrated 5-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMETEK, S/N 2845 0-3500 PSI	Date Last Calibrated 11-29-10
---	---------------------------------------	--	---

Test Supervisor Redacted	Date: 7-14-11	Approved By: Redacted	Date: 7-13-11
------------------------------------	-------------------------	---------------------------------	-------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

① original document signed 6-23-11
 ② ORIGINAL document signed 5-12-11
 ③ Original Document signed 5-11-11
 (4) original document signed 5-11-11



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)



62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 3

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132A	Area Southern	Division/District Peninsula	Job Number 41474079	Date Job Authorized April 19, 2011
---	-------------------------	---------------------------------------	-------------------------------	--

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 2 - Tie-in pieces, hydrostatic test piping and existing 24" L-132A. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41474079, sheet 5 of 5)

Hydrofest L-132A from MP 0.0057 - 1.489 Mountain View, CA (Test sections 40 & 41)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 33 Ft.	Static Head Calculation	
	Min. Elevation 5 Ft.	For Water 0.433 X Elev. Diff. =	12 PSIG
	Elev. Diff. 28 Ft.	Other (Specify)	X Elev. Diff. = PSIG

Pipe Specification			Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
16.00	.3125	Pipe, API 5L, X-52, ERW (item #30)	40'	0	19.69	29.54	34.46	1828
24.00	.375	Pipe, API 5L, X-60, DSAW (item #29)	86'	118' RSC	21.33	32.00	37.33	1688
16.00	.250	Pipe, SMLS, 45,000 SMYS (item #11)	335'	0	28.44	42.67	49.78	1266
24.00	.3125	Ell, Forged, Y-52 (item #4)	7 ea.	7 RSC	29.54	44.31	51.69	1219
24.00	.375	Ell, Forged, Gr.B (item #5)	11 ea.	11 RSC	36.57	54.86	64.00	985
24.00	.375	Ell, Forged, Y-42 (item #6)	2 ea.	2 RSC	30.48	45.71	53.33	1182
24.00	.375	Ell, Forged, Y-52 (item #7)	7 ea.	7 RSC	24.62	36.92	43.08	1463

Minimum Test Pressure @ Max. Elevation 600 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 700 PSIG			

Redacted Date: 05/08/2011 For Information or Changes, Call: Redacted Date: 5/8/11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached 5-9-11 1:00 AM	Elevation at Test Point 7 FT	Min. Required Test Press. At Test Point (1) 612 PSIG	Max. Allowable Test Press at Test Point (4) 700 PSIG
Time and Date Test Ended 5-9-11 1:00 PM	Max. Elevation in Test Section 28 FT	Min. Indicated Test Pressure (2) 620 PSIG	Max. Indicated Test Pressure (5) 623 PSIG
Actual Duration of Test 8 hrs	Min. Elevation in Test Section 7 FT	Min. Test Pressure at Max. Elevation (3) 610 PSIG	Max. Test Pressure at Min. Elevation (6) 620 PSIG

Test Fluid Used: **WATER** Pipe Specification and Footage Verified (See Part I): **ABOVE**

Make, Range, and Serial No. of Pressure Recording Gauge CPL 1703 0-1000 psi	Date Last Calibrated 5/2/11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMETEK 2845 0-3500 psi	Date Last Calibrated 11-29-10
---	---------------------------------------	---	---

Test Supervisor: Redacted Date: 5-9-11 Approver: Redacted Date: 6-23-11/5/11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY. (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--|---|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--|---|

Red line corrections by P. Scott Clapp
 P. SC review Mike J. Clapp 6/23/11

PE no 27756



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

COPY

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use In Accordance with Gas Standard A-34 and GO 112-D)

Sheet **2** of **3**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name: L-132A		Area: Southern	Division/District: Peninsula	Job Number: 41474079	Date Job Authorized: April 19, 2011			
Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts Test 2 - Tie-in pieces, hydrostatic test piping and existing 24" & 16" L-132A. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41474079, sheet 5 of 5)								
Hydrotest L-132A from MP-0.0067 - 1.489 Mountain View, CA (Test sections 40 & 41)								
Location Class: 3	Design Factor (F): .5	MAOP to be Established for this Piping by this Test: 400 PSIG		Future Design Pressure: 400 PSIG				
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation: 33 Ft.	Static Head Calculation					
		Min. Elevation: 5 Ft.	For Water: 0.433 X Elev. Diff. = 12 PSIG					
		Elev. Diff.: 28 Ft.	Other (Specify): _____ X Elev. Diff. = _____ PSIG					
Pipe Specification			Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00	.250	Pipe, X-42 DSAW (item #12, 12A, 12B)	2062'	2062'	45.71	68.57	80.00	788
24.00	.3125	Pipe, X-52 DSAW (item #13)	612'	612'	29.54	44.31	51.69	1219
24.00	.250	Pipe, X-52 SMLS (item #14)	40'	40'	36.92	55.38	64.62	975
24.00	.281	Pipe, X-42 SMLS (item #15)	16'	16'	40.67	61.01	71.17	886
24.00	.281	Pipe, 40,000 SMYS, SMLS (item #16)	4403'	4400'	42.70	64.06	74.73	843 MAX.
24.00	.286	Pipe, X-42, DSAW (item #17)	46'	46'	39.96	59.94	69.93	901
24.00	.3125	Pipe, X-52, DSAW (item #18)	253'	253'	29.48	44.23	51.69	1221-1219
Minimum Test Pressure @ Max. Elevation		600 PSIG		Test Fluid To Be Used WATER	MINIMUM TEST DURATION			8 HOURS
Maximum Test Pressure @ Min. Elevation		700 PSIG			- UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)			
Redacted		Date: 5/8/2011	Redacted		Redacted		Date: 5/19/11	

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached: 5-9-11 10 AM	Elevation at Test Point: 7 FT	Min. Required Test Press. At Test Point (1): 612 PSIG	Max. Allowable Test Press at Test Point (4): 780 PSIG
Time and Date Test Ended: 5-9-11 1:00 pm	Max. Elevation in Test Section: 28.90 FT	Min. Indicated Test Pressure (2): 620 PSIG	Max. Indicated Test Pressure (5): 623 PSIG
Actual Duration of Test: 8 hrs	Min. Elevation in Test Section: 7.5 FT	Min. Test Pressure at Max. Elevation (3): 610 PSIG	Max. Test Pressure at Min. Elevation (6): 624 PSIG
Test Fluid Used: WATER		Pipe Specification and Footage Verified (See Part I): ABOVE	
Make, Range, and Serial No. of Pressure Recording Gauge: CPL 17032 0-1000 psi	Date Last Calibrated: 5-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7): ANEMETER 2845 0-3500 PSI	Date Last Calibrated: 11-29-10
Test S: Redacted	Date: 5-9-11	Appr: Redacted	Date: 6-23/5/9/11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - (2) Use lowest pressure on test gauge at any time during test.
 - (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - (5) Highest pressure on test gauge at any time during test.
 - (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
 - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 - PROJECT MANAGER/PROJECT ENGINEER
 - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 - RECORDS SECTION (WC), GSM&TS
 - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

Red line corrections by R. Smith CAPP PE No 27756
 per QC review M. J. Chinn 6/23/11



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)



62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use In Accordance with Gas Standard A-34 and GO 112-D)

Sheet 3 of 3

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132A	Area Southern	Division/District Peninsula	Job Number 41474079	Date Job Authorized April 19, 2011
---	-------------------------	---------------------------------------	-------------------------------	--

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 2 - Tie-in pieces, hydrostatic test piping and existing 24" & 16" L-132A. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41474079, sheet 5 of 5)

Hydrotest L-132A from MP ~~0.0057~~ ^{0.0175} - 1.489 Mountain View, CA (Test sections 40 & 41)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	33 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 12 PSIG Other (Specify) <input type="checkbox"/> X Elev. Diff. = PSIG
	Min. Elevation	5 Ft.	
	Elev. Diff.	28 Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size O.D.	W.T.			API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	At MAOP	At Min. Test Press.		At Max. Test Press.
24.00	.375	Pipe, Gr.B, SMLS (item #19)	54'	59' RSC	36.57	54.86	64.00	985
24.00	.250	Sleeve, Type B, X-42 (item #21)	1 ea.	1 RSC	45.71	68.57	80.00	788
24.00	.312	Sleeve, Type B, X-42 (item #22)	2 ea.	2 RSC	36.63	54.95	64.10	983
24.00	.375	Sleeve, Type B, ATSM 242, X-50 (item #24)	2 ea.	2 RSC	25.60	38.40	44.80	1406
4.50	.237	Pipe, API 5L, Gr.B SMLS (item #25)	3'	43' RSC	10.85	16.27	18.99	3318
24.00	.500	PIPE, API 5L, X-60, DSAW	4'	4' RSC	16.00	24.00	28.00	2250

Minimum Test Pressure @ Max. Elevation	600 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation	700 PSIG			

Redacted	Date: 5/8/2011	For Information or Changes, Call: Redacted	Approved By: Redacted	Date: 5/9/11
----------	-----------------------	--	-----------------------	---------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	5-9-11 10 AM	Elevation at Test Point	7 FT	Min. Required Test Press. At Test Point (1)	610 612 PSIG	Max. Allowable Test Press at Test Point (4)	677 700 PSIG
Time and Date Test Ended	5-9-11 1:00 PM	Max. Elevation in Test Section	28 FT	Min. Indicated Test Pressure (2)	620 PSIG	Max. Indicated Test Pressure (5)	623 PSIG
Actual Duration of Test	8 hrs	Min. Elevation in Test Section	7 FT	Min. Test Pressure at Max. Elevation (3)	610 623 PSIG	Max. Test Pressure at Min. Elevation (6)	624 620 PSIG

Test Fluid Used WATER	Pipe Specification and Footage Verified (See Part I) ABOVE
---------------------------------	--

Make, Range, and Serial No. of Pressure Recording Gauge CPL 1703, 991000 PSI	Date Last Calibrated 5-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AKETEK 2845 0-3500 PSI	Date Last Calibrated 11-29-10
--	---------------------------------------	---	---

Test Supervised By Redacted	Date: 5-9-11	Approved By Redacted	Date: 5-9-11
---------------------------------------	------------------------	--------------------------------	------------------------

PUT SCHEMATIC OF FACILITY TESTED ON SEPARATE SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
 JOB FILE (AT SPONSORING ORGANIZATION)
 GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 PROJECT MANAGER/PROJECT ENGINEER
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 RECORDS SECTION (WC), GSM&TS
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

Redline corrections by R. S. [unclear]
 Rev. QC Review [unclear] 6/23/11



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

1 hr test
 COPY

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and CO 112-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132A	Area Southern	Division/District Peninsula	Job Number 41474079	Date Job Authorized April 19, 2011
---	-------------------------	---------------------------------------	-------------------------------	--

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 1 - Temporary pup and cap pieces to seal off tied ends of existing piping to facilitate hydrostatic test (refer to sheet 4, details 1, 2, & 3)

Hydrotest L-132A from MP 0.0057 - 1.489 Mountain View, CA (Test sections 40 & 41)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation _____ Ft.	Static Head Calculation	
	Min. Elevation _____ Ft.	For Water	0.433 X Elev. Diff. = _____ PSIG
	Elev. Diff. _____ Ft.	Other (Specify) _____	X Elev. Diff. = _____ PSIG

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D. W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00 .375	API 5L, GR X-60, DSAW	5'	3' DD	21.33	32.00	37.33	1688
16.00 .3125	API 5L, GR X-52, ERW	4'	4' DD	19.69	29.54	34.46	1829

Minimum Test Pressure @ Max. Elevation 600 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	1 HOURS
Maximum Test Pressure @ Min. Elevation 700 PSIG			

Prepared By Redacted	Date 4/18/11	For Information or Changes, Call Redacted	Approved By Redacted	Date 4/20/11
--------------------------------	------------------------	---	--------------------------------	------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 8:40 A.M 4-28-2011	Elevation at Test Point 0 FT	Min. Required Test Press. At Test Point (1) 600 PSIG	Max. Allowable Test Press at Test Point (4) 700 PSIG
Time and Date Test Ended 9:59 4-28-2011	Max. Elevation in Test Section 0 FT	Min. Indicated Test Pressure (2) 624 PSIG	Max. Indicated Test Pressure (5) 639 PSIG
Actual Duration of Test 1 hr 19 min	Min. Elevation in Test Section 0 FT	Min. Test Pressure at Max. Elevation (3) 624 PSIG	Max. Test Pressure at Min. Elevation (6) 639 PSIG

Test Fluid Used WATER	Pipe Specification and Footage Verified (See Part I) X-52 / X-60 53-4' DD
---------------------------------	---

Make, Range, and Serial No. of Pressure Recording Gauge TIVALCO 16229 0-1000	Date Last Calibrated 3-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMTEK 0-3500 PSI HL2845	Date Last Calibrated 11-29-10
--	---------------------------------------	--	---

Redacted	Date: 4-28-11	Redacted	Date: 4-28-2011
----------	-------------------------	----------	---------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINT
 (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING