



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

COPY

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name SP5	Area 2	Division/District Diablo	Job Number 9715461	Date Job Authorized May 2, 2011
Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts TEST 96A -- Hydrostatically test tie-in piping, hydrostatic test piping and existing 24" SP-5. Existing pipeline material listed; ie. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 9715461, Sheet 7) Hydrotest SP-5 from MP 0.00 - 2.40 Antioch, CA (Test section 96A)				
Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 390 PSIG	Future Design Pressure 600 PSIG	
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 57 Ft.	Min. Elevation 19 Ft.	Static Head Calculation For Water $0.433 \times \text{Elev. Diff.} =$ 16 PSIG	
	Elev. Diff. 38 Ft.		Other (Specify) _____ X Elev. Diff. = _____ PSIG	

Size		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00	.375	API 5L, GR X-60, DSAW (item #106)	59'	57.1	20.80	31.20	36.53	1688
24.00	.3125	API 5L, GrX-42, DSAW (item #1)	12,717'	12,711.0	35.66	53.49	62.63	984
24.00	.375	EII, Forged, Gr.B (item #4)	13 ea.	M.O.R.	35.66	53.49	62.63	984
24.00	.375	Sleeve, Type B, X-52 (item #9)	1 ea	M.O.R.	24.00	36.00	42.15	1463
4.50	.156	API 5L, Gr X-42, ERW (item #11&12)	4'	M.O.R.	13.39	20.09	23.52	2621
4.50	.237	API 5L, Gr.B, SMLS (item #11 & #12)	2'	M.O.R.	10.58	15.87	18.58	3318
3.50	.156	API 5L, Gr X-42, ERW (item #10)	2'	M.O.R.	10.42	15.63	18.30	3370
3.50	.216	API 5L, Gr.B, SMLS (item #10)	1'	M.O.R.	9.03	13.54	15.86	3888

Minimum Test Pressure @ Max. Elevation 585 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 685 PSIG			
Prepared By: Redacted (13)	Date: 04/19/11	For Information or Changes, Call: Redacted	Approved By: Redacted Date: 7/15/11 (4)

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 10:45 5-16-11	Elevation at Test Point 49 FT	Min. Required Test Press. At Test Point (1) 589 PSIG	Max. Allowable Test Press at Test Point (4) 672 PSIG
Time and Date Test Ended 18:45 5-16-11	Max. Elevation in Test Section 57 FT	Min. Indicated Test Pressure (2) 602 PSIG	Max. Indicated Test Pressure (5) 605 PSIG
Actual Duration of Test 8 hrs	Min. Elevation in Test Section 19 FT	Min. Test Pressure at Max. Elevation (3) 599 PSIG	Max. Test Pressure at Min. Elevation (6) 618 PSIG

Test Fluid Used Water	Pipe Specification and Footage Verified (See Part I) Above		
Make, Range, and Serial No. of Pressure Recording Gauge CPL 703 0-1000 PSI	Date Last Calibrated 5-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMETEK 0-3500 PSI, S/N 2845	Date Last Calibrated 11-29-11
Inspector Redacted (2)	Date: 7-14-11	Approved By: Redacted	Date: 7-13-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
 JOB FILE (AT SPONSORING ORGANIZATION)
 GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 PROJECT MANAGER/PROJECT ENGINEER
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 RECORDS SECTION (WC), GMS&TS
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

1 - ORIGINAL FIELD DOCUMENT SIGNED ON 6-21-11

2 - ORIGINAL DOCUMENT SIGNED 5-16-11

4 - ORIGINAL DOCUMENT SIGNED 5/2/11

3 - ORIGINAL DOCUMENT SIGNED 4-19-11



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)



62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name SP5	Area 2	Division/District Diablo	Job Number 9715461	Date Job Authorized May 2, 2011
--	------------------	------------------------------------	------------------------------	---

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
TEST 1 -- Hydrostatically test temporary pups and tie-in pieces. Tie-in pieces replace piping removed downstream of tap valves to facilitate hydrostatic test (refer to Sheet 6, Details 5, 6 & 7)
 Hydrotest SP-5 from MP 0.00 - 3.87 Antioch, CA (Test section 96)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 390 PSIG	Future Design Pressure 600 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	<u>67</u> Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = <u>21</u> PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation	<u>19</u> Ft.	
	Elev. Diff.	<u>48</u> Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.		
O.D.	W.T.							
24.00	.375	API 5L, GR X-60, DSAW (item#106)	4'	0	20.80	31.20	36.53	1688
8.625	.188	API 5L, GR X-52, ERW (item#203)	3' 2"	0	17.20	25.81	30.22	2040
4.50	.237	API 5L, Gr.B SMLS (item#202)	6' 6"	4'	10.58	15.87	18.58	3318
3.50	.216	API 5L, Gr.B SMLS (item#201)	6'	8'	9.03	13.54	15.86	3888
8.625	.322	API 5L, Gr.B SMLS (field substitution)	4'	4'	22.96	22.39	26.21	2532

Minimum Test Pressure @ Max. Elevation	585 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A'; GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation	685 PSIG			

Prepared By: Redacted	Date: 04/19/11	For Information or Changes, Call: Redacted	Approved By:	Date:
---------------------------------	--------------------------	--	--------------	-------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)
 Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	7:15 am 5-19-11	Elevation at Test Point	0 FT	Min. Required Test Press. At Test Point (1)	585 PSIG	Max. Allowable Test Press at Test Point (4)	685 PSIG
Time and Date Test Ended	3:15 pm 5-19-11	Max. Elevation in Test Section	0 FT	Min. Indicated Test Pressure (2)	605 PSIG	Max. Indicated Test Pressure (5)	611 PSIG
Actual Duration of Test	8 hrs	Min. Elevation in Test Section	0 FT	Min. Test Pressure at Max. Elevation (3)	605 PSIG	Max. Test Pressure at Min. Elevation (6)	611 PSIG

Test Fluid Used
H2O

Make, Range, and Serial No. of Pressure Recording Gauge CPL 1703-0-1000 PSI	Date Last Calibrated 5-2-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) AMETEK 0-3500 PSI S/N 2845	Date Last Calibrated 11/29/10
Test Section Redacted	Date: 9-16-11 (2)	Test Section Redacted	Date: 9-15-11 1

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

1 - ORIGINAL signed 6-21-11
 2 - ORIGINAL signed 5-21-11