



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

FINAL

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 2 ¹

T-77

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder/Main Number, Line Number, or Station Name L-300A	Area Southern	Division/District Hinkley	Job Number 41474055-T77	Date Job Authorized 5-19-11
-------------------------------------------------------------------	-------------------------	-------------------------------------	-----------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 1 - 34" L-300B tie-in and hydrostatic test piping - Existing 34" pipe from the "Material of Record" (refer to DWG 41474055-T77, sheet 5)

Hydrotest L-300B from MP 126.883 - 127.4994 Newberry Springs, CA (Test section 77)

Location Class 1	Design Factor (F) .72	MAOP to be Established for this Piping by this Test 688 PSIG	Future Design Pressure 688 PSIG
----------------------------	---------------------------------	------------------------------------------------------------------------	-------------------------------------------

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 1793 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = .433 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation 1792 Ft.	
	Elev. Diff. 1 Ft.	

Size		Pipe Specification	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	.505	API 5L, GR X60, DSAW (item#101)	40'	66.3 A	38.60	48.31	53.14	1604
34.00	.375	Pipe, GR X-52, DSAW (item #102)	20'	23.7 A	51.98	65.05	71.55	1192
34.00	.3125	Pipe, GR X-52, DSAW (item #1)	3255'	3142.5 A	71.98	90.07	99.07	861

Minimum Test Pressure @ Max. Elevation 861 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A' GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 947 PSIG			

Prepared By: Mark Cabral	Date: 05/19/11	For Information or Changes, Call: Scott Clapp (530) 514-6482	Approved By: <i>[Signature]</i>	Date: 5/27/11
------------------------------------	--------------------------	------------------------------------------------------------------------	------------------------------------	-------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 9:45 am 6-16-11	Elevation at Test Point 1792 FT	Min. Required Test Press. At Test Point (1) 861 PSIG	Max. Allowable Test Press at Test Point (4) 947 PSIG
Time and Date Test Ended 6:30 pm 6-16-11	Max. Elevation in Test Section 1793 FT	Min. Indicated Test Pressure (2) 875 PSIG	Max. Indicated Test Pressure (5) 939 PSIG
Actual Duration of Test 8 hr - 45 min	Min. Elevation in Test Section 1792 FT	Min. Test Pressure at Max. Elevation (3) 875 PSIG	Max. Test Pressure at Min. Elevation (6) 939 PSIG

Test Fluid Used: **Water**

Make, Range, and Serial No. of Pressure Recording Gauge Chessell Mod. 392 0-3000 psi	Date Last Calibrated 5-20-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000 psi 6106	Date Last Calibrated 5-19-11
------------------------------------------------------------------------------------------------	----------------------------------------	----------------------------------------------------------------------------------------------------	----------------------------------------

Test Supervised By: <i>[Signature]</i>	Date: 6-16-11	Approved By: <i>[Signature]</i>	Date: 7-14-11
-------------------------------------------	-------------------------	------------------------------------	-------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <ul style="list-style-type: none"> JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|