



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 400 PSIG)

R

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in accordance with Gas Standard A-31 and G-0 112-D)

Sheet 1 of 3

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District e	Job Number 41497308	Date Job Authorized June 23, 2011
---	------------------	-------------------------------	-------------------------------	---

Description of Job -- Include Reference Drawing Numbers, and Pipeline Milepost
Test 1 - Temporary cut cap and pups to seal off tied ends of existing piping to facilitate hydrostatic test (refer to sheet 3 & 5 details 7,8, 2 & 3)

Hydrotest L-300A from MP 496.36 - 499.77 **Redacted** (Test section 73)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation N/A Ft.	Static Head Calculation For Water $0.433 \times \text{Elev. Diff.} =$ PSIG Other (Specify)	X Elev. Diff. = PSIG
	Min. Elevation N/A Ft.		
	Elev. Diff. N/A Ft.		

Size		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Footage to Be Tested	Pipe Spec. and Footage Verified in Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	.505	API 5L, X-60, DSAW (Item #101)	4'	Redacted	37.93	56.89	64.52	1604
34.00	.375	API 5L, X-65, DSAW (Item #102)	4'	Redacted	47.15	70.72	80.21	1290
4.50	.237	API 5L, X-52, GR. B (Item #114)	2' 8"	TESTED ON 7/1	18.34	27.50	31.19	3318
<i>SHOULD HAVE BEEN TESTED TO MAIN TEST INSPECTION TO VERIFY</i>								

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM)	4 HOUR
--	---------------------------------------	---	---------------

Maximum Test Pressure @ Min. Elevation 1150 PSIG	INSTALLATION Redacted	GAS STD. A-34 Date: 6/24/11
--	---------------------------------	---------------------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)
 Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	Elevation at Test Point	FT	Min. Required Test Press. At Test Point (1)	PSIG	Max. Allowable Test Press at Test Point (4)	PSIG
Time and Date Test Ended	Max. Elevation in Test Section	FT	Min. Indicated Test Pressure (2)	PSIG	Max. Indicated Test Pressure (5)	PSIG
Actual Duration of Test	Min. Elevation in Test Section	FT	Min. Test Pressure at Max. Elevation (3)	PSIG	Max. Test Pressure at Min. Elevation (6)	PSIG
Test Fluid Used	Pipe Specification and Footage Verified (See Part I) Redacted					
Make, Range, and Serial No. of Pressure Recording Gauge	Date Last Calibrated	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)			Date Last Calibrated	
Test Supervised By:	Date:	Approved By:	Date:			

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--|--|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to 'minimum test pressure at maximum elevation' from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from 'maximum test pressure at minimum elevation' from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GMS&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (W/C), GMS&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--|--|

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 2 of 3

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)												
Feeder Main Number, Line Number, or Station Name L-300A			Area 3		Division/District Redacted			Job Number 41497308		Date Job Authorized June 23, 2011		
Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts Test 2 -- Hydrostatically test tie-in pieces, hydrostatic test piping, and existing 34" L-300A. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497308, sheet 6 of 6)												
Hydrotest L-300A from MP 496.36 - 499.77 Redacted (Test section 73)												
Location Class 3		Design Factor (F) .5		MAOP to be Established for this Piping by this Test 676 PSIG				Future Design Pressure 676 PSIG				
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation 140 Ft.		Min. Elevation 55 Ft.		Elev. Diff. 85 Ft.		Static Head Calculation For Water 0.433 X Elev. Diff. = 36.81 PSIG Other (Specify) X Elev. Diff. = PSIG				
Size		Pipe Specification			Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS		
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)					At MAOP	At Min. Test Press.	At Max. Test Press.			
34.00	.505	API 5L, X-60, DSAW (Item #101)			73'	59.5 A	37.93	56.89	64.52	1604		
34.00	.380	API 5L, X-60, DSAW (Item #1)			2055'	2062 A	50.40	75.61	85.75	1207		
34.00	.500	API 5L, X-46, DSAW (Item #2)			16246'	16247 A	49.97	74.95	85.00	1218		
34.00	.562	API 5L, X-60, DSAW (Item #3)			304'	Redacted	34.08	51.12	57.98	1785		
34.00	.380	Elbow, Y-60 (Item #6)			15 ea.		50.40	75.61	85.75	1207		
34.00	.406	Elbow, Y-50 (Item #7)			6 ea.		56.61	84.92	96.31	1075		
34.00	.562	Elbow, Y-60, DSAW (Item #8)			4 ea.		34.08	51.12	57.98	1785		
34.00	.375	Elbow, Y-60, DSAW (Item #9)			6 ea.		51.08	76.61	86.89	1191		
Minimum Test Pressure @ Max. Elevation				1014 PSIG		Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)			8 HOURS		
Maximum Test Pressure @ Min. Elevation				1150 PSIG								
Prepared By: Redacted		Date: 06/23/11		Redacted			A Redacted					
PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)							Note: Minimum test pressure and duration are not to be changed without written approval.					
Time and Date Test Pressure Reached		5:55 AM 8-3-2011		Elevation at Test Point		130 FT	Min. Required Test Press. At Test Point (1)		1018 PSIG	Max. Allowable Test Press at Test Point (4)		1118 PSIG
Time and Date Test Ended		3:00 PM 8-3-2011		Max. Elevation in Test Section		140 FT	Min. Indicated Test Pressure (2)		1036 PSIG	Max. Indicated Test Pressure (5)		1113 PSIG
Actual Duration of Test		8 hours 30 min		Min. Elevation in Test Section		55 FT	Min. Test Pressure at Max. Elevation (3)		1032 PSIG	Max. Test Pressure at Min. Elevation (6)		1145 PSIG
Test Fluid Used WATER				Redacted								
Make, Range, and Serial No. of Pressure Recording Gauge Barton 0-3000 202A-173572				Date Last Calibrated 6-7-2011		Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-9000 6106				Date Last Calibrated 5-19-2011		
Test Supervised By Redacted				Date: 8-3-2011		Approved By: Redacted				Date: 8-4-11		
PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.												
NOTES: (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.						DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING						

FINAL



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District Redacted	Job Number 41497308	Date Job Authorized June 23, 2011
---	------------------	--------------------------------------	-------------------------------	---

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 2 - Hydrostatically test tie-in pieces, hydrostatic test piping, and existing 34" L-300A. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497308, sheet 6 of 6) Revision 1, 8-2-11 add field substitutions

Hydrotest L-300A from MP 496.36 - 499.77 **Redacted** (Test section 73) *approved by Engineering. Mark Cabral, PE 8/11*

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 140 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 36.81 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation 55 Ft.	
	Elev. Diff. 85 Ft.	

Size		Pipe Specification API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Foolage to Be Tested	Pipe Spec. and Foolage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	.456	Sleeve, X-60 (item #10)	4 ea.	Redacted	42.00	63.00	71.45	1448
4.50	.237	GR. B, SMLS (item #12)	3'	Not in test	18.34	27.50	31.19	3318
34.00	.315	API 5L, Gr X-60, DSAW @	4.6'	A	51.08	76.61	86.89	1191
34.00	.315	API 5L, Gr X-60, DSAW @	6.2'	A	47.15	70.72	80.21	1291
4.50	.237	GRB, SMLS Item 12	6"	Redacted	18.34	27.50	31.19	3318

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1150 PSIG			

Prepared By: Redacted	Date: 06/23/11	Approved: Redacted	Date: 1/27/11
---------------------------------	--------------------------	------------------------------	-------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 5:55 AM 8-3-2011	Elevation at Test Point 130 FT	Min. Required Test Press. At Test Point (1) 1018 PSIG	Max. Allowable Test Press at Test Point (4) 1118 PSIG
Time and Date Test Ended 3:00 PM 8-3-2011	Max. Elevation in Test Section 140 FT	Min. Indicated Test Pressure (2) 1036 PSIG	Max. Indicated Test Pressure (5) 1113 PSIG
Actual Duration of Test 3 hours 50 min	Min. Elevation in Test Section 55 FT	Min. Test Pressure at Max. Elevation (3) 1932 PSIG	Max. Test Pressure at Min. Elevation (6) 1145 PSIG

Test Fluid Used **Water**

Make, Range, and Serial No. of Pressure Recording Gauge Barton 0-3000 22A-17572	Date Last Calibrated 6-7-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000 5106	Date Last Calibrated 5-19-2011
---	---	--	--

Test Supervised By: Redacted	Date: 8-9-11
--	------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES: (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GMS&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GMS&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet **3** of **4**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District San Jose	Job Number 41497313	Date Job Authorized
---	------------------	--------------------------------------	-------------------------------	---------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
TEST 3 - Hydrostatically test tie-in piping, hydrotest piping, and existing 34" L-300a. Existing pipeline material listed (ie. pipe, elbows, sleeves, etc.) are from "Material of Record" (refer to Dwg. 41497313, Sheet 7) **Revision 2** - Added 34.00", 1.05", 4.50", and 0.84" pipe (Field Addition)
 Hydrotest L-300A from MP 490.66 - 493.59 San Jose, CA (Test Section 71)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 200 Ft.	Static Head Calculation	34 PSIG
	Min. Elevation 123 Ft.	For Water	0.433 X Elev. Diff. =
	Elev. Diff. 77 Ft.	Other (Specify)	X Elev. Diff. =

Pipe Specification				Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00"	0.505"	API 5L, X-60, DSAW (Item 101)		30'	45.8	37.93	56.89	64.52	1604
34.00"	0.500"	API 5L, X-46, DSAW (Item 2)		14,253'	14256	49.97	74.95	85.00	1218
34.00"	0.562"	API 5L, X-60, DSAW (Item 4)		177'	Redacted	34.08	51.12	57.98	1785
34.00"	0.380"	API 5L, X-60, DSAW (Item 5)		207'		50.40	75.61	85.75	1207
34.00"	0.500"	API 5L, X-60, DSAW (Item 6)		1155'		38.31	57.46	65.17	1588
8.625"	0.500"	API 5L, GR.B SMLS (Item 14)		6"		16.66	24.99	28.34	3652
2.375"	0.154"	API 5L, GR.B SMLS (Item 15)		2' 6"		14.89	22.34	25.34	4085
4.5"	0.237"	API 5L, GR.B SMLS (Item 15 & 17)		6'		18.34	27.50	31.19	3318
34.00"	0.375"	API 5L, X-60, DSAW		1.75'		51.08	76.61	86.89	1191
1.05"	0.154"	API 5L, GR.B SMLS		106'		6.58	9.88	11.20	9240
4.50"	0.237"	API 5L, GR.B SMLS		9'	18.34	27.50	31.19	3318	

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1150 PSIG			
Redacted	Date: 6/24/2011	For Information or Changes, Call: Mark Cabral (925) 588-3640	Approved By: <i>Mark Cabral</i> Date: 6-25-11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached 9:17 PM 7-29-11	Elevation at Test Point 123 FT	Min. Required Test Press. At Test Point (1) 1047 PSIG	Max. Allowable Test Press at Test Point (4) 1150 PSIG
Time and Date Test Ended 6:15 AM 7-30-11	Max. Elevation in Test Section 200 FT	Min. Indicated Test Pressure (2) 1066 PSIG	Max. Indicated Test Pressure (5) 1149 PSIG
Actual Duration of Test 8 hr 58 min	Min. Elevation in Test Section 123 FT	Min. Test Pressure at Max. Elevation (3) 1033 PSIG	Max. Test Pressure at Min. Elevation (6) 1149 PSIG
Test Fluid Used Water	Redacted		
Make, Range, and Serial No. of Pressure Recording Gauge Barton 0-3000 202A-115572	Date Last Calibrated 6-7-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000, 6106	Date Last Calibrated 5-19-2011
Test Supervised By Redacted	Date: 9-15-2011	Redacted	Date: 9-15-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	FINAL
(5) Highest pressure on test gauge at any time during test.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	RECORDS SECTION (WC), GSM&TS
	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

Original signed 7-30-2011