



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

FINAL

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-400-3	Area 2 & 6	Division/District Diablo/Los Medanos	Job Number 41474058	Date Job Authorized 9/28/11
--	--------------------------	--	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 3 -- Hydrostatically test tie-in pieces, hydrostatic test piping and existing 26" L-400-3. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41474058, sheet 7 of 7)

Hydrotest L-400-3 from Redacted (Test section 93A)

Location Class 1	Design Factor (F) .50	MAOP to be Established for this Piping by this Test 975 PSIG	Future Design Pressure 975 PSIG
----------------------------	---------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <u>20</u> Ft.	Static Head Calculation	For Water 29 PSIG
	Min. Elevation <u>42</u> Ft.	Other (Specify)	X Elev. Diff. = 27 PSIG
	Elev. Diff. <u>67</u> Ft.		

Size		Pipe Specification		Foolage to Be Tested	Pipe Spec. and Foolage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
26.00	0.500	Pipe, API-5L X-52, DSAW (item#1)		2344'	23448.8'	48.75	73.15	82.00	1800
26.00	0.500	Pipe, API-5L X-65, DSAW (item#104)		48'	103.4'	39.00	58.52	65.60	2250
26.00	0.500	Elbow, Y-52, LR (item#2)		15 Ea.	MOR	48.75	73.15	82.00	1800
26.00	0.500	Elbow, Y-60, LR (item#125)		4 Ea.	4 Ea	42.25	63.40	71.07	2077
26.00	0.375	PIPE, API 5 X 65 DSAW		2.5'	2.5'	52.00	78.03	87.47	1688

Minimum Test Pressure @ Max. Elevation 1463 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1640 PSIG			

Prepared By: Mark Cabral Date: 10-19-11 Information or Changes Call: Redacted Date: 10/19/11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached <u>11:50am 11-14-11</u>	Elevation at Test Point <u>7</u> FT	Min. Required Test Press. At Test Point (1) <u>1,468.63</u> PSIG	Max. Allowable Test Press at Test Point (4) <u>1,618.60</u> PSIG
Time and Date Test Ended <u>8:15pm 11-14-11</u>	Max. Elevation in Test Section <u>20</u> FT	Min. Indicated Test Pressure (2) <u>1,500.00</u> PSIG	Max. Indicated Test Pressure (5) <u>1,625.00</u> PSIG
Actual Duration of Test <u>8hr 25min</u>	Min. Elevation in Test Section <u>-47</u> FT	Min. Test Pressure at Max. Elevation (3) <u>1,494.37</u> PSIG	Max. Test Pressure at Min. Elevation (6) <u>1,632.40</u> PSIG

Test Fluid Used: WATER Pipe Specification and Foolage Verified (See Part I): Redacted

Make, Range, and Serial No. of Pressure Recording Gauge <u>BARTON 0-2000 2426-4001</u>	Date Last Calibrated <u>10-21-11</u>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <u>CHAROLER 50-5000 22856</u>	Date Last Calibrated <u>9-6-11</u>
---	---	---	---------------------------------------

Redacted Date: 11-14-11 Approved By: [Signature] Date: 11-25-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.

- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
 - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 - PROJECT MANAGER/PROJECT ENGINEER
 - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 - RECORDS SECTION (WC), GSM&TS
 - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING