



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and CO 112-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300B	Area Topock	Division/District Kern	Job Number 41497332-3	Date Job Authorized 8-18-11
---	-----------------------	----------------------------------	---------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 3 - Segment A - B - Existing 34" materials listed are from the "Material of Record" (refer to DWG 41497332, sheet 6) hydrostatically test 34" tie-in piping, test piping and existing 34" L-300B, REV 1: Update item# 200 description.

Hydrotest L-300B from MP 0.2241 - 0.459 Segment A-B Needles, CA (Test section 76)

Location Class 1	Design Factor (F) .72	MAOP to be Established for this Piping by this Test 700 PSIG	Future Design Pressure 700 PSIG
----------------------------	---------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 614 Ft.	Static Head Calculation	
	Min. Elevation 509 Ft.	For Water	0.433 X Elev. Diff. = 46 PSIG
	Elev. Diff. 105 Ft.	Other (Specify)	X Elev. Diff. = PSIG

Size		Pipe Specification	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	.500	API 5L, GR X65, DSAW (item# 101)	136'	116' <i>See 3</i>	36.62	45.77	50.37	1721
34.00	.505	CAPS, GR Y60 (item# 153)	2 Ea.	0 EA. <i>See 3</i>	39.27	49.09	54.03	1604
34.00	.505	ELBOW, GR Y60 (item# 113)	4 Ea.	4 EA. <i>See 3</i>	39.27	49.09	54.03	1604
34.00	.500	API 5L, GR X52, DSAW (item# 1) <i>1114.7</i>	4096'	MOR. <i>A</i>	45.77	57.21	62.97	1377
4.50	.237	API 5L, GR B, DSAW (item# 201)	46'	20' <i>See 3</i>	18.99	23.73	26.12	3318
4.50	.237	CAP, GR B (item# 200)	1 Ea.	0 EA. <i>See 3</i>	18.99	23.73	26.12	3318
34.00	.500	ELBOW, GR Y60 (item# 113)			36.62	45.77	50.37	1377

Minimum Test Pressure @ Max. Elevation	875 PSIG	Test Fluid To Be Used	WATER	MINIMUM TEST DURATION	8 HOURS
Maximum Test Pressure @ Min. Elevation	1008 PSIG			- UNDER 30% SMYS (1 HR. MINIMUM)	
				- 30% SMYS & OVER (8 HRS. MINIMUM)	
				- PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	

Prepared By: Redacted	Redacted	Date: 8/22/11	For Information or Changes, Call: Redacted	Date: 8-22-11
---------------------------------	-----------------	-------------------------	--	-------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	8/24/11 8:10 AM	Elevation at Test Point	509 FT	Min. Required Test Press. At Test Point (1)	920.5 PSIG	Max. Allowable Test Press at Test Point (4)	958/1008 PSIG
Time and Date Test Ended	8/24/11 4:30 PM	Max. Elevation in Test Section	614 FT	Min. Indicated Test Pressure (2)	925.0 PSIG	Max. Indicated Test Pressure (5)	1008 PSIG
Actual Duration of Test	8 HOURS 20 MINUTES	Min. Elevation in Test Section	509 FT	Min. Test Pressure at Max. Elevation (3)	880 PSIG	Max. Test Pressure at Min. Elevation (6)	1008 PSIG

Test Fluid Used: **WATER**
 Pipe Specification and Footage Verified (See Part I): **913 STEVE BELMONT A - DRILL TRENCHES**

Make, Range, and Serial No. of Pressure Recording Gauge: BARTON, 0-3000#, 725902	Date Last Calibrated: 8/15/11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7): CHANDLER, 50-5000#, 10329	Date Last Calibrated: 8/16/11
--	---	---	---

Test Supervised By: Redacted	Date: 8/24/2011	Approver: Redacted	Date: 8-29-11
--	---------------------------	------------------------------	-------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--|--|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <ul style="list-style-type: none"> JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING |
|--|--|