



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-31 and GO 112-D)

Sheet 1 of 4

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District San Jose	Job Number 41497313	Date Job Authorized 6/24/11
---	------------------	--------------------------------------	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
TEST 1 -- Hydrostatically test temporary cut caps and pups (refer to Drawing 41497313 sheet 5 detail 3)

Hydrotest L-300A from MP 490.66 - 493.59 San Jose, CA (Test Section 71)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	<u>0</u> Ft.	Static Head Calculation For Water Other (Specify)	0.433 X Elev. Diff. = <u>0</u> PSIG X Elev. Diff. = <u> </u> PSIG
	Min. Elevation	<u>0</u> Ft.		
	Elev. Diff.	<u>0</u> Ft.		

Size		Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00"	0.505"	API 5L, X-60, DSAW (Item 101)		4'	0' KLG	37.93	56.89	64.52	1604
34.00"	0.375"	API 5L, X-60, DSAW (Item 102)		4'	0' KLG	47.15	70.72	80.21	1290
<p>WAS NOT TESTED CAPS WELDED DIRECTLY TO LINE PLATED PER KEVIN GALE</p>									

Minimum Test Pressure @ Max. Elevation	1014 PSIG	Test Fluid To Be Used	WATER	MINIMUM TEST DURATION	4 HOURS
Maximum Test Pressure @ Min. Elevation	1150 PSIG			- UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	

Redacted	Date: 6/24/2011	For Information or Changes, Call: Redacted	Approved By: Redacted	Date: 6/25/11
----------	------------------------	---	------------------------------	----------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached	Elevation at Test Point	FT	Min. Required Test Press. At Test Point (1)	PSIG	Max. Allowable Test Press at Test Point (4)	PSIG
Time and Date Test Ended	Max. Elevation in Test Section	FT	Min. Indicated Test Pressure (2)	PSIG	Max. Indicated Test Pressure (5)	PSIG
Actual Duration of Test	Min. Elevation in Test Section	FT	Min. Test Pressure at Max. Elevation (3)	PSIG	Max. Test Pressure at Min. Elevation (6)	PSIG
Test Fluid Used	Pipe Specification and Footage Verified (See Part I) KL6 A603					
Make, Range, and Serial No. of Pressure Recording Gauge	Date Last Calibrated	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)			Date Last Calibrated	
Test Supervised By:	Date:	Approved By:	Redacted	Date:	9-15-11	

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES: (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 2 of 4

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District San Jose	Job Number 41497313	Date Job Authorized 6/24/11
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts TEST 2 - TEST 1 - Hydrostatically test temporary cut caps and pups (refer to Drawing 41497313 sheet 5 detail 8 and 9), and hydrostatically test existing tie-in pipe assembly at Redacted (Refer to Drawing 41497313 Detail 11) Hydrotest L-300A from MP 490.66 - 493.59 San Jose, CA (Test Section 71)				

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <u>0</u> Ft. Min. Elevation <u>0</u> Ft. Elev. Diff. <u>0</u> Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = <u>0</u> PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.			At MAOP	At Min. Test Press.	At Max. Test Press.	
8.625"	0.322"	4'	0' KLG	25.87	38.80	44.01	2352
4.50"	0.237"	29'	0' KLG	18.34	27.50	31.19	3318
1.05"	0.154"	10'	0' KLG	6.50	9.68	11.20	9240
150 CAPS WELDED PER KEVIN GALE		DIRECTLY TO PIPE		TEST NOT RUN			

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	1 HOURS
Maximum Test Pressure @ Min. Elevation 1150 PSIG	Date: 6/24/2011	Redacted	Date: 6/25/11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	Elevation at Test Point	FT	Min. Required Test Press. At Test Point (1)	PSIG	Max. Allowable Test Press at Test Point (4)	PSIG
Time and Date Test Ended	Max. Elevation in Test Section	FT	Min. Indicated Test Pressure (2)	PSIG	Max. Indicated Test Pressure (5)	PSIG
Actual Duration of Test	Min. Elevation in Test Section	FT	Min. Test Pressure at Max. Elevation (3)	PSIG	Max. Test Pressure at Min. Elevation (6)	PSIG
Test Fluid Used	Pipe Specification and Footage Verified (See Part I) KL6 A603					
Make, Range, and Serial No. of Pressure Recording Gauge	Date Last Calibrated	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)	Date Last Calibrated			
Test Supervised By:	Date:	Redacted	Date:	9-13-11		

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED A REAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.

DISTRIBUTION
 JOB FILE (AT SPONSORING ORGANIZATION)
 GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 PROJECT MANAGER/PROJECT ENGINEER
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 RECORDS SECTION (WC), GSM&TS
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 3 of 4

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District San Jose	Job Number 41497313	Date Job Authorized 6/27/11
---	------------------	--------------------------------------	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
TEST 3 -- Hydrostatically test tie-in piping, hydrotest piping, and existing 34" L-300a. Existing pipeline material listed (ie. pipe, elbows, sleeves, etc.) are from "Material of Record" (refer to Dwg. 41497313, Sheet 7) Revision 2 -- Added 34.00", 1.05", 4.50", and 0.84" pipe (Field Addition)
 Hydrotest L-300A from MP 490.66 -- 493.59 San Jose, CA (Test Section 71)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 200 Ft.	Static Head Calculation	
	Min. Elevation 123 Ft.	For Water	0.433 X Elev. Diff. = 34 PSIG
	Elev. Diff. 77 Ft.	Other (Specify)	X Elev. Diff. = PSIG

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size	API or ASTM Grade			At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00" O.D. / 0.505" W.T.	API 5L, X-60, DSAW (Item 101)	30'	45.8	37.93	56.89	64.52	1604
34.00" O.D. / 0.500" W.T.	API 5L, X-46, DSAW (Item 2)	14,253'	14256	49.97	74.95	85.00	1218
34.00" O.D. / 0.562" W.T.	API 5L, X-60, DSAW (Item 4)	177'	MOR	34.08	51.12	57.98	1785
34.00" O.D. / 0.380" W.T.	API 5L, X-60, DSAW (Item 5)	207'	MOR	50.40	75.61	85.75	1207
34.00" O.D. / 0.500" W.T.	API 5L, X-60, DSAW (Item 6)	1155'	MOR	38.31	57.46	65.17	1588
8.625" O.D. / 0.500" W.T.	API 5L, GR.B SMLS (Item 14)	6"	MOR	16.66	24.99	28.34	3652
2.375" O.D. / 0.154" W.T.	API 5L, GR.B SMLS (Item 15)	2' 6"	MOR	14.89	22.34	25.34	4085
4.5" O.D. / 0.237" W.T.	API 5L, GR.B SMLS (Item 15 & 17)	6'	MOR	18.34	27.50	31.19	3318
34.00" O.D. / 0.375" W.T.	API 5L, X-60, DSAW	1.75'	KLG	51.08	76.61	86.89	1191
1.05" O.D. / 0.154" W.T.	API 5L, GR.B SMLS	106'	KLG	6.58	9.88	11.20	9240
4.50" O.D. / 0.237" W.T.	API 5L, GR.B SMLS (Item 114)	9'	KLG	18.34	27.50	31.19	3318

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1150 PSIG			
Prepared By: Redacted	Date: 6/24/2011	Approved By: Redacted	Date: 6-25-11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached 9:17 PM 7-29-11	Elevation at Test Point 123 FT	Min. Required Test Press. At Test Point (1) 1047 PSIG	Max. Allowable Test Press. at Test Point (4) 1150 PSIG
Time and Date Test Ended 6:15 AM 7-30-11	Max. Elevation in Test Section 200 FT	Min. Indicated Test Pressure (2) 1066 PSIG	Max. Indicated Test Pressure (5) 1149 PSIG
Actual Duration of Test 8 hr 58 min	Min. Elevation in Test Section 123 FT	Min. Test Pressure at Max. Elevation (3) 1033 PSIG	Max. Test Pressure at Min. Elevation (6) 1149 PSIG
Test Fluid Used Water	Pipe Specification and Footage Verified (See Part I) TRESPANDO KLG A603		
Make, Range, and Serial No. of Pressure Recording Gauge Barton 0-3000, 202A-115572	Date Last Calibrated 6-7-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000, 16106	Date Last Calibrated 5-19-2011
Test Supervised By: Redacted	Date: 9-15-2011	Approved By: Redacted	Date: 9-15-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

FINAL

Original signed 7-30-2011



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A	Area 3	Division/District San Jose	Job Number 41497313	Date Job Authorized 6/27/11
---	------------------	--------------------------------------	-------------------------------	---------------------------------------

Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts
TEST 3 - Hydrostatically test tie-in piping and existing 34" L-300a. Existing pipeline material listed (ie. pipe, elbows, sleeves, etc.) are from "Material of Record" (refer to Dwg. 41497313, Sheet 7) Revision 2 - Added 34.00", 1.05", 4.50", and 0.84" pipe (Field Addition)
 Hydrotest L-300A from MP 490.66 - 493.59 San Jose, CA (Test Section 71)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 676 PSIG	Future Design Pressure 676 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 200 Ft.	Static Head Calculation	
	Min. Elevation 123 Ft.	For Water	0.433 X Elev. Diff. = 34 PSIG
	Elev. Diff. 77 Ft.	Other (Specify)	X Elev. Diff. = PSIG

Pipe Specification			Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
1.05"	0.154"	API 5L, GR.B SMLS (Item 16)	2'	MOR	6.58	9.88	11.20	9240
34.00"	0.500"	EII, Forged, LR, Y-65 (Item 8)	5 Ea.	MOR	35.36	53.04	60.15	1721
34.00"	0.380"	EII, Forged, LR, Y-60 (Item 9)	4 Ea.	MOR	50.40	75.61	85.75	1207
34.00"	0.500"	EII, Forged, LR, Y-52 (Item 10)	5 Ea.	MOR	44.20	66.30	75.19	1376
34.00"	0.406"	EII, Forged, LR, 50,000 SMYS (Item 11)	11 Ea.	MOR	56.61	84.92	96.31	1075
34.00"	0.375"	Sleeve, 60,000 SMYS (Item 21)	2 Ea.	MOR	51.08	76.61	86.89	1191
34.00"	0.500"	Sleeve, 50,000 SMYS (Item 22)	1 Ea.	MOR	45.97	68.95	78.20	1324
34.00"	0.438"	Sleeve, 60,000 SMYS (Item 23)	2 Ea.	MOR	43.73	65.59	74.39	1391
0.840"	0.147"	API 5L, GR.B SMLS	21'	KLG	5.52	8.28	9.39	11025
1.625"	0.332"	API 5L GR B, SMLS ITEM 16	6'	A (PER KEVIN BAILE) 25.87	38.80	411.01		2352

Minimum Test Pressure @ Max. Elevation 1014 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1150 PSIG			
Prepared By: Redacted	Date: 6/24/2011	For Information or Changes, Call: Redacted	Approved By: Redacted
			Date: 6-25-11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 9:17 PM 7-29-2011	Elevation at Test Point 123 FT	Min. Required Test Press. At Test Point (1) 1047 PSIG	Max. Allowable Test Press at Test Point (4) 1150 PSIG
Time and Date Test Ended 6:15 AM 7-30-2011	Max. Elevation in Test Section 200 FT	Min. Indicated Test Pressure (2) 1066 PSIG	Max. Indicated Test Pressure (5) 1149 PSIG
Actual Duration of Test WATER 8hrs 58m	Min. Elevation in Test Section 123 FT	Min. Test Pressure at Max. Elevation (3) 1033 PSIG	Max. Test Pressure at Min. Elevation (6) 1149 PSIG
Test Fluid Used WATER	Pipe Specification and Footage Verified (See Part I) KLG 4603		
Make, Range, and Serial No. of Pressure Recording Gauge BARTON 0-3000, 202A-175572	Date Last Calibrated 6-7-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) CHANDLER 50-3000, 6106	Date Last Calibrated 5-19-2011
Test Supervised By: Redacted	Date: 9-15-2011	Approved By: Redacted	Date: 9-15-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest static pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
 - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 - PROJECT MANAGER/PROJECT ENGINEER
 - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 - RECORDS SECTION (WC), GSM&TS
 - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

④ Original Signed 7-30-2011

FINAL