



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

**FINAL**

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet **1** of **3**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)										
Feeder Main Number, Line Number, or Station Name <b>L-132</b>		Area <b>1</b>	Division/District <b>Peninsula</b>			Job Number <b>41497349</b>	Date Job Authorized <b>July 22, 2011</b>			
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts <b>TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 24" and 30" L-132. Existing pipeline material listed; ie. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497349, Sheet 8) TEST INCLUDES 30' (ITEM 103) 18" 5/8" FOR LOC. A ON F-32 *</b> <b>Hydrotest L-132 from MP 18.4621 - 23.1638 Menlo Park to Redwood City, CA (Test section 31) (EDBENWOOD CROSS OVER)</b> <i>Assembly Jumped to T-31, TEST 2 AT LOC. A.</i>										
Location Class <b>3</b>	Design Factor (F) <b>.5</b>	MAOP to be Established for this Piping by this Test <b>400 PSIG</b>				Future Design Pressure <b>400 PSIG</b>				
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation <b>553 Ft.</b>	Static Head Calculation		For Water <b>0.433 X Elev. Diff. = 167 PSIG</b>					
		Min. Elevation <b>168 Ft.</b>	Other (Specify)		X Elev. Diff. = <b>PSIG</b>					
		Elev. Diff. <b>385 Ft.</b>								
Pipe Specification				Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	At MAOP			At Min. Test Press.	At Max. Test Press.			
30.00	.375	API 5L GR X-42, DSAW (item#1)	605'	MOR	38.10	57.14	79.52	945		
30.00	.375	API 5L GR X-65, DSAW (item#103)	2' * 22.3' JE		24.62	36.92	51.38	1463		
30.00	.3125	API 5L GR X-52, DSAW (item#2)	3802'	MOR	36.92	55.38	77.08	975		
24.00	.375	API 5L GR X-60, DSAW (item#106)	37' 118.8' JE		21.33	32.00	44.53	1688		
24.00	.3125	API 5L GR X-42, DSAW (item#3)	357'	MOR	36.57	54.86	76.34	984		
24.00	.3125	GR B, SMLS (item#4)	580'	MOR	43.89	65.83	91.61	820		
24.00	.281	GR B 45000 SMYS, SMLS (item#5)	<del>20276'</del> 20215.9' JE		37.96	56.94	79.24	948		
24.00	.281	API 5L GR X-42, DSAW (item#6)	20'	MOR	40.67	61.01	84.90	885		
24.00	.250	API 5L GR X-42, DSAW (item#7)	16'	MOR	45.71	68.57	95.43	788		
4.50	.237	API 5L GR B, SMLS (item#21)	3'	MOR	10.85	16.27	22.65	3318		
3.50	.216	API 5L GR B, SMLS (item#22)	3'	MOR	9.26	13.89	19.33	3888		
Minimum Test Pressure @ Max. Elevation		<b>600 PSIG</b>		Test Fluid To Be Used	MINIMUM TEST DURATION			<b>8 HOURS</b>		
Maximum Test Pressure @ Min. Elevation		<b>835 PSIG</b>		<b>WATER</b>	- UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)					
Prepared By: <b>Mark Cabral</b>	Date: <b>8-3-11</b>	For Information or Changes, Call: <b>R. Scott Clapp (530) 514-6482</b>			Approved By: <i>[Signature]</i>	Date: <b>8/5/11</b>				
PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)						Note: Minimum test pressure and duration are not to be changed without written approval.				
Time and Date Test Pressure Reached	<b>10:31 AM</b>	Elevation at Test Point	<b>508' FT</b>	Min. Required Test Press. At Test Point (1)	<b>619.50 PSIG</b>	Max. Allowable Test Press at Test Point (4)	<b>687.67 PSIG</b>			
Time and Date Test Ended	<b>6:55 PM</b>	Max. Elevation in Test Section	<b>553' FT</b>	Min. Indicated Test Pressure (2)	<b>630.00 PSIG</b>	Max. Indicated Test Pressure (5)	<b>684.00 PSIG</b>			
Actual Duration of Test	<b>8-400RS</b>	Min. Elevation in Test Section	<b>168' FT</b>	Min. Test Pressure at Max. Elevation (3)	<b>610.50 PSIG</b>	Max. Test Pressure at Min. Elevation (6)	<b>836.35 PSIG</b>			
Test Fluid Used	<b>water</b>			Pipe Specification and Footage Verified (See Part I) <i>[Signature]</i> <b>JE A584</b>						
Make, Range, and Serial No. of Pressure Recording Gauge	<b>Barton 0-1000, 202-3829</b>	Date Last Calibrated	<b>10-25-11</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)	<b>MIETEK 25-300, 14L-4321</b>		Date Last Calibrated <b>10-10-11</b>			
Test Supervised By:	<b>Randy Melius ARB</b>		Date: <b>11-12-11</b>	Approved By:	<i>[Signature]</i> <b>11-14-11</b>					
<b>PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET</b>										
SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.										
<b>NOTES:</b>					<b>DISTRIBUTION</b>					
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.					JOB FILE (AT SPONSORING ORGANIZATION)					
(2) Use lowest pressure on test gauge at any time during test.					GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT					
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.					PROJECT MANAGER/PROJECT ENGINEER					
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.					TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY					
(5) Highest pressure on test gauge at any time during test.					CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)					
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.					RECORDS SECTION (WC), GMS&TS					
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.					▶ REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING					



**FINAL**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)										
Feeder Main Number, Line Number, or Station Name <b>L-132</b>			Area <b>1</b>		Division/District <b>Peninsula</b>			Job Number <b>41497349</b>		Date Job Authorized <b>July 22, 2011</b>
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts <b>TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 24" and 30" L-132. Existing pipeline material listed; ie. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497349, Sheet 8)</b> <b>Hydrotest L-132 from MP 18.4621 - 23.1638 Menlo Park to Redwood City, CA (Test section 31)</b>										
Location Class <b>3</b>		Design Factor (F) <b>.5</b>		MAOP to be Established for this Piping by this Test <b>400 PSIG</b>			Future Design Pressure <b>400 PSIG</b>			
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation <b>553 Ft.</b>		Static Head Calculation		For Water <b>0.433 X Elev. Diff. = 167 PSIG</b>				
		Min. Elevation <b>168 Ft.</b>		Other (Specify)		X Elev. Diff. = <b>PSIG</b>				
		Elev. Diff. <b>385 Ft.</b>								
Pipe Specification				Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.		
3.5	.188	API 5L GR B, SMLS (item#22)		8'	MOR	10.64	15.96	22.21	3384	
2.375	.154	API 5L GR B, SMLS (item#23)		6'	MOR	8.81	13.22	18.40	4085	
1.66	.140	API 5L GR B, SMLS (item#24)		5'	MOR	6.78	10.16	14.14	5313	
1.05	.113	API 5L GR B, SMLS (item#25)		10'	MOR	5.31	7.96	11.08	6780	
30.00	.375	Elbow, LR, GR Y-52 (item#8)		14 Ea.	MOR	30.77	46.15	64.23	1170	
30.00	.375	Elbow, LR, GR Y-42 (item#9)		8 Ea.	MOR	38.10	57.14	79.52	945	
24.00	.500	Elbow, LR, GR B (item#10)		6 Ea.	MOR	27.43	41.14	57.26	1313	
24.00	.375	Elbow, LR, GR Y-52 (item#11)		1 Ea.	MOR	24.62	36.92	51.38	1463	
24.00	.375	Elbow, LR, GR B (item#12)		1 Ea.	MOR	36.57	54.86	76.34	984	
24.00	.3125	Elbow, LR, Grade Unknown (item#13)		15 Ea.	MOR	----	----	----	----	
Minimum Test Pressure @ Max. Elevation				<b>600 PSIG</b>		Test Fluid To Be Used <b>WATER</b>		MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (6 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)		<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation				<b>835 PSIG</b>						
Prepared By: <b>Mark Cabral</b>			Date: <b>11-12-11</b>		For Information or Changes, Call: <b>R. Scott Clapp (530) 514-6482</b>			Approved By: <b>[Signature]</b>		Date: <b>8/5/11</b>
PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)										
Note: Minimum test pressure and duration are not to be changed without written approval.										
Time and Date Test Pressure Reached		<b>10:31 AM 11-12-11</b>		Elevation at Test Point		<b>508 FT</b>		Min. Required Test Press. At Test Point (1)		<b>619.50 PSIG</b>
Time and Date Test Ended		<b>6:55 PM 11-12-11</b>		Max. Elevation in Test Section		<b>553 FT</b>		Min. Indicated Test Pressure (2)		<b>630.00 PSIG</b>
Actual Duration of Test		<b>8 hours 24 minutes</b>		Min. Elevation in Test Section		<b>168 FT</b>		Min. Test Pressure at Max. Elevation (3)		<b>610.50 PSIG</b>
Test Fluid Used <b>Water</b>				Pipe Specification and Footage Verified (See Part I)						
Make, Range, and Serial No. of Pressure Recording Gauge <b>Barton 0-1000, 202-3829</b>			Date Last Calibrated <b>10-25-11</b>		Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>AMETER 25-3000 HL 4321</b>			Date Last Calibrated <b>10-10-11</b>		
Test Supervised By: <b>Randy Miller ARB</b>			Date: <b>11-12-11</b>		Approved By: <b>[Signature]</b>			Date: <b>11-14-11</b>		
<b>PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET</b>										
SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.										
<b>NOTES:</b>					<b>DISTRIBUTION</b>					
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.					JOB FILE (AT SPONSORING ORGANIZATION)					
(2) Use lowest pressure on test gauge at any time during test.					GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT					
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.					PROJECT MANAGER/PROJECT ENGINEER					
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.					TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY					
(5) Highest pressure on test gauge at any time during test.					CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)					
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.					RECORDS SECTION (WC), GSM&TS					
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.					▶ REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING					



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

**FINAL**

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GD 112-D)

Sheet **3** of **3**

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder Main Number, Line Number, or Station Name <b>L-132</b>	Area <b>1</b>	Division/District <b>Peninsula</b>	Job Number <b>41497349</b>	Date Job Authorized <b>July 22, 2011</b>
--	------------------	---------------------------------------	-------------------------------	---

Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts  
**TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 24" and 30" L-132. Existing pipeline material listed; ie. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497349, Sheet 8)**  
 Hydrotest L-132 from MP 18.4621 - 23.1638 Menlo Park to Redwood City, CA (Test section 31)

Location Class <b>3</b>	Design Factor (F) <b>.5</b>	MAOP to be Established for this Piping by this Test <b>400 PSIG</b>	Future Design Pressure <b>400 PSIG</b>
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>553 Ft.</b>	Static Head Calculation For Water 0.433 X Elev. Diff. = <b>167 PSIG</b> Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation <b>168 Ft.</b>	
	Elev. Diff. <b>385 Ft.</b>	

Pipe Specification			Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
30.00	.500	Reducer, 24"x30", Concentric, 38000 SMYS (item#16)	1 Ea.	MOR	31.58	47.37	65.92	1140
30.00	.375	Reducer, 24"x30", Concentric, Y-42 (item#17)	1 Ea.	MOR	38.10	57.14	79.52	945
30.00	.375	Sleeve, GR X-52 (item#18)	1 Ea.	MOR	30.77	46.15	64.23	1170
24.00	.375	Sleeve, Grade Unknown (item#19)	3 Ea.	MOR	----	----	----	----
24.00	.500	Sleeve, Grade Unknown (item#20)	5 Ea.	MOR	----	----	----	----

Minimum Test Pressure @ Max. Elevation <b>600 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation <b>835 PSIG</b>			

Prepared By: <b>Mark Cabral</b>	Date: <b>8-3-11</b>	For Information or Changes, Call: <b>R. Scott Clapp (530) 514-6482</b>	Approved By: <i>[Signature]</i>	Date: <b>8/5/11</b>
------------------------------------	------------------------	---	------------------------------------	------------------------

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**  
 Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached <b>10:31 AM 11-12-11</b>	Elevation at Test Point <b>508' FT</b>	Min. Required Test Press. At Test Point (1) <b>69.50 PSIG</b>	Max. Allowable Test Press at Test Point (4) <b>687.67 PSIG</b>
Time and Date Test Ended <b>6:55 PM 11-12-11</b>	Max. Elevation in Test Section <b>553' FT</b>	Min. Indicated Test Pressure (2) <b>630.00 PSIG</b>	Max. Indicated Test Pressure (5) <b>684 PSIG</b>
Actual Duration of Test <b>8 Hours 24 minutes</b>	Min. Elevation in Test Section <b>168' FT</b>	Min. Test Pressure at Max. Elevation (3) <b>610.50 PSIG</b>	Max. Test Pressure at Min. Elevation (6) <b>831.33 PSIG</b>

Test Fluid Used: **Water**  
 Pipe Specification and Footage Verified (See Part I): **JE SR Items A584**

Make, Range, and Serial No. of Pressure Recording Gauge <b>Barton 0-1000 202-3829</b>	Date Last Calibrated <b>10-25-11</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>METEX 25-3000 AL-4321</b>	Date Last Calibrated <b>10-10-11</b>
--	---	--	---

Test Supervised By: <b>Randy Miller ARB</b>	Date: <b>11-12-11</b>	Approved By: <i>[Signature]</i>	Date: <b>11-14-11</b>
--	--------------------------	------------------------------------	--------------------------

**PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET**  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

<b>NOTES:</b> (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	<b>DISTRIBUTION</b> JOB FILE (AT SPONSORING ORGANIZATION)  GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT  PROJECT MANAGER/PROJECT ENGINEER  TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY  CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)  RECORDS SECTION (WC), GMS&TS  ▶ REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--

**24", 0.375wt, 8.9" ELL Y-60, 1EA, JE**  
 ▶ THIS IS A SUCCESSFUL RE-TEST. THE INITIAL TEST ATTEMPT DISCOVERED EXISTING MECHANICAL DAMAGE RESULTING IN A RUPTURE FAILURE. THE RUPTURED PIPE WAS REPLACED. SEE THE T-31 TEST FOLDER FOR DOCUMENTATION OF THE FAILED TEST.