



**FINAL**

Sheet 1 of 1

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder Main Number, Line Number, or Station Name <b>L-300A</b>	Area <b>4</b>	Division/District <b>Kern</b>	Job Number <b>41587446</b>	Date Job Authorized <b>10-26-11</b>
---	------------------	----------------------------------	-------------------------------	--

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts  
**Test 3 - Segment B-C - Existing 34" materials listed are from the "Material of Record" (refer to DWG 41587446, sheet 6)**  
**Hydrostatically test 34" tie-in piping, hydrostatic test piping and existing 34" L-300A**

Hydrotest **L-300A** from MP 241.6 - 243.74 **Segment B-C Cummings Valley to Bear Valley Springs, CA (Test Section 118) B**

Location Class <b>2</b>	Design Factor (F) <b>.60</b>	MAOP to be Established for this Piping by this Test <b>803 PSIG</b>	Future Design Pressure <b>803 PSIG</b>
----------------------------	---------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>4246 Ft.</b>	Static Head Calculation For Water <b>0.433 X Elev. Diff. = 126 PSIG</b> Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation <b>3956 Ft.</b>	
	Elev. Diff. <b>290 Ft.</b>	

Size		Pipe Specification	Footage to Be Tested	Pipe Spec. and Footage Verified in Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	.375	API 5L, GR X52, DSAW (item#1)	11172	11172.2' BA	70.01	87.53	99.82	1032
34.00	.375	API 5L, GR X65, DSAW (item#101)	9	B BA	56.00	70.02	79.86	1291
34.00	.500	API 5L, GR X46, DSAW (item#2)	97	MOR BA	59.35	74.21	84.63	1218
34.00	.505	ELBOW, GR Y60, 90° (item#113)	2Ea	B+	45.05	56.33	64.24	1604
34.00	.375	ELBOW, GR Y52, (item#4)	4Ea	MOR BA	70.01	87.53	99.82	1032
12.75	.500	API 5L, GR B, SMLS (item#5)	105	MOR BA	29.25	36.57	41.71	2471
2.375	.154	API 5L, GR B, SMLS (item#6)	18	B BA	17.69	22.12	25.23	4085
1.050	.113	API 5L, GR B, SMLS (item#7)	18	49.0 BA	10.66	13.33	15.20	6780
34.00	.505	API 5L GR X65 DSAW	26.0'	26.0' BA	45.05	56.33	64.24	1604

Minimum Test Pressure @ Max. Elevation <b>1004 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (3 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation <b>1145 PSIG</b>			

Prepared By: **Richard Avery** Date: **11/15/11** For information or Changes, Call: **Mark Cabral (925) 588-3640** Approved By: **Mark Cabral** Date: **11-2-11**

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Time and Date Test Pressure Reached <b>10:34 AM 11/15/11</b>	Elevation at Test Point <b>4050 FT</b>	Min. Required Test Press. At Test Point (1) <b>1089 PSIG</b>	Max. Allowable Test Press at Test Point (4) <b>1104 PSIG</b>
Time and Date Test Ended <b>6:45 PM 11/15/11</b>	Max. Elevation in Test Section <b>4246 FT</b>	Min. Indicated Test Pressure (2) <b>1094 PSIG</b>	Max. Indicated Test Pressure (5) <b>1097 PSIG</b>
Actual Duration of Test <b>8hr. 11min.</b>	Min. Elevation in Test Section <b>3956 FT</b>	Min. Test Pressure at Max. Elevation (3) <b>1009 PSIG</b>	Max. Test Pressure at Min. Elevation (6) <b>1138 PSIG</b>

Test Fluid Used: **Water** Pipe Specification and Footage Verified (See Part I): **BA A-582 11-15-11**

Make, Range, and Serial No. of Pressure Recording Gauge <b>Barton, 0-3000#, 624082</b>	Date Last Calibrated <b>6/17/11</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>Chandler, 50-3000#, 5198</b>	Date Last Calibrated <b>6/17/11</b>
Test Supervised By: <b>John D. Matthews 6/17/11</b>	Date: <b>11/15/11</b>	Approved By: <b>April Marnett 11-17-11</b>	Date: <b>11-17-11</b>

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
  - Use lowest pressure on test gauge at any time during test.
  - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
  - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
  - Highest pressure on test gauge at any time during test.
  - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
  - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**  
 JOB FILE (AT SPONSORING ORGANIZATION)  
 GMS&TS RESPONSIBLE DISTRICT SUPERINTENDENT  
 PROJECT MANAGER/PROJECT ENGINEER  
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY  
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)  
 RECORDS SECTION (WC), GMS&TS  
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING