



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet **1** of **1**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300A1	Area Southern	Division/District Hinkley	Job Number 41474054	Date Job Authorized 8-26-11
--	-------------------------	-------------------------------------	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 2 - Segment A - B - Existing 26" materials listed are from the "Material of Record" (refer to DWG 41497323, sheet 6) hydrostatically test 26" tie-in piping, test piping and existing 26" L-300A1.

Hydrotest L-300A1 from MP 156.4- 157.86 Segment A-B Barstow, CA (Test section 75)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 688 PSIG	Future Design Pressure 688 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	2196 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 2 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation	2191 Ft.	
	Elev. Diff.	5 Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.		
O.D.	W.T.							
26.00	.500	API 5L, GR X60, DSAW (item# 201) X65	48"	37.6' <i>dad</i>	29.84	44.72	49.40	2250 <i>JS</i>
26.00	.375	ELBOW, GR Y60 (item# 213)	4 Ea.	<i>dad</i>	39.75	59.63	65.87	1558
26.00	.500	API 5L, GR B, SMLS (item# 2)	7664'	7661.9' <i>dad</i>	51.11	76.66	84.69	1212

Minimum Test Pressure @ Max. Elevation	1032 PSIG	Test Fluid To Be Used Water	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation	1140 PSIG			

Redacted
 Approved By: *Mark Cabral* Date: *8-26-11*
 For information or changes, call: **Mark Cabral (925) 588-3640**

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	8:30 AM 9/24/11	Elevation at Test Point	2194 FT	Min. Required Test Press. At Test Point (1)	1033 PSIG	Max. Allowable Test Press at Test Point (4)	1139 PSIG
Time and Date Test Ended	5:00 PM 9/24/11	Max. Elevation in Test Section	2196 FT	Min. Indicated Test Pressure (2)	1040 PSIG	Max. Indicated Test Pressure (5)	1136 PSIG
Actual Duration of Test	8 hr. 30 min.	Min. Elevation in Test Section	2191 FT	Min. Test Pressure at Max. Elevation (3)	1039 PSIG	Max. Test Pressure at Min. Elevation (6)	1137 PSIG

Test Fluid Used **Water** Redacted **19-24-11**

Make, Range, and Serial No. of Pressure Recording Gauge Barton A-3000 # 624056	Date Last Calibrated 6/17/11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000 # 5198	Date Last Calibrated 6/17/11
--	--	--	--

Redacted
 Approved By: *Julie Payne* Date: **10-13-11**

NOT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

FINAL