



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

FINAL

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 2

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300B	Area 3	Division/District Central Coast/Hollister	Job Number 41497337	Date Job Authorized 9/2/11
---	------------------	---	-------------------------------	--------------------------------------

Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts
TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 34" L-300B. Existing pipeline material listed are from the "Material of Record" (refer to Dwg. 41497337 Sheet 5)

Hydrotest L-300B from MP 449.75-450.7794 Hollister, CA (Test section 87B)
K.L.G.

Location Class 3	Design Factor (F) 0.50	MAOP to be Established for this Piping by this Test 631	Future Design Pressure 631 PSIG
----------------------------	----------------------------------	---	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 461 Ft.	Static Head Calculation	60 PSIG
	Min. Elevation 322 Ft.	For Water	0.433 X Elev. Diff. =
	Elev. Diff. 139 Ft.	Other (Specify)	X Elev. Diff. = PSIG

Pipe Specification				Foolage to Be Tested	Pipe Spec. and Foolage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	0.500	API 5L, GR X-65, DSAW (item#101)		2'	K.L.G. 30.3'	33.01	49.54	53.93	1721
34.00	0.375	API 5L, GR X-65, DSAW (item#102)		24'	K.L.G. 17.5'	44.01	66.05	71.91	1291
34.00	0.344	API 5L, GR X-52, DSAW (item#1)		3542'	K.L.G. 35.5' MOR	59.97	90.00	97.98	947
34.00	0.505	API 5L, GR X-60, DSAW (item#2)		37'	K.L.G. 45.5' MOR	35.40	53.13	57.84	1604
36.00	0.500	API 5L, GR X-52, DSAW (item#3)		612'	K.L.G. M.O.R.	43.68	65.56	71.38	1300
36.00	0.531	API 5L, GR X-52, DSAW (item#4)		111'	K.L.G. M.O.R.	41.13	61.73	67.21	1381
34.00	0.500	API 5L, GR X-52, DSAW (item#5)		3'	K.L.G. M.O.R.	41.26	61.92	67.41	1376
34.00	0.406	API 5L, GR X-60, DSAW (item#6)		1082'	K.L.G. M.O.R.	44.04	66.09	71.95	1290
34.00	0.505	API 5L, GR X-60, DSAW (item#7)		55.5'	K.L.G. M.O.R.	35.40	53.13	57.84	1604
34.00	0.500	API 5L, GR X-65, DSAW (item#8)		27'	K.L.G. M.O.R.	33.01	49.54	53.93	1721

Minimum Test Pressure @ Max. Elevation	947 PSIG	Test Fluid To Be Used	WATER	MINIMUM TEST DURATION	8 HOURS
Maximum Test Pressure @ Min. Elevation	1031 PSIG			- UNDER 30% SMYS (1 HR. MINIMUM)	
				- 30% SMYS & OVER (8 HRS. MINIMUM)	
				- PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	

Redacted Date: 9-4-11 For Information or Changes, Call: **Mark Cabral (925) 588-3640** Approved By: *Mark Cabral* Date: 9-4-11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	<u>10/8/11 9:08 AM</u>	Elevation at Test Point	<u>460 FT</u>	Min. Required Test Press. At Test Point (1)	<u>947.43 PSIG</u>	Max. Allowable Test Press at Test Point (4)	<u>921.20 PSIG</u>
Time and Date Test Ended	<u>10/8/11 5:23 PM</u>	Max. Elevation in Test Section	<u>461 FT</u>	Min. Indicated Test Pressure (2)	<u>960.00 PSIG</u>	Max. Indicated Test Pressure (5)	<u>969.00 PSIG</u>
Actual Duration of Test	<u>Hours 15 minutes</u>	Min. Elevation in Test Section	<u>322 FT</u>	Min. Test Pressure at Max. Elevation (3)	<u>959.57 PSIG</u>	Max. Test Pressure at Min. Elevation (6)	<u>1027.80 PSIG</u>

Test Fluid Used: Water Pipe Specification and Foolage Verified (See Part I): K.L.G. A-603

Make, Range, and Serial No. of Pressure Recording Gauge	<u>Barton 0-2000 202A-17572</u>	Date Last Calibrated	<u>6-7-2011</u>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)	<u>Chandler 50-3000 6109</u>	Date Last Calibrated	<u>5-17-2011</u>
---	---------------------------------	----------------------	-----------------	--	------------------------------	----------------------	------------------

Test Supervised By: Redacted Date: 10-8-2011 Approved By: *John Marshall* Date: 10-13-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
 - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 - PROJECT MANAGER/PROJECT ENGINEER
 - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 - RECORDS SECTION (WC), GSM&TS
 - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

* Additional Item - Cap 34.00" O.D. 0.505" WT. Y-60 (Item# 153) Ea. 1 - K.L.G.
 % of SMYS
 Maop, Min test Max test 90%



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

FINAL

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112.0)

Sheet **2** of **2**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-300B	Area 3	Division/District Central Coast/Hollister	Job Number 41497337	Date Job Authorized 9/2/11
---	------------------	---	-------------------------------	--------------------------------------

Description of Job - Include Reference Drawing Numbers, and Pipeline H/Deposits
TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 34" L-300B Existing pipeline material listed are from the "Material of Record" (refer to Dwg. 41497337 Sheet 5)

Hydrotest **L-300B** from MP 449.75-450.7794 Hollister, CA (Test section 87B)
K.L.G.

Location Class 3	Design Factor (F) 0.50	MAOP to be Established for this Piping by this Test 631	Future Design Pressure 631 PSIG
----------------------------	----------------------------------	---	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 461 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 60 PSIG
	Min. Elevation 322 Ft.	
	Elev. Diff. 139 Ft.	
	Other (Specify)	X Elev. Diff. = PSIG

Size		Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	0.505	Tee, GR Y60 (item#9)		1 ea.	<i>K.L.G. M.O.R.</i>	35.40	53.13	57.84	1604
34.00	0.505	Elbow, Y60, 45 deg, 3R (item#10)		4 ea.	<i>K.L.G. M.O.R.</i>	35.40	53.13	57.84	1604
34.00	0.505	Valve, Ball, ANSI 300 (item#11)		1 ea.	<i>K.L.G. M.O.R.</i>	-	-	-	-
34.00	0.344	Elbow, Grade unknown (item#12)		2 ea.	<i>K.L.G. M.O.R.</i>	-	-	-	-
36.00	0.500	Elbow, Y52, 45 deg, LR (item#13)		4 ea.	<i>K.L.G. M.O.R.</i>	43.68	65.56	71.38	1300
34.00	0.406	Elbow, Grade unknown (item#14)		1 ea.	<i>K.L.G. M.O.R.</i>	-	-	-	-
1.050	0.154	API 5L, GR B, SMLS (item#15)		10'	<i>K.L.G. M.O.R.</i>	6.15	9.22	10.04	9240
1.660	0.140	API 5L, GR B, SMLS (item#16)		10'	<i>K.L.G. M.O.R.</i>	10.69	16.04	17.46	5313
2.375	0.154	API 5L, GR B, SMLS (item#17)		15'	<i>K.L.G. M.O.R.</i>	13.90	20.86	22.71	4085
2.375	UNK	Valve, Ball, ANSI 600 (item#18)		1 ea.	<i>K.L.G. M.O.R.</i>	-	-	-	-

Minimum Test Pressure @ Max. Elevation 947 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
---	---------------------------------------	---	----------------

Maximum Test Pressure @ Min. Elevation 1031 PSIG	Redacted	Redacted	Date: 9-4-11
--	----------	----------	------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 10/11/11 9:06 am	Elevation at Test Point 460 FT	Min. Required Test Press. At Test Point (1) 947.43 PSIG	Max. Allowable Test Press at Test Point (4) 971.20 PSIG
Time and Date Test Ended 10/9/11 5:23 pm	Max. Elevation in Test Section 461 FT	Min. Indicated Test Pressure (2) 960.00 PSIG	Max. Indicated Test Pressure (5) 965.00 PSIG
Actual Duration of Test 8 hours 15 minutes	Min. Elevation in Test Section 322 FT	Min. Test Pressure at Max. Elevation (3) 959.57 PSIG	Max. Test Pressure at Min. Elevation (6) 1021.80 PSIG

Test Fluid Used
K.L.G. A-603

Make, Range, and Serial No. of Pressure Recording Gauge Barton 0-3000 202A-175572	Date Last Calibrated 6-7-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) Chandler 50-3000 6106	Date Last Calibrated 5-19-2011
---	---	--	--

Test Supervised Redacted	Date: 10-8-2011	Approved By: Redacted	Date: 10-13-11
------------------------------------	---------------------------	---------------------------------	--------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES: (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--