



**FINAL**

Sheet 1 of 1

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder Main Number, Line Number, or Station Name <b>L-300B</b>	Area <b>3</b>	Division/District <b>Hinkley/Kern</b>	Job Number <b>41497341</b>	Date Job Authorized <b>9/29/11</b>
---	------------------	--	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts  
**TEST 2 - Hydrostatically test tie-in piping, hydrostatic test piping and existing 34" L-300B Existing pipeline material listed are from the "Material of Record" (refer to Dwg. 41497341 Sheet 4) Rev. 1 - Moved Location A and Location B changing MOR footages on item#1 and item#2**

Hydrotest L-300B from MP 152.66 - 155.26 Barstow, CA (Test section 79A)

Location Class <b>3</b>	Design Factor (F) <b>0.50</b>	MAOP to be Established for this Piping by this Test <b>Corrected elev. per 688</b>	Future Design Pressure <b>688 PSIG</b>
----------------------------	----------------------------------	---	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>2137 2184</b> <sup>ms</sup> Ft.	Min. Elevation <b>2097 2105</b> <sup>ms</sup> Ft.	Elev. Diff. <b>40-79</b> <sup>ms</sup> Ft.	Test procedure - Static Head Calculation	For Water 0.433 X Elev. Diff. = <b>17-34</b> <sup>ms</sup> PSIG	Other (Specify)	X Elev. Diff. = <b>PSIG</b>
--	---	---	--	--	---	-----------------	-----------------------------

Size		Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
34.00	0.500	API 5L, GR X-65, DSAW (item#101)		-48'	61.2' <sup>ms</sup>	35.99	53.98	61.46	1721
34.00	0.505	Elbow, GR Y-60 (item#118)		4 ea.	900' <sup>ms</sup>	38.60	57.90	65.92	1604
34.00	0.4375	API 5L, GR X-48, DSAW (item#1)		-9940'	9940.1' <sup>ms</sup>	55.70	83.54	95.12	1112
34.00	0.500	API 5L, GR X-46, DSAW (item#2)		-3902'	3717.7' <sup>ms</sup>	50.85	76.28	86.85	1218
34.00	0.4375	Elbow, Grade unknown (item#3)		4 ea.	MOR	-	-	-	-
34.00	0.500	Elbow, X-52, 45 deg (item#4)		4 ea.	MOR	44.98	67.48	76.83	1377
34.00	0.500	Elbow, Grade unknown (item#5)		1 ea.	MOR	-	-	-	-
34.00	0.505	API 5L GR X 60, DSAW		43.8' <sup>ms</sup>	43.8' <sup>ms</sup>	38.60	57.90	65.92	1,604
34.00	.375	API 5L GR X 65, DSAW		2.7' <sup>ms</sup>	2.7' <sup>ms</sup>	47.99	71.96	81.95	1,290

Minimum Test Pressure @ Max. Elevation	<b>1032 PSIG</b>	Test Fluid To Be Used	<b>WATER</b>	MINIMUM TEST DURATION	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation	<b>1175 PSIG</b>			- UNDER 30% SMYS (1 HR. MINIMUM)	
				- 30% SMYS & OVER (8 HRS. MINIMUM)	
				- PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	

Prepared By/Redacted	Date: <b>9/29/11</b>	For Information or Changes, Call: <b>Mark Cabral 925-588-3640</b>	Approved By: <b>Mark Cabral</b>	Date: <b>9-29-11</b>
----------------------	----------------------	---	---------------------------------	----------------------

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	<b>9:48 AM</b> <b>10/11/11</b>	Elevation at Test Point	<b>2137</b> <b>FT</b>	Min. Required Test Press. At Test Point (1)	<b>1049</b> <b>PSIG</b>	Max. Allowable Test Press at Test Point (4)	<b>1175</b> <b>PSIG</b>
Time and Date Test Ended	<b>6:30 PM</b> <b>10/11/11</b>	Max. Elevation in Test Section	<b>2137</b> <b>FT</b>	Min. Indicated Test Pressure (2)	<b>1072</b> <b>PSIG</b>	Max. Indicated Test Pressure (5)	<b>1153</b> <b>PSIG</b>
Actual Duration of Test	<b>8 hr. 42 min.</b>	Min. Elevation in Test Section	<b>2097</b> <b>FT</b>	Min. Test Pressure at Max. Elevation (3)	<b>1055</b> <b>PSIG</b>	Max. Test Pressure at Min. Elevation (6)	<b>1153</b> <b>PSIG</b>

Test Fluid Used	<b>Water</b>	Pipe Specification and Footage Verified (See Part I)	<b>Water Solution</b>
Make, Range, and Serial No. of Pressure Recording Gauge	<b>Barton 70-3000#, 624082</b>	Date Last Calibrated	<b>6/17/11</b>
Make, Range, and Serial No. of Dead Weight Tester (See Note 7)	<b>Chandler 50-3000#, 5198</b>	Date Last Calibrated	<b>6/17/11</b>

Test Supervisor By: <b>Redacted</b>	Date: <b>10/11/11</b>	Approved: <b>Redacted</b>	Date: <b>11-2-11</b>
-------------------------------------	-----------------------	---------------------------	----------------------

**PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET**  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
  - (2) Use lowest pressure on test gauge at any time during test.
  - (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
  - (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
  - (5) Highest pressure on test gauge at any time during test.
  - (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
  - (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
  - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
  - PROJECT MANAGER/PROJECT ENGINEER
  - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
  - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
  - RECORDS SECTION (WC), GSM&TS
  - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING