



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GG 112-D)

Sheet **1** of **3**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)									
Feeder Main Number, Line Number, or Station Name		Area	Division/District		Job Number	Date Job Authorized			
L-105N		2	East Bay		41497369	8/22/11			
Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts <b>Test 2 -- Hydrostatically test tie-in pieces, hydrostatic test piping and existing 26", &amp; New 24" MLV, Bridle, and Blow off on L-105N. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497369, sheet 5 of 5)</b> <b>Hydrotest L-105N from MP 27.94 - 28.13 Oakland, CA (Test section 15)</b>									
Location Class	Design Factor (F)	MAOP to be Established for this Piping by this Test			Future Design Pressure				
3	.5	198 PSIG			275 PSIG				
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation	32 Ft.	Static Head Calculation					
		Min. Elevation	25 Ft.	For Water		0.433 X Elev. Diff. =		3 PSIG	
		Elev. Diff.	7 Ft.	Other (Specify)		X Elev. Diff. =		PSIG	
Pipe Specification				Foolage to Be Tested	Pipe Spec. and Foolage Verified in Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
26.00	0.375	X-33 SSAW (item #1)		245'	947' A	20.80	35.40	39.92	857
26.00	0.375	API 5L X-65, DSAW (item #105)		22'	30' TM	10.56	17.97	20.27	1688
24.00	0.375	API 5L X-60, DSAW (item #106)		30'	22' 35' TM <sup>35</sup>	10.56	17.97	20.27	1688
8.625	0.322	API 5L Gr. B SMLS (item #112)		30'	14' TM	7.58	12.90	14.54	2352
6.625	0.280	API 5L Gr. B SMLS (item #113)		30'	22' 30' TM	6.69	11.39	12.84	2663
1.050	0.154	API 5L Gr. B SMLS (item #223)		30'	29' TM	1.93	3.28	3.70	9240
26.00	0.375	Elbow, API 5L Y-60 90° (item #122)		2 Ea.	TM	11.44	19.47	21.96	1558
24.00	0.375	Elbow, API 5L Y-60 90° (item #123)		2 Ea.	TM	10.56	17.97	20.27	1688
Minimum Test Pressure @ Max. Elevation				337 PSIG	Test Fluid To Be Used	MINIMUM TEST DURATION			8 HOURS
Maximum Test Pressure @ Min. Elevation				380 PSIG	WATER	- UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)			
Prepared By:	Redacted	Date:	8/22/11	For Information or Changes, Call:		Approved By:	Date:		
Redacted				Mark Cabral (925) 588-3640		Mark Cabral		8-22-11	
PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)									
Note: Minimum test pressure and duration are not to be changed without written approval.									
Time and Date Test Pressure Reached	9:30 am 9-11-11	Elevation at Test Point	25' FT	Min. Required Test Press. At Test Point (1)	340 PSIG	Max. Allowable Test Press at Test Point (4)	380 PSIG		
Time and Date Test Ended	5:45 pm 9-11-11	Max. Elevation in Test Section	32' FT	Min. Indicated Test Pressure (2)	348 PSIG	Max. Indicated Test Pressure (5)	374 PSIG		
Actual Duration of Test	8hr-15min	Min. Elevation in Test Section	25' FT	Min. Test Pressure at Max. Elevation (3)	345 PSIG	Max. Test Pressure at Min. Elevation (6)	374 PSIG		
Test Fluid Used	Water			Pipe Specification and Foolage Verified (See Part I)					
Make, Range, and Serial No. of Pressure Recording Gauge				Date Last Calibrated	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)			Date Last Calibrated	
CLP 0-5000psi 1703				5-25-11	Ametek 0-3000psi HL-6301			6-7-11	
Test Supervised By: Redacted				Date:	Approved By:		Date:		
Redacted				9-11-11	Redacted		11-9-11		
PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.									
<b>NOTES:</b>					<b>DISTRIBUTION</b>				
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.					JOB FILE (AT SPONSORING ORGANIZATION)				
(2) Use lowest pressure on test gauge at any time during test.					GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT				
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.					PROJECT MANAGER/PROJECT ENGINEER				
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.					TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY				
(5) Highest pressure on test gauge at any time during test.					CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)				
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.					RECORDS SECTION (WC), GSM&TS				
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.					REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING				

**FINAL**



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GO 112-0)

Sheet 2 of 3

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder Main Number, Line Number, or Station Name <b>L-105N</b>	Area <b>2</b>	Division/District <b>East Bay</b>	Job Number <b>41497369</b>	Date Job Authorized <b>8/22/11</b>
---	------------------	--------------------------------------	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts  
**Test 2 - Hydrostatically test tie-in pieces, hydrostatic test piping and existing 26", & New 24" MLV, Bridle, and Blow off on L-105N. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497369, sheet 5 of 5)**  
**Hydrotest L-105N from MP 27.94 - 28.13 Oakland, CA (Test section 15)**

Location Class <b>3</b>	Design Factor (F) <b>.5</b>	MAOP to be Established for this Piping by this Test <b>198 PSIG</b>	Future Design Pressure <b>275 PSIG</b>
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	<b>32</b> Ft.	Static Head Calculation For Water Other (Specify)	0.433 X Elev. Diff. = <b>3</b> PSIG X Elev. Diff. = <b>PSIG</b>
	Min. Elevation	<b>25</b> Ft.		
	Elev. Diff.	<b>7</b> Ft.		

Pipe Specification				Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size	API or ASTM Grade		At MAOP			At Min. Test Press.	At Max. Test Press.		
O.D.	W.T.	Long Seam (ERW, DSAW, Seamless, Etc.)							
24.00	0.375	Valve, Y-60, ANSI 300 (item #144)		1 Ea.	TW	10.56	19.97	20.27	1688
8.625	0.322	Valve, Gr. B, ANSI 300 (item #148)		2 Ea.	TW	7.58	12.90	14.54	2352
26.00	0.375	Reducer, 26" x 24" Y-60 (item #200)		1 Ea.	TW	11.44	19.47	21.96	1558
8.625	0.322	Tee, Gr. B (item #201)		1 Ea.	TW	7.58	12.90	14.54	2352
6.625	0.280	Valve, Gr. B, ANSI 300 (item #202)		2 Ea.	TW	6.69	11.39	12.84	2663
6.625	0.280	Elbow, Gr. B, 90 Deg (item #210)		2 Ea.	4 TW	6.69	11.39	12.84	2663
6.625	0.280	Tee, Gr. B, (item #211)		1 Ea.	TW	6.69	11.39	12.84	2663
8.625	0.322	Elbow, Gr. B, 90 Deg (item #214)		1 Ea.	TW	7.58	12.90	14.54	2352

Minimum Test Pressure @ Max. Elevation	<b>337 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation	<b>380 PSIG</b>			

Prepared By: <b>Redacted</b>	Date: <b>8/22/11</b>	For Information or Changes, Call: <b>Mark Cabral (925) 588-3640</b>	Approved By: <i>Mark Cabral</i>	Date: <b>8-22-11</b>
------------------------------	----------------------	---	---------------------------------	----------------------

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	<b>9:30am 9-11-11</b>	Elevation at Test Point	<b>25'</b> FT	Min. Required Test Press. At Test Point (1)	<b>340</b> PSIG	Max. Allowable Test Press at Test Point (4)	<b>380</b> PSIG
Time and Date Test Ended	<b>5:45pm 9-11-11</b>	Max. Elevation in Test Section	<b>32'</b> FT	Min. Indicated Test Pressure (2)	<b>348</b> PSIG	Max. Indicated Test Pressure (5)	<b>374</b> PSIG
Actual Duration of Test	<b>8hr - 15min</b>	Min. Elevation in Test Section	<b>25'</b> FT	Min. Test Pressure at Max. Elevation (3)	<b>345</b> PSIG	Max. Test Pressure at Min. Elevation (6)	<b>374</b> PSIG

Test Fluid Used <b>Water</b>	Pipe Specification and Footage Verified (See Part I) <b>TW-4550</b>		
Make, Range, and Serial No. of Pressure Recording Gauge <b>CLP 0-500 psi 1703</b>	Date Last Calibrated <b>5-25-11</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>Ametek 0-3000psi HL-6301</b>	Date Last Calibrated <b>6-7-11</b>
Test Supervised By <b>Redacted</b>	Date: <b>9-11-11</b>	Approved <b>Redacted</b>	Date: <b>11-9-11</b>

**PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET**  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

<b>NOTES:</b> (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	<b>DISTRIBUTION</b> JOB FILE (AT SPONSORING ORGANIZATION)  GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT  PROJECT MANAGER/PROJECT ENGINEER  TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY  CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)  RECORDS SECTION (WC), GSM&TS  REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--

**FINAL**



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 3 of 3

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder Main Number, Line Number, or Station Name <b>L-105N</b>	Area <b>2</b>	Division/District <b>East Bay</b>	Job Number <b>41497369</b>	Date Job Authorized <b>8/22/11</b>
---	------------------	--------------------------------------	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts  
**Test 2 - Hydrostatically test tie-in pieces, hydrostatic test piping and existing 26", & New 24" MLV, Bridle, and Blow off on L-105N. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497369, sheet 5 of 5)**

Hydrotest L-105N from MP 27.94 - 28.13 Oakland, CA (Test section 15)

Location Class <b>3</b>	Design Factor (F) <b>.5</b>	MAOP to be Established for this Piping by this Test <b>198 PSIG</b>	Future Design Pressure <b>275 PSIG</b>
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>32 Ft.</b>	Static Head Calculation For Water 0.433 X Elev. Diff. = <b>3 PSIG</b> Other (Specify)
	Min. Elevation <b>25 Ft.</b>	
	Elev. Diff. <b>7 Ft.</b>	

Size		Pipe Specification	Footage to Be Tested	Pipe Spec. and Footage Verified in Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
6.625	0.280	Elbow, Gr. B, 45 Deg (item #221)	2 Ea.	<i>TM</i>	6.69	11.39	12.84	2663
1.050	0.154	Valve Tee, Mueller H-17656 (item #222)	4 Ea.	<i>TM</i>	1.93	3.28	3.70	9240
1.050	0.154	Elbow, 3/4" Socket Weld (item #224)	14 Ea.	<i>12 TM</i>	1.93	3.28	3.70	9240

Minimum Test Pressure @ Max. Elevation <b>337 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation <b>380 PSIG</b>			

Prepared By: <b>Redacted</b>	Date: <b>8/22/11</b>	For Information or Changes, Call: <b>Mark Cabral (925) 588-3640</b>	Approved By: <i>Mark Cabral</i>	Date: <b>8-22-11</b>
------------------------------	----------------------	---	---------------------------------	----------------------

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)**

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached <b>9:30 am 9-11-11</b>	Elevation at Test Point <b>25' FT</b>	Min. Required Test Press. at Test Point (1) <b>340 PSIG</b>	Max. Allowable Test Press at Test Point (4) <b>380 PSIG</b>
Time and Date Test Ended <b>5:45 pm 9-11-11</b>	Max. Elevation in Test Section <b>32' FT</b>	Min. Indicated Test Pressure (2) <b>348 PSIG</b>	Max. Indicated Test Pressure (5) <b>374 PSIG</b>
Actual Duration of Test <b>8hr - 15 min</b>	Min. Elevation in Test Section <b>25' FT</b>	Min. Test Pressure at Max. Elevation (3) <b>345 PSIG</b>	Max. Test Pressure at Min. Elevation (6) <b>374 PSIG</b>

Test Fluid Used: **Water** Pipe Specification and Footage Verified (See Part I): **TM-A550**

Make, Range, and Serial No. of Pressure Recording Gauge <b>CLP 0-5000psi 1703</b>	Date Last Calibrated <b>5-25-11</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>Ameck 0-3000psi HL-6301</b>	Date Last Calibrated <b>6-7-11</b>
--	--	--	---------------------------------------

Test Supervised By: <b>Redacted</b>	Date: <b>9-11-11</b>	Approved By: <b>Redacted</b>	Date: <b>11-9-11</b>
-------------------------------------	----------------------	------------------------------	----------------------

**PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET**  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- |  |   |
|--|---|
| <p><b>NOTES:</b></p> <ol style="list-style-type: none"> <li>Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.</li> <li>Use lowest pressure on test gauge at any time during test.</li> <li>Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.</li> <li>Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.</li> <li>Highest pressure on test gauge at any time during test.</li> <li>Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.</li> <li>A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.</li> </ol> | <p><b>DISTRIBUTION</b></p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&amp;TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL &amp; CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&amp;TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING &amp; PLANNING</p> |
|--|---|

**FINAL**