



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 2	Division/District De Anza	Job Number 41497346-3	Date Job Authorized
------------------------------------------------------------------	------------------	-------------------------------------	---------------------------------	---------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 3 - Hydrostatically test 24" pipe at MLV 7.10. Existing pipeline material listed; i.e. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497346 sheet 7)

Hydrotest L-132 at MLV 7.10 Sunnyvale, CA (Test section 26)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	------------------------------------------------------------------------	-------------------------------------------

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	43 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 0 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation	43 Ft.	
	Elev. Diff.	0 Ft.	

Size		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00	0.375	Pipe, API 5L X-60, DSAW (Item 106)	4	JE	21.33	36.27	40.53	1688
24.00	0.281	Pipe, 40000 SMYS, SMLS (Item 2)	6	JE	42.70	72.60	81.14	843
24.00	0.312	Pipe, Grade & Seam Unknown (Item 3)	6	JE				
25.25	0.375	Sleeve, Type B, 50000 SMYS (Item 7)	2 ea.	JE	25.60	43.52	48.64	1406
3.50	0.216	Pipe, API 5L Gr. B, SMLS (Item 11)	1	JE	9.26	15.74	17.59	3888
24.00	0.375	CAP Y-60 ITEM 158	2 EA.	JE				
3.50		TEE ITEM 166	1 EA	JE				
3.50		90° EL	1 EA	JE				

Minimum Test Pressure @ Max. Elevation	680 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation	760 PSIG			

Prepared By Redacted	Date 8-2-11	For Information or Changes, Call Redacted	Approved By Redacted	Date 8/5/11
--------------------------------	-----------------------	-----------------------------------------------------	--------------------------------	-----------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	2:04 AM 10-15-11	Elevation at Test Point	43 FT	Min. Required Test Press. At Test Point (1)	680 PSIG	Max. Allowable Test Press at Test Point (4)	750.97 PSIG
Time and Date Test Ended	10:30 AM 10-15-11	Max. Elevation in Test Section	43 FT	Min. Indicated Test Pressure (2)	694 PSIG	Max. Indicated Test Pressure (5)	748 PSIG
Actual Duration of Test	8 HR 26 min	Min. Elevation in Test Section	21 FT	Min. Test Pressure at Max. Elevation (3)	694 PSIG	Max. Test Pressure at Min. Elevation (6)	757.59 PSIG

Test Fluid Used: **WATER 20285346** Pipe Specification and Footage Verified (See Part I): **JE A584**

Make, Range, and Serial No. of Pressure Recording Gauge BARTON 6-3000 20285346	Date Last Calibrated 7-25-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) CHANDLER 50-5000 22856	Date Last Calibrated 9-6-11
------------------------------------------------------------------------------------------	----------------------------------------	-------------------------------------------------------------------------------------------------	---------------------------------------

Test Supervised By Redacted	Date 10-15-11	Approved Redacted	Date 10/20/11
---------------------------------------	-------------------------	-----------------------------	-------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
 JOB FILE (AT SPONSORING ORGANIZATION)
 GMS&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 PROJECT MANAGER/PROJECT ENGINEER
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 RECORDS SECTION (WC), GMS&TS
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-0)

Sheet 1 of 2

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 2	Division/District De Anza	Job Number 41497346-4	Date Job Authorized
------------------------------------------------------------------	------------------	-------------------------------------	---------------------------------	---------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
Test 4 - Hydrostatically test 24" tie in piping, hydrostatic test piping, and existing 24" L-132. Existing pipeline material listed; i.e. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497346 sheet 7)

Hydrotest L-132 from MP 4.92 - 7.10 Sunnyvale, CA (Test section 26)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	------------------------------------------------------------------------	-------------------------------------------

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 43 Ft.	Static Head Calculation	
	Min. Elevation 21 Ft.	For Water	0.433 X Elev. Diff. = 8.2 PSIG
	Elev. Diff. 19 Ft.	Other (Specify)	X Elev. Diff. = PSIG

Size		Pipe Specification	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00	0.375	Pipe, API 5L X-60, DSAW (Item 106)	M	53' JE	21.33	36.27	40.53	1688
24.00	0.312	Pipe, API 5L X-42, DSAW (Item 1)	7	MOR	36.63	62.27	69.60	983
24.00	0.281	Pipe, 40000 SMYS, SMLS (Item 2)	10938	10936.9 MOR	42.70	72.60	81.14	843
24.00	0.281	Elbow, LR, 40000 SMYS, SMLS (Item 5)	13 ea.	MOR	42.70	72.60	81.14	843
24.00	0.312	Sleeve, 50000 SMYS (Item 6)	1 ea.	MOR	30.77	52.31	58.46	1170
24.00	0.375	Sleeve, 50000 SMYS (Item 7)	2 ea.	MOR	25.60	43.52	48.64	1406
25.25	0.500	Sleeve, 60000 SMYS (Item 8)	1 ea.	MOR	16.83	28.62	31.98	2139

Minimum Test Pressure @ Max. Elevation 680 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 760 PSIG			

Redacted for information or changes. Call: Redacted Approved: Redacted Date: 8/15/11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached 2:04 AM 10-15-11	Elevation at Test Point 43 FT	Min. Required Test Press. at Test Point (1) 680 PSIG	Max. Allowable Test Press at Test Point (4) 750.47 PSIG
Time and Date Test Ended 10:30 AM 10-15-11	Max. Elevation in Test Section 43 FT	Min. Indicated Test Pressure (2) 694 PSIG	Max. Indicated Test Pressure (5) 748 PSIG
Actual Duration of Test 8 Hrs 26 min	Min. Elevation in Test Section 21 FT	Min. Test Pressure at Max. Elevation (3) 694 PSIG	Max. Test Pressure at Min. Elevation (6) 757.53 PSIG

Make, Range, and Serial No. of Pressure Recording Gauge BARTEK 0-3000 20185346	Date Last Calibrated 7-25-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) CHARVILIER 50-5000 22536	Date Last Calibrated 9-6-11
Test Fluid Used WATER	Pipe Specification and Footage Verified (See Part I) JE A 584	Approved By Redacted	Date: 10-20-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112-0)

Sheet **2** of **2**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 2	Division/District De Anza	Job Number 41497346-4	Date Job Authorized
------------------------------------------------------------------	------------------	-------------------------------------	---------------------------------	---------------------

Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts
Test 4 - Hydrostatically test 24" tie in piping, hydrostatic test piping, and existing 24" L-132. Existing pipeline material listed; i.e. pipe, elbows, sleeves, etc. are from the "Material of Record" (refer to Dwg. 41497346 sheet 7)

Hydrotest L-132 from MP 4.92 - 7.10 Sunnyvale, CA (Test section 26)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
----------------------------	--------------------------------	------------------------------------------------------------------------	-------------------------------------------

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 42 FT.	Static Head Calculation For Water 0.433 X Elev. Diff. = 8.2 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation 23 FT.	
	Elev. Diff. 19 FT.	

Pipe Specification				Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	At MAOP			At Min. Test Press.	At Max. Test Press.		
24x16	0.375	Tee, Reducing, Gr. B (Item 9)	1 ea.		36.57	62.17	60.40	984	
16.00	0.375	Pipe, API FL X-42, ERW (Item 9)	1		20.32	34.54	38.60	1772	
6.625	0.280	Pipe, API 5L Gr. B, SMLS (Item 10)	8	1' JE	13.52	22.98	25.69	2663	
2.375	0.154	Pipe, API 5L Gr. B, SMLS (Item 12)	285	MOR 117A	8.81	14.98	16.74	4085	
1.66	0.140	Pipe, API 5L Gr. B, SMLS (Item 13)	3	MOR	6.78	11.52	12.87	5313	

Minimum Test Pressure @ Max. Elevation 680 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 760 PSIG			

Prepared By Redacted	Date 8-2-11	For Information or Changes, Call Redacted	Approved Redacted	Date 8/5/11
--------------------------------	-----------------------	-----------------------------------------------------	-----------------------------	-----------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 2:04 AM 10-15-11	Elevation at Test Point 43 FT	Min. Required Test Press. At Test Point (1) 680 PSIG	Max. Allowable Test Press at Test Point (4) 752.47 PSIG
Time and Date Test Ended 10:30 AM 10-15-11	Max. Elevation in Test Section 43 FT	Min. Indicated Test Pressure (2) 694 PSIG	Max. Indicated Test Pressure (5) 748 PSIG
Actual Duration of Test 8 HR 26 min	Min. Elevation in Test Section 21 FT	Min. Test Pressure at Max. Elevation (3) 694 PSIG	Max. Test Pressure at Min. Elevation (6) 752.53 PSIG

Test Fluid Used
WATER

Pipe Specification and Footage Verified (See Part I)
JE A584 A TRESPANDO A650

Make, Range, and Serial No. of Pressure Recording Gauge BARTON 0-3000 202A 85346	Date Last Calibrated 7-25-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) CHANDLER 50-5000 22856	Date Last Calibrated 9-6-11
Test Redacted	Date 10-15-11	Approved Redacted	Date 10-20-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

FINAL



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)
 California Gas Transmission
 (Use in Accordance With Gas Standard A-34 and CGO 412-D)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 2	Division/District De Anza	Job Number 41497346-2	Date Job Authorized
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts Test 2 - Hydros (refer to Dwg. 4 Hydrotest L-13: 2 downstream of MP 4.92 Sunnyvale, CA (Test section 6) statically test 24" pipe at MLV 4.92. Existing pipeline material listed; i.e. pipe, elbows, sleeves, etc. are from the "Material of Record" 1497346 sheet 7) Redacted				

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 400 PSIG	Future Design Pressure 400 PSIG
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation 22 Ft.	Static Head Calculation
		Min. Elevation 22 Ft.	For Water 0.433 X Elev. Diff. = 0 PSIG
		Elev. Diff. 0 Ft.	Other (Specify) _____ X Elev. Diff. = _____ PSIG

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.			API or ASTM Grade Long Seam (ERW, DSAW, Seam/less, Etc.)	At MAOP	At Min. Test Press.	
24.00	0.375	2		21.33	36.27	40.53	1688
24.00	0.312	24		36.63	62.27	69.60	983
24.00	0.281	8		42.70	72.60	81.14	843
24.00	0.375	2 ea.		36.57	62.17	69.49	984
24x16	0.375	1 ea.		36.57	62.17	69.49	984
24.00	0.375	1 ea.		25.60	43.52	48.64	1406

Minimum Test Pressure @ Max. Elevation 680 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PRE-INSTALLATION (SEE ATTACHMENT 'A', G&E STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 760 PSIG	For information or Changes, Call: Redacted Approved By: Redacted Date: 8/5/11		

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	Elevation at Test Point	FT	Min. Required Test Press. At Test Point (1)	PSIG	Max. Allowable Test Press at Test Point (4)	PSIG
Time and Date Test Ended	Max. Elevation in Test Section	FT	Min. Indicated Test Pressure (2)	PSIG	Max. Indicated Test Pressure (5)	PSIG
Actual Duration of Test	Min. Elevation in Test Section	FT	Min. Test Pressure at Max. Elevation (3)	PSIG	Max. Test Pressure at Min. Elevation (6)	PSIG
Test Fluid Used		Pipe Specification and Footage Verified (See Part I)				
Make, Range, and Serial No. of Pressure Recording Gauge		Date Last Calibrated	Make, Range, and Serial No. of Dead Weight Tester (See Note 7)		Date Last Calibrated	
Test Supervised By: _____ Date: _____			Approved By: _____ Date: _____			

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>NOTES:</p> <ol style="list-style-type: none"> (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

FINAL