



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-191	Area 2	Division/District Diablo	Job Number 41497367	Date Job Authorized August 27, 2011
--	------------------	------------------------------------	-------------------------------	---

Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts
Test 2 - Hydrostatically test tie-in pieces, hydrostatic test piping and existing 24" L-191. Existing pipeline material listed; ie. pipe, elbows, sleeves are from the "Material of Record" (refer to Dwg 41497367, sheet 5 of 5)

Hydrotest L-191 from MP 9.47 - 10.58 Pittsburg, CA (Test section 112)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 390 PSIG	Future Design Pressure 600 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 40 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 17 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation 0 Ft.	
	Elev. Diff. 40 Ft.	

Pipe Specification		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Foolage to Be Tested	Pipe Spec. and Foolage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
24.00	0.375	Pipe, API 5L X-60, DSAW (Item#106)	24"	38.9A	20.80	35.36	40.00	1688
24.00	0.500	Pipe, API 5L X-60, DSAW (Item#107)	24"	28.0A	15.60	26.52	30.00	2250
24.00	0.375	Elbow, Y-60 (Item#123)	2 Ea.	2 A	20.80	35.36	40.00	1688
24.00	0.500	Elbow, Y-60 (Item#124)	2 Ea.	2 A	15.60	26.52	30.00	2250
24.00	0.3125	Pipe, API 5L X-42, DSAW (Item#1)	5828"	5820.7A	35.66	60.62	68.57	984
24.00	0.500	Pipe, API 5L GRB, DSAW (Item#2)	71'	MOR	26.74	45.46	51.43	1313
3.50	0.216	Pipe, API 5L GRB, SMLS (Item#7)	5'	MOR	9.03	15.35	17.36	3888
24.00	0.500	Elbow, GRB (Item#3)	6 Ea.	MOR	26.74	45.46	51.43	1313
24.00	0.375	Elbow, LR, Y-52 (Item#4)	1 Ea.	MOR	24.00	40.80	46.15	1463
24.00	0.375	Sleeve, X-52 (Item#5)	1 Ea.	MOR	24.00	40.80	46.15	1463

Minimum Test Pressure @ Max. Elevation 663 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 750 PSIG			

Prepared By: **Kyle Criner** Date: **9/23/11** For Information or Changes, Call: **Mark Cabral (925) 588-3640** Approved By: **Mark Cabral** Date: **9-23-11**

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 9:15 AM 11-13-11	Elevation at Test Point 1 FT	Min. Required Test Press. at Test Point (1) 679.87 PSIG	Max. Allowable Test Press at Test Point (4) 749.57 PSIG
Time and Date Test Ended 7:30 PM 11-13-11	Max. Elevation in Test Section 40 FT	Min. Indicated Test Pressure (2) 691 PSIG	Max. Indicated Test Pressure (5) 746 PSIG
Actual Duration of Test 10 HR 15 MIN	Min. Elevation in Test Section 0 FT	Min. Test Pressure at Max. Elevation (3) 674.10 PSIG	Max. Test Pressure at Min. Elevation (6) 746.43 PSIG

Test Fluid Used WATER	Pipe Specification and Foolage Verified (See Part I) A 650		
Make, Range, and Serial No. of Pressure Recording Gauge BARTEK 0-1000 2425-39611	Date Last Calibrated 6-7-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) CHAMBERLAIN 0-5000 22856	Date Last Calibrated 9-6-11

Test Supervised By: **Perry Johnson** Date: **11-13-11** Approved By: **Paul M. Janda** Date: **11-14-11**

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.

- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
 - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 - PROJECT MANAGER/PROJECT ENGINEER
 - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 - RECORDS SECTION (WC), GSM&TS
 - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING