




Hydrostatic Test Program Update

November 22, 2011



- 2011 Program Scope**
- Purpose of Hydrostatic Testing**
- Hydrostatic Testing Process**
- Summary of 2011 Program**
- Pressure Test Records Validation**
- Priority 1 Mileage to be Tested in 2012**
- Hydrostatic Test Outcomes**
- Line 132 Hydrostatic Test Status**
- Planning for 2012**

On March 15, 2011, PG&E announced plans to test 152 miles of Priority 1 pipe segments that had not been hydrostatically tested and have characteristics similar to the segment that failed at San Bruno.




Pipeline characteristics:

- High Consequence Area pipe without strength test records
- 118 miles pre 1962: Same vintage as San Bruno, 24"-36" diameter, DSAW pipe
- 34 miles pre-1974: Recorded as seamless 24" diameter or greater

- **Validate the ability of the pipeline to operate safely at its maximum operating pressure**
- **Remove or prove the absence of flaws that could cause the pipeline to rupture at its maximum operating pressure**
- **Establish a predictable margin of safety against failure at the maximum operating pressure**

Time required to plan and conduct a Hydrostatic Test varies depending on engineering complexity and permitting requirements



Water management required higher than expected resource and time commitments

- Pipeline cleaning process required to meet discharge requirements
- Staging of tanks to manage water requires large footprint



A significant effort has been made to minimize gas service interruptions during testing by using Compressed Natural Gas (CNG)

- Largest noncore customers and Power Plants are most impacted because CNG cannot support these loads



- **As of November 22nd, PG&E has conducted 94 tests covering over 158 miles of transmission pipeline**
- **We currently plan to conduct 5 more tests through mid-December**
- **Of the 94 tests, all but 10 included spike tests**
- **By the end of the year, we expect to test approximately 165 miles of transmission pipeline**



Mileage Tested or Verified in 2011

PG&E expects to test or verify approximately 145 Priority 1 miles by the end of 2011

	PRIORITY 1 MILES	TOTAL MILES
Total Miles Hydrostatically Tested in 2011	102.3	164.9
Total Mileage with Records Verified	42.2	42.2
Total Miles Covered in 2011 Hydrostatic Test Program*	144.5	207.1

* PG&E is waiting on environmental permits for one test that could be completed in December that would increase the Priority 1 miles completed to 146 miles and the total miles completed to approximately 209 miles




March 15 Plan vs Actual

Route No	Priority 1 Miles Targeted	Priority 1 Miles with Verified Test Records	Priority 1 Miles for Testing in 2011	Actual Miles for Testing in 2011
L-021A	0.09	0.09	0.00	0.00
L-101	0.29	0.11	0.18	4.04
L-105A	3.86	1.71	2.16	3.00
L-105A-1	0.00	0.00	0.00	0.00
L-105C	1.57	0.00	1.57	1.77
L-105N	4.29	0.81	3.48	3.53
L-107	1.86	1.86	0.00	0.00
L-109	1.38	0.00	0.00	0.00
L-114	0.06	0.00	0.06	0.06
L-131	4.53	1.21	3.32	6.02
L-132	30.86	0.00	27.52	35.67
L-132A	0.81	0.00	0.81	1.45
L-147	0.96	0.00	0.96	3.38
L-153	19.73	5.21	13.83	14.34
L-191	3.95	0.02	3.94	4.13
L-300A	38.36	18.92	17.74	36.53
L-300A-1	0.61	0.00	0.61	1.46
L-300B	33.43	11.75	21.46	30.94
L-301G	0.02	0.02	0.00	0.00
L-400	0.74	0.00	0.74	4.46
L-400-3	0.87	0.00	0.87	4.46
SP3	0.49	0.49	0.00	0.00
SP5	3.05	0.00	3.05	4.80
0821-01	0.002	0.002	0.00	0.00
Other*	0.00	0.00	0.00	4.89
	151.82	42.20	102.30	164.93

* Additional ~ 5 Miles of pipeline, not included in the March 15th filing, is planned for test in 2011

Route No	Test Miles Planned in 2011
L-0211-01	0.74
L-105A-1	0.004
L-148	3.03
L-303	1.12
	4.89

During the engineering and planning process, PG&E identified and verified existing pressure test records for more than 42 miles of the 152 Priority 1 miles



Test	Line No.	City
T-1	L-21A	Sonoma County
T-4	L-101	Mountain View
T-6	L-101	Millbrae
T-8	L-105A	Albany
T-18	L-107	Livermore
T-61	L-300A	Kern County
T-91	L-301G	Hollister
T-95	L-SP3	Concord
T-97	L-0821-01	San Jose
T-113	L-101	Mountain View
T-12	L-105N	Hayward
T-21	L-131	Fremont
T-58	L-300A	Kern County
T-59	L-300A	Kern County
T-69	L-300A	San Jose
T-66	L-300A	Hollister
T-50	L-300A	Topock
T-111	L-153	Newark
T-88	L-300B	San Martin
T-53	L-300A	Barstow
T-78	L-300B	Daggett
T-83	L-300B	Bakersfield
T-99	1816-01	Watsonville
T-100	1816-01	Watsonville
T-98	1816-01	Watsonville
T-110	191	Antioch



Priority 1 Mileage To Be Tested in 2012

PG&E was unable to test all of the Priority 1 segments in 2011 and is planning to test the following segments in 2012*

Test Segment	Line	Location	Priority 1 Mileage	Reason test moved to 2012	Mitigation
T-25B	132	Santa Clara	0.581	Unable to complete test before winter operations needed pipeline	Pipeline operated at 20% below MAOP
T-37, T-38, T-39B	132	San Francisco	1.709	Work on Line 132 in South San Francisco did not allow these segments to be tested	Pipeline operated at 20% below MAOP
T-47C	153	Oakland	0.586	Unable to complete test before winter operations needed pipeline	Pipeline operated at 20% below MAOP
T-44	153	Oakland	.086	Overhead freeway crossing, infeasible to test safely, recommended for replacement	Pipeline operated at 20% below MAOP
T-114	109	Mountain View	0.991	Test segment near multiple replacement jobs scheduled for 2012 and is better for community to do work together	Pipeline operated at 20% below MAOP
N/A	132	San Bruno	1.1	This segment has been permanently removed from service.	Not Applicable


* PG&E also plans to hydrostatically test 0.5 Priority 1 miles in compressor and regulating stations that require more detailed engineering than was possible in 2011

PG&E conducted 94 hydrostatic tests covering more than 158 miles of transmission pipeline

Every test concluded safely, even after three events:



- **Two tests had pipeline ruptures, which were replaced within 4 days after rupture**
- **One test had a small leak, which was repaired within 2 days after being located**

All three pipeline segments have now been repaired and successfully retested




- 34" DSAW
- 998 psig at rupture (757 MAOP)
- Rupture at 95% SMYS
- Seam Failure - Undergoing analysis
- Replaced with 100' of new pipe
- Passed new hydrostatic test





- 24" Seamless
- 550 psig at rupture (400 MAOP)
- Mechanical damage from equipment
- Replaced with 60' of new pipe
- Passed new hydrostatic test



- 24" Seamless
- 525 psig at leak (400 MAOP)
- Leak caused by corrosion pit
- Repaired by welding full encirclement sleeve on pipe
- Passed new hydrostatic test



Over 185 miles of pipeline are planned for hydrostatic testing in 2012 as part of the Pipeline Safety Enhancement Plan.

Work Streams	2012	2013	2014	Phase 1
Strength Testing	185 miles	204 miles	158 miles	783*

* *Includes Mileage for Testing in 2011 and some additional mileage not yet scheduled*