



FINAL

Sheet 1 of 3

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 1	Division/District Peninsula	Job Number 7344 41474078-T36A2	Date Job Authorized 5/17/11
--	------------------	---------------------------------------	--	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
 T-36 South-Hydrostatically test tie-in piping, hydrostatic test piping and existing 30" and 36" L-132. Existing material listed; ie. pipe, elbows, sleeves, are from the "Material of Record". (refer to DWG 41474078, Sht. 9).

Hydro test L-132 from MP [Redacted] San Bruno, Ca (Test-Section 36 South-Location A to B)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 300 PSIG	Future Design Pressure: 300 PSIG
----------------------------	--------------------------------	--	--

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 366 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 141 PSIG Other (Specify) X Elev. Diff. = PSIG
	Min. Elevation 41 Ft.	
	Elev. Diff. 325 Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.		
O.D.	W.T.							
36.00	0.500	API 5L, X-65, DSAW (Item#27)	23'	MOR	16.62	28.25	40.98	1625
30.00	0.375	API 5L, X-65, DSAW (Item#28)	38'	MOR	18.46	31.38	45.54	1462
30.00	0.375	API 5L, X-42, DSAW (item #1)	8'	MOR	28.57	48.57	70.48	945
36.00	0.360	API 5L, X-60, DSAW (item #2)	2574.5'	MOR	25.00	42.50	61.67	1080
36.00	0.360	API 5L, X-52, DSAW (item #3)	857'	MOR	28.85	49.04	71.15	936
36.00	0.406	API 5L, X-52, DSAW (Item#4)	148'	MOR	25.58	43.48	63.09	1055
30.00	0.375	API 5L, X-52 DSAW (Item#5)	8317'	MOR	23.08	39.23	56.92	1170

Minimum Test Pressure @ Max. Elevation 510 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 740 PSIG			

Prepared By: Mark Cabral	Date: 06/03/11	For Information or Changes, Call: Redacted	App: Redacted	Date: 6/4/11
------------------------------------	--------------------------	--	-------------------------	------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 1545 6/9/11 672 lbs	Elevation at Test Point 44 FT	Min. Required Test Press. At Test Point (1) 649 PSIG	Max. Allowable Test Press at Test Point (4) 739 PSIG
Time and Date Test Ended 0001 6/10/11	Max. Elevation in Test Section 366 FT	Min. Indicated Test Pressure (2) 671 PSIG	Max. Indicated Test Pressure (5) 727 PSIG
Actual Duration of Test 8 hr - 15 min 8.25 hours	Min. Elevation in Test Section 41 FT	Min. Test Pressure at Max. Elevation (3) 532 PSIG	Max. Test Pressure at Min. Elevation (6) 728 PSIG
Test Fluid Used City Water	Pipe Specification and Footage Redacted		
Make, Range, and Serial No. of Pressure Recording Gauge ITT Barton, 0-1,000, 242E-39611	Date Last Calibrated 6/7/2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) EG & G Chandler, 25-5,000psi, 21495	Date Last Calibrated 10/25/2010
Redacted	Date: 6/10/2011	Redacted	Date: 6-30-11

FOR SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES:	DISTRIBUTION
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.	JOB FILE (AT SPONSORING ORGANIZATION)
(2) Use lowest pressure on test gauge at any time during test.	GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.	PROJECT MANAGER/PROJECT ENGINEER
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.	TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
(5) Highest pressure on test gauge at any time during test.	CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.	RECORDS SECTION (WC), GSM&TS
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 1	Division/District Peninsula	Job Number 41474078-T36A2	Date Job Authorized 5/17/11
--	------------------	---------------------------------------	-------------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
T-36 South-Hydrostatically test tie-in piping, hydrostatic test piping and existing 30" and 36" L-132. Existing material listed; ie. pipe, elbows, sleeves, are from the "Material of Record". (refer to DWG 41474078,Sht.9).

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 300 PSIG	Future Design Pressure 300 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 366 Ft.	Static Head Calculation For Water $0.433 \times \text{Elev. Diff.} =$ 141 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation 41 Ft.	
	Elev. Diff. 325 Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.		
O.D.	W.T.							
30.00	.3125	API 5L, X-52, DSAW (Item 6)	641'	MOR	27.69	47.08	68.31	975
4.500	.237	API 5L, Gr B, SMLS (Item #8)	2'	MOR	8.12	13.80	20.03	3325
36.00	.375	Elbow, Y-42 (Item #10)	1 Ea.	MOR	34.29	58.29	84.57	787
36.00	.375	Elbow, Y-52 (item #11)	23 Ea.	MOR	27.69	47.08	68.31	975
30.00	.375	Elbow, Y-33 (item #12)	14 Ea.	MOR	36.36	61.82	89.70	742
30.00	.375	Elbow, Y-52 (Item #13)	8 Ea.	MOR	23.08	39.23	56.92	1170
30.00	.3125	Elbow, Y-52 (Item #15)	4 Ea.	MOR	27.69	47.08	68.31	975

Minimum Test Pressure @ Max. Elevation 510 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 740 PSIG	For Information or Changes, Call: Redacted	Approved: Redacted	Date: 6/10/11
Prepared By: Mark Cabral	Date: 6/03/11		

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 1545 hr 6-9-11	Elevation at Test Point 44 FT	Min. Required Test Press. At Test Point (1) 649 PSIG	Max. Allowable Test Press at Test Point (4) 739 PSIG
Time and Date Test Ended 0001 hr 6-10-11	Max. Elevation in Test Section 366 FT	Min. Indicated Test Pressure (2) 671 PSIG	Max. Indicated Test Pressure (5) 727 PSIG
Actual Duration of Test 15 8hr-25min	Min. Elevation in Test Section 41 FT	Min. Test Pressure at Max. Elevation (3) 532 PSIG	Max. Test Pressure at Min. Elevation (6) 728 PSIG

Test Fluid Used Water	Pipe Specification and Footage Verified (See Part I) Steve Knopp
Make, Range, and Serial No. of Pressure Recording Gauge LIT Barton 0-1,000 242E-39611	Date Last Calibrated 6-7-11
Make, Range, and Serial No. of Dead Weight Tester (See Note 7) EG Chandler 25-5000 21495	Date Last Calibrated 10-25-10
Test Redacted	Date: 6/10/2011
	Date: 6-30-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--|---|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--|---|



PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

41497344

Feeder Main Number, Line Number, or Station Name L-132	Area 1	Division/District Peninsula	Job Number 41474078-T36A2	Date Job Authorized 5/17/11
--	------------------	---------------------------------------	-------------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
 T-36 South-Hydrostatically test tie-in piping, hydrostatic test piping and existing 30" and 36" L-132. Existing material listed; ie. pipe, elbows, sleeves, are from the "Material of Record". (refer to DWG 41474078, Sht .9).

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 300 PSIG	Future Design Pressure 300 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	366 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 141 PSIG Other (Specify) _____ X Elev. Diff. = _____ PSIG
	Min. Elevation	41 Ft.	
	Elev. Diff.	325 Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS	
Size	API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)			At MAOP	At Min. Test Press.	At Max. Test Press.		
O.D.	W.T.							
30	.532	Sleeve, 50,000 SMYS (Item 17)	3 Ea.	MOR	16.92	28.76	41.73	1596
36	.511	Sleeve, 50,000 SMYS (Item 19)	1 Ea.	MOR	21.14	35.93	52.13	1277
30	.312	Sleeve, 50,000 SMYS (Item 21)	2 Ea.	MOR	28.85	49.04	71.15	936
30	.375	Pipe, X-65	40.2 Ft.	SK				
30	.375	Elbow, Y-60	2	SK				

Minimum Test Pressure @ Max. Elevation	510 PSIG	Test Fluid To Be Used	WATER	MINIMUM TEST DURATION	8 HOURS
Maximum Test Pressure @ Min. Elevation	740 PSIG			- UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A' GAS STD. A-34)	

Prepared By: Mark Cabral	Date: 06/03/11	For Information or Changes, Call: Redacted	Approved By: Redacted	Date: 6/4/11
------------------------------------	--------------------------	--	---------------------------------	------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached	1545 hr 6-9-11	Elevation at Test Point	44 FT	Min. Required Test Press. At Test Point (1)	649 PSIG	Max. Allowable Test Press at Test Point (4)	739 PSIG
Time and Date Test Ended	0001 hr 6-10-11	Max. Elevation in Test Section	366 FT	Min. Indicated Test Pressure (2)	671 PSIG	Max. Indicated Test Pressure (5)	727 PSIG
Actual Duration of Test	8 hr - 25 min	Min. Elevation in Test Section	41 FT	Min. Test Pressure at Max. Elevation (3)	532 PSIG	Max. Test Pressure at Min. Elevation (6)	728 PSIG

Test Fluid Used Water	Pipe Specified Redacted
---------------------------------	-----------------------------------

Make, Range, and Serial No. of Pressure Recording Gauge ITT Barton, 0-1,000, 242E-39611	Date Last Calibrated 6-7-11	Make, Range, and Serial No. of Dead weight Tester (See Note 7)	Date Last Calibrated
---	---------------------------------------	--	----------------------

Tested By: Redacted	Date: 6/10/2011	Witnessed By: Redacted	Date: 6-30-11
-------------------------------	---------------------------	----------------------------------	-------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET

SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

NOTES: (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. (2) Use lowest pressure on test gauge at any time during test. (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. (5) Highest pressure on test gauge at any time during test. (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.	DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING
--	--