



FINAL

Sheet **1** of **1**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-132	Area 1	Division/District Peninsula	Job Number 41497345	Date Job Authorized 5/17/11
--	------------------	---------------------------------------	-------------------------------	---------------------------------------

Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts
 T-36 North-Hydrostatically test tie-in piping, hydrostatic test piping and existing 30" L-132. Existing material listed; ie. pipe, elbows, sleeves, are from the "Material of Record". (refer to DWG 41474078, Sht .9).

Hydro test L-132 from MP **Redacted** South San Francisco, CA (Test-Section 36 North-Location B to C)

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 200 PSIG	Future Design Pressure 200 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation	220 Ft.	Static Head Calculation For Water 0.433 X Elev. Diff. = 79 PSIG Other (Specify)
	Min. Elevation	38 Ft.	
	Elev. Diff.	182 Ft.	

Pipe Specification		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
Size	API or ASTM Grade			At MAOP	At Min. Test Press.	At Max. Test Press.	
O.D. 30.00 W.T. .375	Long Seam (ERW, DSAW, Seamless, Etc.) X-60 DSAW	5.9'	SK	12.31	27.08	36.00	1462
30.00	API 5L, X-65 DSAW (Item 28)	38'	MOR	12.31	27.08	36.00	1462
30.00	API 5L, X-52 DSAW (Item#5)	6298'	MOR	15.38	33.85	45.00	1170
30.00	API 5L, X-52 DSAW (Item #7)	310'	MOR	15.38	33.85	45.00	1170
6.625	API 5L, Gr B, SMLS (Item#9)	1'	MOR	4.38	9.64	12.82	4108
30.00	Elbow, Y-33 (Item#12)	6 Ea.	MOR	24.24	53.33	70.91	742
30.00	Elbow, Unknown Grade (Item#14)	2 Ea.	MOR	-	-	-	-
30.00	Sleeve, Unknown Grade (Item#16)	3 Ea.	MOR	-	-	-	-
30.00	Elbow, Y-60, LR	2 Ea.	SK	13.33	29.33	39.00	1350
30.00	API 5L, X-65 DSAW	42'	SK	12.31	27.08	36.00	1462.5

Minimum Test Pressure @ Max. Elevation	440 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation	585 PSIG			

Prepared By: Mark Cabral	Date: 06/03/11	For Information or Changes, Call: Redacted	At: Redacted	Date: 6/4/11
------------------------------------	--------------------------	--	------------------------	------------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 0645 6/13/11	Elevation at Test Point 44 FT	Min. Required Test Press. At Test Point (1) 516 PSIG	Max. Allowable Test Press at Test Point (4) 582 PSIG
Time and Date Test Ended 1515 6/13/11	Max. Elevation in Test Section 220 FT	Min. Indicated Test Pressure (2) 536 PSIG	Max. Indicated Test Pressure (5) 582 PSIG
Actual Duration of Test 8.5 hours	Min. Elevation in Test Section 38 FT	Min. Test Pressure at Max. Elevation (3) 460 PSIG	Max. Test Pressure at Min. Elevation (6) 585 PSIG

Test Fluid Used: **Water** Pipe Specification and Footage Verified (See Part I): **Water**

Make, Range, and Serial No. of Pressure Recording Gauge ITT Barton, 0-1,000, 242E-39611	Date Last Calibrated 6-07-2011	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) EG & G Chandler, 25-5000, 21495A	Date Last Calibrated 10/26/2010
---	--	---	---

Test Supervised By: Redacted	Date: 6/13/11	Approved By: Redacted	Date: 6-30-11
--	-------------------------	---------------------------------	-------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--|---|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--|---|

Pipeline was tested as an assembly with associated piping, fitting and "The Material of Record".