



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

# FINAL

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GO 112-D)

Sheet 1 of 2

**PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)**

Feeder/Main Number, Line Number, or Station Name <b>L-132</b>	Area <b>1</b>	Division/District <b>Peninsula</b>	Job Number <b>41497353</b>	Date Job Authorized
--	------------------	---------------------------------------	-------------------------------	---------------------

Description of Job - include Reference Drawing Numbers, and Pipeline Mileposts  
**Test 2 - Hydrostatically test tie-in pieces, hydrostatic test piping and existing 24" & 30" L-132. Existing pipeline material listed; i.e. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497353, sheet 6 of 6)**

Hydrotest L-132 from MP **Redacted** Woodside, CA (Test section 32)

Location Class <b>3</b>	Design Factor (F) <b>.5</b>	MAOP to be Established for this Piping by this Test <b>400 PSIG</b>	Future Design Pressure <b>400 PSIG</b>
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation <b>873</b> Ft.	Static Head Calculation For Water $0.433 \times \text{Elev. Diff.} =$ <b>188</b> PSIG Other (Specify) X Elev. Diff. = <b>PSIG</b>
	Min. Elevation <b>438</b> Ft.	
	Elev. Diff. <b>435</b> Ft.	

Size		API or ASTM Grade		Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
30.00	0.375	Pipe, API 5L, X-65, DSAW (item #103)		27'	14.96 DSAW	24.62	36.92	52.62	1463
24.00	0.375	Pipe, API 5L, X-60, DSAW (item #106)		27'	22.65 DSAW	21.33	32.00	45.60	1688
30.00	0.375	El, Forged, LR, Y-60 (item #120)		2 Ea.	3 Ea. DSAW	26.67	40.00	57.00	1350
24.00	0.375	El, Forged, LR, Y-60 (item #123)		2 Ea.	3 Ea. DSAW	21.33	32.00	45.60	1688
30.00	0.298	Pipe, API 5L, X-60, DSAW (item #1)		2858'	2860.30 DSAW	33.56	50.34	71.73	1073
24.00	0.281	Pipe, 45000 SMYS, SMLS (item #2)		9804'	9801.50 SMLS	37.96	56.94	81.14	948
24.00	0.312	Pipe, API 5L, X-60, DSAW (item #3)		142' ✓	142' MDR	25.84	38.46	54.81	1404
30.00	0.298	El, Forged, LR, Y-60 (item #4)		3 Ea. ✓	3 Ea. MDR	33.56	50.34	71.73	1073

Minimum Test Pressure @ Max. Elevation <b>600 PSIG</b>	Test Fluid To Be Used <b>WATER</b>	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	<b>8 HOURS</b>
Maximum Test Pressure @ Min. Elevation <b>855 PSIG</b>			

Prepared By: **Mark Cabral** Date: **8-6-11** For Information or Changes, Call: **Redacted** Approved: **Redacted** Date: **8/6/11**

**PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)** Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached <b>9:34 PM 11-4-11</b>	Elevation at Test Point <b>556</b> FT	Min. Required Test Press. At Test Point (1) <b>737.37</b> PSIG	Max. Allowable Test Press at Test Point (4) <b>803.87</b> PSIG
Time and Date Test Ended <b>5:45 AM 11-5-11 AM</b>	Max. Elevation in Test Section <b>873</b> FT	Min. Indicated Test Pressure (2) <b>745.00</b> PSIG	Max. Indicated Test Pressure (5) <b>798</b> PSIG
Actual Duration of Test <b>8-Hours 11-minutes</b>	Min. Elevation in Test Section <b>438</b> FT	Min. Test Pressure at Max. Elevation (3) <b>607.63</b> PSIG	Max. Test Pressure at Min. Elevation (6) <b>849.15</b> PSIG

Test Fluid Used: **Water** (See Part I)

Make, Range, and Serial No. of Pressure Recording Gauge <b>Barton 0-1000, 202-3829</b>	Date Last Calibrated <b>10-25-10</b>	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>METER 25-3000, HL 4321</b>	Date Last Calibrated <b>10-10-11</b>
Test Site <b>Redacted</b>	Date <b>11-5-11</b>	App <b>Redacted</b>	Date <b>11-28-11</b>

**PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET**  
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
  - Use lowest pressure on test gauge at any time during test.
  - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
  - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
  - Highest pressure on test gauge at any time during test.
  - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
  - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**  
 JOB FILE (AT SPONSORING ORGANIZATION)  
 GMS&TS RESPONSIBLE DISTRICT SUPERINTENDENT  
 PROJECT MANAGER/PROJECT ENGINEER  
 TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY  
 CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)  
 RECORDS SECTION (WC), GMS&TS  
 REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING

# FINAL



Pacific Gas and Electric Company  
**Gas Pipeline Facilities Strength Test Pressure Report**  
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev. 2/04)  
 California Gas Transmission  
 (Use in Accordance with Gas Standard A-34 and GO 112.D)

Sheet 2 of 2

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)										
Feeder Main Number, Line Number, or Station Name <b>L-132</b>		Area <b>1</b>		Division/District <b>Peninsula</b>			Job Number <b>41497353</b>		Date Job Authorized	
Description of Job -- Include Reference Drawing Numbers, and Pipeline Mileposts <b>Test 2 - Hydrostatically test tie-in pieces, hydrostatic test piping and existing 24" &amp; 30" L-132. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41497353, sheet 6 of 6)</b>										
Hydrotest L-132 from MP <b>Redacted</b>				Woodside, CA (Test section 32)						
Location Class <b>3</b>		Design Factor (F) <b>.5</b>		MAOP to be Established for this Piping by this Test <b>400 PSIG</b>			Future Design Pressure <b>400 PSIG</b>			
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max. Elevation <b>873 Ft.</b>		Static Head Calculation			For Water: <b>0.433 X Elev. Diff. = 188 PSIG</b>			
		Min. Elevation <b>438 Ft.</b>		Other (Specify)			X Elev. Diff. = <b>PSIG</b>			
		Elev. Diff. <b>435 Ft.</b>								
Pipe Specification										
Size		API or ASTM Grade			Footage to Be Tested	Pipe Spec. and Footage Verified in Field		% of SMYS		Pressure to Give 90% SMYS
O.D.    W.T.		Long Seam (ERW, DSAW, Seamless, Etc.)						At MAOP	At Min. Test Press.	At Max. Test Press.
<b>24.00    0.375</b>		<b>EII, Forged, LR, Y-60 (Item #8)</b>			<b>8 Ea.</b>	<b>MOR.</b>		<b>21.33</b>	<b>32.00</b>	<b>45.60</b>
<b>24.00    0.3125</b>		<b>EII, Unknown (Item #7)</b>			<b>35 Ea.</b>	<b>MOR.</b>		<b>-</b>	<b>-</b>	<b>-</b>
<b>-    -</b>		<b>Sleeve, Unknown (Item #10)</b>			<b>2 Ea.</b>	<b>MOR.</b>		<b>-</b>	<b>-</b>	<b>-</b>
<b>30.00    0.375</b>		<b>Reducer, 30"x24", Unknown (Item #11)</b>			<b>1 Ea.</b>	<b>MOR.</b>		<b>-</b>	<b>-</b>	<b>-</b>
Minimum Test Pressure @ Max. Elevation <b>600 PSIG</b>				Test Fluid To Be Used <b>WATER</b>		MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM)			<b>8 HOURS</b>	
Maximum Test Pressure @ Min. Elevation <b>855 PSIG</b>						- PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)				
Prepared By: <b>Mark Cabral</b>		Date: <b>8-6-11</b>		For Information or Changes, Call: <b>Redacted</b>			Approved: <b>Redacted</b>		Date: <b>8/6/11</b>	
PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)										
Note: Minimum test pressure and duration are not to be changed without written approval.										
Time and Date Test Pressure Reached <b>9:34 PM 11-4-11</b>		Elevation at Test Point <b>556 FT</b>		Min. Required Test Press. at Test Point (1) <b>737.37 PSIG</b>		Max. Allowable Test Press at Test Point (4) <b>803.87 PSIG</b>				
Time and Date Test Ended <b>5:45 AM 11-5-11</b>		Max. Elevation in Test Section <b>873 FT</b>		Min. Indicated Test Pressure (2) <b>745 PSIG</b>		Max. Indicated Test Pressure (5) <b>798 PSIG</b>				
Actual Duration of Test <b>8-hours 11-minutes</b>		Min. Elevation in Test Section <b>438 FT</b>		Min. Test Pressure at Max. Elevation (3) <b>607.63 PSIG</b>		Max. Test Pressure at Min. Elevation (6) <b>849.19 PSIG</b>				
Test Fluid Used <b>Water</b>				Pipe Specification and Footage Verified (See Part I) <b>RIRB A601</b>						
Make, Range, and Serial No. of Pressure Recording Gauge <b>Barton 0-1000 202-3829</b>			Date Last Calibrated <b>10-25-11</b>		Make, Range, and Serial No. of Dead Weight Tester (See Note 7) <b>AMETEK 15-3000 41-4321</b>			Date Last Calibrated <b>10-10-11</b>		
<b>Redacted</b>			Date: <b>11-5-11</b>		Approved By: <b>Redacted</b>			Date: <b>11-28-11</b>		
FOOT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET										
SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.										
NOTES:					DISTRIBUTION					
(1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.					JOB FILE (AT SPONSORING ORGANIZATION)					
(2) Use lowest pressure on test gauge at any time during test.					GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT					
(3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.					PROJECT MANAGER/PROJECT ENGINEER					
(4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.					TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY					
(5) Highest pressure on test gauge at any time during test.					CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)					
(6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.					RECORDS SECTION (WC), GSM&TS					
(7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.					REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING					