



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

FINAL

62-4921 (Rev. 2004)
 California Gas Transmission
 (in accordance with Gas Standard A-31 and G-112.0)

Sheet 1 of 1

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-303	Area 2	Division/District Mission	Job Number 41592685	Date Job Authorized October 31, 2011
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts Test 1 - Hydrostatically test temporary cut caps.				
Hydrotest L-303 from MP Redacted Livermore, CA (Test section 121)				
Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 731 PSIG	Future Design Pressure 877 PSIG	
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation N/A Ft.	Static Head Calculation		
	Min. Elevation N/A Ft.	For Water	0.433 X Elev. Diff. = 0 PSIG	
	Elev. Diff. N/A Ft.	Other (Specify)	X Elev. Diff. =	PSIG

Size		API or ASTM Grade		Footage to Be Tested	Pipe Spec. and Footage Verified in Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.	Long Seam (ERW, DSAW, Seamless, Etc.)				At MAOP	At Min. Test Press.	At Max. Test Press.	
36.00	.500	API 5L, X-65, DSAW (Item #100)		8'	CMX	40.49	60.76	66.46	1625
36.00	.500	Cap, Y-65 (Item #153)		2 ea.	CMX	40.49	60.76	66.46	1625
4.50	.237	API 5L, GR B, SMLS-ERW (Item #114)		8'	CMX	19.83	29.76	32.55	3318
4.50	.237	Cap, GR B (Item #165)		2 ea.	CMX	19.83	29.76	32.55	3318
6.625	0.280	PIPE GR B API 5L		2ea. 6"	CMX	24.71	37.08	40.56	2662
6.625	300"	FLANGE, WELD NECK 6"		2ea.	CMX	-	-	-	-
6.625	300"	VALVE BALL GEAR OPERATED		2ea.	CMX	-	-	-	-
6.625	0.280								

Minimum Test Pressure @ Max. Elevation 1097 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (3 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	4 HOURS
Maximum Test Pressure @ Min. Elevation 1200 PSIG	Approved By: <i>Mark Cabral</i>	Date: 10-31-11	Date: 10-31-11

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Time and Date Test Pressure Reached 10:15 AM 11-9-11	Elevation at Test Point 0 FT	Min. Required Test Press. At Test Point 1097 PSIG (1)	Max. Allowable Test Press. at Test Point 1200 PSIG (4)
Time and Date Test Ended 2:30 PM 11-9-11	Max. Elevation in Test Section 0 FT	Min. Indicated Test Pressure 1123 PSIG (2)	Max. Indicated Test Pressure 1150 PSIG (5)
Actual Duration of Test 4 HOURS 15 MINUTE	Min. Elevation in Test Section 0 FT	Min. Test Pressure at Max. Elevation 1123 PSIG (3)	Max. Test Pressure at Min. Elevation 1150 PSIG (6)
Test Fluid Used water	Pipe Specification and Footage Verified (See Part I) CMX		
Make, Range, and Serial No. of Pressure Recording Gauge Barton 092000 242E-4001	Date Last Calibrated 10-21-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) ANNETTEK 25-3000 HL-4321	Date Last Calibrated 10-10-11
Redacted	Date: 11-9-11	Approved By: Redacted	Date: 11-28-11

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- NOTES:**
- Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I.
 - Use lowest pressure on test gauge at any time during test.
 - Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure.
 - Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I.
 - Highest pressure on test gauge at any time during test.
 - Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure.
 - A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.
- DISTRIBUTION**
- JOB FILE (AT SPONSORING ORGANIZATION)
 - GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT
 - PROJECT MANAGER/PROJECT ENGINEER
 - TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY
 - CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)
 - RECORDS SECTION (WC), GSM&TS
 - REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

FINAL

62-4921 (Rev. 2/04)
 California Gas Transmission
 Compliance with Gas Standard A-34 and GO 112-D)

Sheet **1** of **1**

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)

Feeder Main Number, Line Number, or Station Name L-303	Area 2	Division/District Mission	Job Number 41592685	Date Job Authorized October 31, 2011
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts Test 2 - Tie-in pieces, hydrostatic test piping and existing 36" L-303. Existing pipeline material listed; ie. pipe, elbows, sleeves, are from the "Material of Record" (refer to Dwg 41592685, sheet 5 of 5)				
Hydrotest L-303 from MP Redacted Livermore, CA (Test section 121)				

Location Class 3	Design Factor (F) .5	MAOP to be Established for this Piping by this Test 731 PSIG	Future Design Pressure 877 PSIG
----------------------------	--------------------------------	--	---

STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)	Max. Elevation 693 Ft.	Static Head Calculation	
	Min. Elevation 528 Ft.	For Water	71.4 PSIG
	Elev. Diff. 165 Ft.	Other (Specify)	0.433 X Elev. Diff. =
			PSIG

Size		API or ASTM Grade Long Seam (ERW, DSAW, Seamless, Etc.)	Footage to Be Tested	Pipe Spec. and Footage Verified In Field	% of SMYS			Pressure to Give 90% SMYS
O.D.	W.T.				At MAOP	At Min. Test Press.	At Max. Test Press.	
36.00	.500	API 5L, X-65, DSAW (Item #100)	48'	54.7' X	40.49	60.76	66.46	1625
36.00	.500	Elbow, Y-65-576, X-60 (Item #118)	4 ea.	X	40.49	60.76	66.46	1625
36.00	.422	API 5L, X-52, DSAW (Item #1)	4911'	4918.1' X	59.96	89.98	98.43	1097
36.00	.500	Elbow, Y-52 (Item #2)	3 ea.	MOR	50.61	75.95	83.08	1300
4.50	.148	API 5L, GR B, SMLS (Item #4)	10'	MOR	31.75	47.65	52.12	2072

Minimum Test Pressure @ Max. Elevation 1097 PSIG	Test Fluid To Be Used WATER	MINIMUM TEST DURATION - UNDER 30% SMYS (1 HR. MINIMUM) - 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE ATTACHMENT 'A', GAS STD. A-34)	8 HOURS
Maximum Test Pressure @ Min. Elevation 1200 PSIG			

Redacted	Date: 10-31-11	For Information or Changes, Call: Mark Cabral (925) 588-3640	Approved By: <i>Mark Cabral</i>	Date: 10-31-11
----------	-----------------------	--	---------------------------------	-----------------------

PART II - TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)

Note: Minimum test pressure and duration are not to be changed without written approval.

Time and Date Test Pressure Reached 11:05 AM 11-16-11	Elevation at Test Point 528' FT	Min. Required Test Press. At Test Point (1) 1,168.50 PSIG	Max. Allowable Test Press at Test Point (4) 1200 PSIG
Time and Date Test Ended 7:20 PM 11-16-11	Max. Elevation In Test Section 693' FT	Min. Indicated Test Pressure (2) 1,185.00 PSIG	Max. Indicated Test Pressure (5) 1,187 PSIG
Actual Duration of Test 8 - Hours 15 - minutes	Min. Elevation In Test Section 528' FT	Min. Test Pressure at Max. Elevation (3) 1,113.50 PSIG	Max. Test Pressure at Min. Elevation (6) 1,187 PSIG

Test Fluid Used water	Redacted	<i>Boida Saavijing</i>
---------------------------------	----------	------------------------

Make, Range, and Serial No. of Pressure Recording Gauge TECH-CAL 0-2000 02098	Date Last Calibrated 11-7-11	Make, Range, and Serial No. of Dead Weight Tester (See Note 7) METEK 25-3000 464321	Date Last Calibrated 10-10-11
---	--	---	---

Date: 11-16-11	Approved: Redacted	Date: 11-17-11
--------------------------	------------------------------	--------------------------

PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET
 SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.

- | | |
|--|---|
| <p>NOTES:</p> <ol style="list-style-type: none"> Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I. Use lowest pressure on test gauge at any time during test. Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure. Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I. Highest pressure on test gauge at any time during test. Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure. A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above. | <p>DISTRIBUTION</p> <p>JOB FILE (AT SPONSORING ORGANIZATION)</p> <p>GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT</p> <p>PROJECT MANAGER/PROJECT ENGINEER</p> <p>TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY</p> <p>CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB)</p> <p>RECORDS SECTION (WC), GSM&TS</p> <p>REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING</p> |
|--|---|