

**BEFORE THE PUBLIC UTILITIES COMMISSION
OF THE STATE OF CALIFORNIA**

Application of Pacific Gas and Electric
Company for Authority to Increase Revenue
Requirements to Recover the Costs to Deploy
an Advanced Metering Infrastructure

A.05-06-028
(Filed June 16, 2005)

U 39 E

**MONTHLY SMARTMETER™ STEERING COMMITTEE
UPDATE REPORT OF PACIFIC GAS AND ELECTRIC
COMPANY FOR JANUARY 2013 IN ACCORDANCE
WITH THE MAY 4, 2010 ASSIGNED COMMISSIONER'S
RULING**

CHRISTOPHER J. WARNER

Pacific Gas and Electric Company
77 Beale Street
San Francisco, CA 94105
Telephone: (415) 973-6695
Facsimile: (415) 973-0516
E-Mail: CJW5@pge.com

Dated: March 14, 2013

Attorneys for
PACIFIC GAS AND ELECTRIC COMPANY

Pacific Gas and Electric Company (PG&E) submits the attached January 2013 “SmartMeter™ Steering Committee Update Report” on the deployment and budget status of its Advanced Metering Infrastructure (AMI) Project in accordance with the May 4, 2010 “Assigned Commissioner’s Ruling Reopening Proceeding, Requiring That Reports Be Filed in This Proceeding, and Ordering Pacific Gas and Electric Company to Release Prior and Future Reports to the Public,” Ordering Paragraph 3. Underlying Decision 06-07-027, Ordering Paragraph 4, requires that this monthly summary report provide the following information: 1) project status; 2) progress against baseline schedule including equipment installation and key milestones; 3) actual project spending vs. forecast; and 4) risk-based contingency allowance draw-down status. The attached report complies with that decision and the Commissioner’s Ruling.

Respectfully Submitted,


CHRISTOPHER J. WARNER


By: /s/ Christopher J. Warner
CHRISTOPHER J. WARNER

Pacific Gas and Electric Company
77 Beale Street
San Francisco, CA 94105
Telephone: (415) 973-6695
Facsimile: (415) 973-0516
E-Mail: CJW5@pge.com

Attorneys for
PACIFIC GAS AND ELECTRIC COMPANY

Dated: March 14, 2013



PG&E
SmartMeter 

SmartMeter™
Steering Committee Update – January 2013

- ▶ **Monthly Updates**
 - ▶ **Release Status Update**
 - ▶ **Deployment Status Update**
 - ▶ **Schedule Update**
 - ▶ **Deployment Update**
 - ▶ **Budget Status – Expenditures by Workstream**
 - ▶ **Budget Status – Benefits**
 - ▶ **Issues / Risks Summary**
 - ▶ **Program Metrics**
- ▶ **Appendix**
 - ▶ **Project Deployment Plan Progress**
 - ▶ **Contingency Reconciliation**
 - ▶ **SmartMeter[™] Acronyms**

	EAC	Funded Budget	ITD	Scope	Schedule	Resources	Issues	Risks
IT Releases: December 31, 2012								
Release 1								
Release 2								
Release 3								

Challenges

Actions/Status

<p><u>Overall</u></p> <ul style="list-style-type: none"> IT has executed against the SmartMeter plan. HAN enablement and Peak Time Rebate roadmaps are in progress. 	<p><u>Overall</u></p> <ul style="list-style-type: none"> Development for all in-scope functionality completed as of 3/30/12 Project stabilization work complete for all components except MV90 and NEMs. HAN enablement in implementation Peak Time Rebate roadmap awaiting Commission approval.
--	--

	EAC	2012 Forecast (2012 EOY / CPI)	Scope	Schedule	Resources	Issues	Risks
Deployment: December 31, 2012							
Endpoints (2012 YTD)							
Gas Network (2012 YTD)							
Electric Network (2012 YTD)							

Challenges

Actions/Status

Endpoints

- Mass deployment is 95% completed. Remaining meter installs continuing in less concentrated geographic areas.
- Field Deployment team addressing less common meter types, including NEM and Transformer Rated meter implementation.
- Higher than traditional number of 'Unable-To-Complete' meters.

Electric Network


- Initial design scope of electric network is complete.
- Assess whether additional electric network is necessary in light of customers opting out of SmartMeter™ Program.

Endpoints

- Continuing to complete requests for opt-outs in a timely manner.
- Plans are being developed to address gaps in Meter Reading routes caused by opt-outs and UTC's.
- Field resources traditionally dedicated to SmartMeter installations are being utilized to support restoration activities on an as-needed basis

Electric Network


- Tracking the impact of opt-outs on network.
- Working with technology supplier and internal stakeholders to address network coverage in 'hard-to-reach' areas.



Baseline Milestone
 Milestone Met
 Forecasted Milestone (delay)

Forecasted Milestone (early)
 Milestone TBD
 Approved Milestone (delay)

2012 / 13 Install Rate - Weekly Meter Totals



2012 Budget Status – Expenditures by Workstream

#	Work Stream	Current Month - December **			Year to Date - December			2012 Annual Forecasts *	Inception to Date Actual	#
		Budget	Actual	Variance	Budget	Actual	Variance			
A. Capital (000s)										
1	BUSINESS OPERATIONS (PMO)	\$0	\$120	(\$120)	\$1,060	\$1,275	(\$215)	\$1,053	\$50,577	1
2	SM OPERATIONS	\$0	\$0	(\$0)	\$0	\$0	(\$0)	\$0	\$11,310	2
3	SM FIELD DELIVERY	(\$133)	\$14	(\$147)	\$57,202	\$38,374	\$18,828	\$31,018	\$439,724	3
4	SM SOLUTIONS	\$1,264	\$3,013	(\$1,749)	\$21,970	\$11,091	\$10,879	\$18,727	\$984,266	4
5	IT	\$2,489	\$63	\$2,426	\$10,656	\$5,781	\$4,875	\$8,548	\$375,407	5
6	Capital Total:	\$3,620	\$3,210	\$410	\$90,888	\$56,521	\$34,367	\$59,346	\$1,861,285	6
B. Expense (000s)										
7	BUSINESS OPERATIONS (PMO)	\$0	\$18	(\$18)	\$1,955	\$532	\$1,424	\$1,853	\$26,872	7
8	SM OPERATIONS	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$56,594	8
9	SM CHANGE MANAGEMENT	\$0	\$6	(\$6)	\$150	\$134	\$16	\$169	\$15,018	9
10	CUSTOMER	\$760	\$1,080	(\$320)	\$13,960	\$11,474	\$2,486	\$12,899	\$108,474	10
11	SM FIELD DELIVERY	\$0	\$3,696	(\$3,696)	\$302	\$3,749	(\$3,447)	(\$10)	\$21,741	11
12	SM SOLUTIONS	\$0	(\$17)	\$17	\$0	\$36	(\$36)	\$53	\$67,964	12
13	IT	\$1,879	(\$442)	\$2,321	\$5,363	\$1,555	\$3,808	\$3,064	\$134,678	13
14	Expense Total:	\$2,639	\$4,341	(\$1,702)	\$21,730	\$17,479	\$4,251	\$18,028	\$431,342	14
C. Total: Capital + Expense (000s)										
15	BUSINESS OPERATIONS (PMO)	\$0	\$138	(\$138)	\$3,016	\$1,807	\$1,209	\$2,905	\$77,449	15
16	SM OPERATIONS	\$0	\$0	(\$0)	\$0	\$0	(\$0)	\$0	\$67,904	16
17	SM CHANGE MANAGEMENT	\$0	\$6	(\$6)	\$150	\$134	\$16	\$169	\$15,018	17
18	CUSTOMER	\$760	\$1,080	(\$320)	\$13,960	\$11,474	\$2,486	\$12,899	\$108,474	18
19	SM FIELD DELIVERY	(\$133)	\$3,711	(\$3,844)	\$57,503	\$42,122	\$15,381	\$31,008	\$461,465	19
20	SM SOLUTIONS	\$1,264	\$2,996	(\$1,732)	\$21,970	\$11,127	\$10,843	\$18,781	\$1,052,230	20
21	IT	\$4,368	(\$379)	\$4,747	\$16,019	\$7,336	\$8,683	\$11,613	\$510,085	21
22	Capital + Expense Total:	\$6,259	\$7,551	(\$1,292)	\$112,618	\$74,000	\$38,618	\$77,374	\$2,292,626	22

** In December, there was a reclassification of \$3.7M from capital to expense for prior field removal and installation costs associated with SSN warranted meters (#3, #11). A \$3M CA sales tax refund was also included in the December budget amount (#3), however it is now anticipated to be received in 2013.

Year-to-Date Variance Explanations:

Favorable YTD capital variance (\$34.4M) primarily due to fewer meter/module installations (#3), fewer electric meter purchases (#4), and delayed timing of initial HAN roll-out (#5).
 Favorable YTD expense variance (\$4.3M) primarily due to lower spending than planned in Business Operations/PMO (#7), Customer (#10), and IT (#13).

* Annual budgets revised with intent to complete project in 2013.

SmartMeter Benefits

SmartMeter Balancing Account (SBA) Credits *

		Actual																			
(\$ in thousands)		2007	2008	2009	2010	2011	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	ITD Actual	#	
1	Activated Meter Benefits:	\$ 111	\$ 4,705	\$26,055	\$56,313	\$25,269	\$ 2,479	\$ 2,587	\$ 2,599	\$ 2,626	\$ 2,654	\$ 2,698	\$ 2,708	\$ 2,724	\$ 2,765	\$ 2,817	\$ 2,845	\$ 2,890	\$ 144,845	1	
2	Mainframe License Benefits:	\$ 1,250	\$ 5,000	\$ 5,000	\$ 5,000		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 16,250	2
3	Total:	\$ 1,361	\$ 9,705	\$31,055	\$61,313	\$25,269	\$ 2,479	\$ 2,587	\$ 2,599	\$ 2,626	\$ 2,654	\$ 2,698	\$ 2,708	\$ 2,724	\$ 2,765	\$ 2,817	\$ 2,845	\$ 2,890	\$ 161,095	3	
4	2012 Cumulative Actual + Forecast:						\$ 2,479	\$ 5,066	\$ 7,665	\$ 10,291	\$ 12,945	\$ 15,642	\$ 18,350	\$ 21,075	\$ 23,840	\$ 26,657	\$ 29,502	\$ 32,392		4	

2012 Benefits, Budget vs. Actual and Forecast **

(\$ in thousands)		Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
<u>Budgeted Benefits:</u>														
5	Monthly	\$ 2,373	\$ 2,412	\$ 2,392	\$ 2,432	\$ 2,473	\$ 2,515	\$ 2,557	\$ 2,600	\$ 4,120	\$ 2,765	\$ 2,811	\$ 2,857	5
6	Cumulative	\$ 2,373	\$ 4,785	\$ 7,177	\$ 9,609	\$ 12,082	\$ 14,597	\$ 17,154	\$ 19,755	\$ 23,874	\$ 26,640	\$ 29,450	\$ 32,307	6
<u>Actual / Current Forecast:</u>														
7	Monthly	\$ 3,583	\$ 4,102	\$ 4,028	\$ 4,126	\$ 4,308	\$ 3,748	\$ 3,833	\$ 3,953	\$ 3,757	\$ 4,118	\$ 3,779	\$ 3,126	7
8	Cumulative	\$ 3,583	\$ 7,685	\$ 11,713	\$ 15,839	\$ 20,147	\$ 23,895	\$ 27,729	\$ 31,681	\$ 35,438	\$ 39,556	\$ 43,334	\$ 46,460	8
9	YTD Variance	\$ 1,210	\$ 2,900	\$ 4,536	\$ 6,230	\$ 8,065	\$ 9,298	\$ 10,574	\$ 11,927	\$ 11,563	\$ 12,916	\$ 13,884	\$ 14,153	9

* 2011 and 2012 SmartMeter Balancing Account (SBA) actuals and forecasts consistent with the GRC Settlement of \$0.92 electric / \$0.02 gas activated meter-month savings and the discontinuation of mainframe license savings already captured in the 2008 base year results


** 2012 benefits, budget versus actual and forecast, do not include meter reading costs and benefits which are being recorded in the Meter Reading Memorandum Account beginning on January 1, 2011.

Target Resolution Date	Issue	Impact	Status Summary
Ongoing	Installation attempts affected by access refusals and desire for customer choice program.	Increased costs, increase in unable to complete (UTC) back-log, customer change management.	Communicating with customers about the new SmartMeter Opt-Out Program to facilitate customer elections. Customer Choice Phase 2 resolution is expected in 2013.

#	Created On	I	P	Score	Prev. Score	Risk	Impact	Status Summary	Assoc. Issue
1	9/30/2011	5	4	20	20	<p>Increased forecast deployment costs and external resources requirement</p> <p><i>Key drivers:</i> Delays in deployment, resource availability and installation complexity</p>	<p>Increased installation costs and contract resources required to complete remaining installations effectively and timely</p>	<p>Pursuing identified opportunities to increase installation efficiency within ongoing operations and adherence to scope.</p>	
2	9/1/2011	5	3	15	15	<p>Network deployment and performance in 'hard-to-reach' areas can not be completed successfully.</p> <p><i>Key drivers:</i> Network performance in 'hard-to-reach' areas and availability of alternate solutions.</p>	<p>Deployment delays, resource planning and increased costs.</p>	<p>Pursuing resolution of network coverage in 'hard -to-reach' areas with technology supplier, including potential alternate network solutions.</p>	

Metric	Key Performance Indicator	NOV '12 - Month Results			DEC '12 - Month Results			YTD			2012 Year End Forecast			Variance Analysis
		Actual	Target	Var	Actual	Target	Var	Actual	Target	Var	Current	Target	Var	
P1	SM Earnings Contribution (\$M - estimated)	\$ 5.70	\$ 5.77	-1.2%	\$ 5.68	\$ 5.77	-1.6%	69.26	69.43	-0.2%	\$ 69.26	\$ 69.43	-0.2%	Fewer meter/module purchases and installations than planned. Revised year-end forecast target.
P2	OSHA Recordable Rate (YTD)	-	0.51		-	0.51					-	0.51		
P3	MVI Recordable Rate (YTD)	-	0.10		-	0.10					-	0.98		
C1	Customers enrolled in SmartRate (net)	79,597	<i>(track only)</i>		79,633	<i>(track only)</i>								
C2	# of CPUC escalated Customer Complaints	2	<i>(track only)</i>		2	<i>(track only)</i>		55	<i>(track only)</i>					
C10	Customer Complaint Rate (escalated to CPUC)	0.009%	<i>(track only)</i>		0.008%	<i>(track only)</i>		0.020%	<i>(track only)</i>					
D1	Meters/Modules Installed - Electric & Gas	21,664	27,218	-20.4%	24,738	27,218	-9.1%	281,080	285,000	-1.4%	281,080	285,000	-1.4%	See Slide 4 for details
D5	UTC Rate	13.4%	15.0%	11.9%	11.6%	15.0%	29.3%	16.6%	15.0%	-9.6%	18.0%	15.0%	-16.7%	See Slide 4 for details
D7	UTCs open beyond 90 days	147,350	<i>(track only)</i>		143,287	<i>(track only)</i>								
D8	CPI - Endpoints	\$137.35			\$124.29			\$121.87			\$82.97			CPI target under review in conjunction with revised deployment plan
D14	Total Weeks of Inventory on Hand - Electric Meters	11	6	183%	9	6	150%							
D15	Total Weeks of Inventory on Hand - Gas Modules	27	6	450%	26	6	433%							
O4	Transition Aging - Average Days	245	<i>(track only)</i>		205	<i>(track only)</i>		209	<i>(track only)</i>		152	<i>(track only)</i>		
O5	SM Billing accuracy % (SA)	99.84%	99.88%	0.0%	99.87%	99.88%	0.0%	99.82%	99.87%	-0.1%	99.88%	99.88%	0.0%	
O6	SM Billing timeliness % (SA)	99.95%	99.81%	0.1%	99.95%	99.81%	0.1%	99.96%	99.80%	0.2%	99.79%	99.79%	0.0%	
O7	SM % Bills not estimated (BSEGs)	99.93%	99.90%	0.0%	99.92%	99.90%	0.0%	99.94%	99.90%	0.0%	99.90%	99.90%	0.0%	
B2	Meters Activated - Electric & Gas (end of month)	71,381	<i>(track only)</i>		170,729	<i>(track only)</i>		1,091,807	<i>(track only)</i>		850,412	<i>(track only)</i>		

**Combined Gas and Electric Plan, Target, and Actuals
(Cumulative)**



SmartMeterTM Contingency Reconciliation	<u>\$'000s</u>
Business Case Approved Contingency	177,753
Total Approved Decision Requests Approved and Adopted by Steering Committee	177,753
Approved Project Decision Requests, by Approval Date	
2007	106,329
2008	32,240
2009	20,313
2010	18,871
	<u>177,753</u>

SmartMeter Acronyms			
Acronym	Definition	Acronym	Definition
ABS	Advanced Billing System	MARA	My Account Re-Architecture
AFCI	Arc Fault Circuit Interrupter	MDMS	Meter Data Management System
AMI	Advanced Metering Infrastructure	MLPP	Meter Location Problem Project
AP	Access Point	MPSC	Meter Power Status Check
Apps	Applications	MV-90	Multi Vendor - 90
ASM	Automated Storage Management	MVI	Motor Vehicle Incidents
BDG	Business Development Group	NEMS	Net Energy Metering Services
CC&B	Customer Care and Billing	NIC	Network Interface Card
CEDSA	Centralized Electric Distribution System Assets	OIR	Order Instituting Rulemaking
CoE	Center of Excellence	OIS	Outage Information System
CPI	Cost Per Install	OMT	Outage Management Tools
CPUC	California Public Utilities Commission	Ops	Operations
DART	Distribution Asset Reconciliation Tool	OSHA	Occupational Safety and Health Administration
DC	Data Center	PCR	Project Change Request
DCU	Data Collector Unit	PCT	Programmable Communicating Thermostat
DR	Disaster Recovery	PDP	Peak Day Pricing
DRA	Division of Ratepayer Advocates	PDR	Project Decision Request
DSCI	Distribution Control Systems, Inc.	PE	Performance Engineering Company
EA	Ecologic Analytics	PMO	Project Management Office
EAC	Estimate at Completion	PTR	Peak Time Rebate
ED	Energy Division	QBR	Quarterly Business Review
EMR	Electric Meter Reader	RCDC2	Remote Disconnect Phase 2
EMT	Electric Meter Technician	Rev.	Revision
EOM	End-of-Month	RF	Radio Frequency
EON	Emergency Outage Notification	RFA	Request For Authorization
EOY	End Of Year	RV	Restoration Validation
FA	Functional Area	SBA	SmartMeter Balancing Accounts
FD	Field Delivery	SM	SmartMeter
GE	General Electric Co.	SM Apps	SmartMeter Applications
GFI	Ground Fault Interrupter	SMU	SmartMeter Upgrade
HAN	Home Area Network	SR	Service Request
HC	Head Count	TBD	To Be Determined
IHD	In-Home Devices	TechArch	Technical Architecture
ISTS	Information Systems and Technology Services	TIC	Technology Innovation Center
IT	Information Technology	TLM	Transformer Load Management
ITD	Inception To Date	TOU	Time Of Use
IVR	Interactive Voice Response	UIQ	Utility IQ - SSN software
KC	Knowledge Center	UTC	Unable To Complete (meter installation)
KVAR	Kilo-Volts-Amps Reactive	YTD	Year-To-Date
LOB	Line of Business		