



Pacific Gas and Electric Company
Gas Pipeline Facilities Strength Test Pressure Report
 (For Pipeline Facilities Designed to Operate over 100 PSIG)

62-4921 (Rev 11/02)
 California Gas Transmission
 (Use in Accordance with Gas Standard A-34 and GO 112.0)

Sheet 17 of 17

PART I - DESIGN DATA (TO BE PREPARED BY PROJECT ENGINEER)										
Feeder Main Number, Line Number, or Station Name Transmission Line #300B			Area South		Division/District Milpitas/Hollister District			Job Number 8041492		Date Job Authorized 4/21/03
Description of Job - Include Reference Drawing Numbers, and Pipeline Mileposts Hydro test 34" L-300B from MP 489 19 to 490 08 due to class location change										
Location Class 3	Design Factor (F) 6	MAOP to be Established for this Piping by this Test 631 PSIG				Future Design Pressure 631 PSIG				
STATIC HEAD DUE TO ELEVATION DIFFERENCE (WHERE APPLICABLE)		Max Elevation 808.5 Ft		Min Elevation 595 FL		Elev Diff 213.5 FL		Static Head Calculation For Water $0.433 \times \text{Elev Diff} =$ 92.45 PSIG Other (Specify) _____ X Elev Diff = _____ PSIG		
Size		API or ASTM Grade		Footage to Be Tested	Pipe Spec and Footage Verified in Field		% of SMYS		Pressure to Give 90% SMYS	
OD	WT	Long Seam (ERW, DSAW, Seamless, Etc.)					At MAOP	At Min Test Press	At Max Test Press	
34.0"	.344"	API 5L, X-52, DSAW		4241'			59.97	90.09	99.96*	
34.0"	.375"	API 5L, X-52, DSAW		433'			55.01	82.65	94.24**	
34.0"	.4375"	API 5L, X-52, DSAW		100'			47.15	70.84	80.78	
* at elevation C ** at elevation D										
Minimum Test Pressure @ Max. Elevation B			948 PSIG		Test Fluid To Be Used WATER		MINIMUM TEST DURATION UNDER 30% SMYS (1 HR. MINIMUM) 30% SMYS & OVER (8 HRS. MINIMUM) - PREINSTALLATION TEST (SEE APPENDIX "A" GAS STD. A-34)		8 HOURS	
Maximum Test Pressure @ Min. Elevation E			1081 PSIG							
Prepared By		Date 02/14/2003		For Information or Changes, Call 650/598-7359			Date 4/21/03			
PART II TEST DATA (TO BE PREPARED BY PERSON SUPERVISING TEST AT TIME OF TEST)						Note: Minimum test pressure and duration are not to be changed without written approval				
Time and Date Test Pressure Reached		Elevation at Test Point		FT	Min Required Test Press. At Test Point (1)	PSIG	Max. Allowable Test Press. at Test Point (4)		PSIG	
Time and Date Test Ended		Max. Elevation in Test Section		FT	Min. Indicated Test Pressure (2)	PSIG	Max. Indicated Test Pressure (5)		PSIG	
Actual Duration of Test		Min. Elevation in Test Section		FT	Min. Test Pressure at Max. Elevation (3)	PSIG	Max. Test Pressure at Min. Elevation (6)		PSIG	
Test Fluid Used				Pipe Specification and Footage Verified (See Part I)						
Make, Range, and Serial No. of Pressure Recording Gauge			Date Last Calibrated		Make, Range, and Serial No. of Dead Weight Tester (See Note 7)			Date Last Calibrated		
Test Supervised By				Date		Approved By				
<p>PUT SCHEMATIC PIPING SKETCH ON BACK OF THIS SHEET SHOW LOCATION OF FACILITY TESTED, MINIMUM AND MAXIMUM ELEVATION IN FEET, MILE POINTS, VALVE NUMBERS AND INCORPORATED AREAS. USE AN ADDITIONAL SHEET IF NECESSARY (SHOW REFERENCE NUMBERS ON FACE OF ALL DRAWINGS AND ATTACHMENTS). FOR STATION PIPING, FABRICATED UNITS AND SHORT SECTIONS OF PIPE, ALSO SHOW A DETAILED SKETCH OF EACH ASSEMBLY TESTED.</p>										
NOTES (1) Add the static head due to elevation difference (between test point and maximum elevation) to "minimum test pressure at maximum elevation" from PART I (2) Use lowest pressure on test gauge at any time during test (3) Subtract static head due to elevation difference (between test point and maximum elevation) from minimum indicated test pressure (4) Subtract static head due to elevation difference (between test point and minimum elevation) from "maximum test pressure at minimum elevation" from PART I (5) Highest pressure on test gauge at any time during test (6) Add static head due to elevation difference (between test point and minimum elevation) to maximum indicated test pressure (7) A dead weight tester is only required when testing to a pressure which produces a stress level of 90% of SMYS or greater. However, if a dead weight tester is used on any test, enter the information in the space provided above.					DISTRIBUTION JOB FILE (AT SPONSORING ORGANIZATION) GSM&TS RESPONSIBLE DISTRICT SUPERINTENDENT PROJECT MANAGER/PROJECT ENGINEER TECHNICAL & CONSTRUCTION SERVICES - ASSIGNED JOBS ONLY CAPITAL ACCOUNTING (FOREMAN'S COPY OF JOB) RECORDS SECTION (WC), GSM&TS REPORT FAILURES UNDER TEST TO GAS ENGINEERING & PLANNING					