

PUBLIC UTILITIES COMMISSION

320 W. 4TH STREET, SUITE 500
LOS ANGELES, CA 90013



October 5, 2015

File Number: XREQ 2012090014 TE (G.12-09-014)

G Street
City of Perris, Riverside County

Edda Ester Rosso
Capital Projects Manager
Riverside County Transportation Commission
4080 Lemon Street, 3rd Floor
Riverside, CA 92502

SENT VIA EMAIL

Re: Time Extension Request for XREQ 2012090014 (G.12-09-014) to Modify the D Street At-Grade Highway-Rail Crossing, Identified as CPUC Crossing No. 002X-19.70 and DOT No. 027349B in the City of Perris, Riverside County.

Dear Ms. Rosso:

This refers to your letter dated and received by us on September 11, 2015, requesting a time extension to modify the G Street at-grade highway-rail crossing (crossing) of the Riverside County Transportation Commission (RCTC) San Jacinto Subdivision track in the City of Perris (City), Riverside County. The crossing is identified as CPUC Crossing No. 002X-19.70 and DOT No. 027349B.

The original authorization was granted on October 22, 2012, which will expire on October 22, 2015. The project has been delayed due to litigation and the release of federal funding. As a result, a later than planned notice to proceed was issued to the construction contractor on October 7, 2013, and construction is scheduled for completion in December 2015. RCTC is requesting additional time to complete the crossing modifications. The Southern California Regional Rail Authority (SCRRA) and City provided concurrence to the time extension request.

The California Public Utilities Commission's (Commission) Rail Crossings and Engineering Branch (RCEB) investigated the request by RCTC and finds that there has been no substantial change in circumstances since granting the original authority. Since SCRRA, RCTC, and City are in agreement and have no objection to the requested time extension, you may proceed with the modifications as previously authorized by the Commission on October 22, 2012, with a three year time extension. This authorization shall expire on October 22, 2018.

RCTC must ensure that Emergency Notification Signs are installed to comply with CFR 234.309.

Within 30 days after completion of this project, RCTC shall notify RCEB that the authorized work is completed, by submitting a Commission Standard Form G titled *Report of Changes at*

Edda Ester Rosso
XREQ 2012090014 TE (G.12-09-014)
October 5, 2015
Page 2 of 2

Highway Grade Crossings and Separations. Form G requirements and forms can be obtained at the Commission web site Form G page at <http://www.cpuc.ca.gov/PUC/safety/Rail/Crossings/formg.htm>. This report may be submitted electronically to rceb@cpuc.ca.gov.

At the conclusion of the project, RCTC should electronically submit an updated Federal Railroad Administration (FRA) inventory form (Form F6180.71) to the FRA, reflecting the changes. 49 CFR 234 Section 234.409 requires the railroads to submit periodic crossing inventory updates a minimum of once every three years.

In all other respects, the original authorization for improvements remains in full force and effect. Should the work not be completed by October 22, 2018, RCEB may require a new General Order 88-B application for the crossing modifications.

If you have any questions, please contact Sergio Licon at (213) 576-7085 or at sal@cpuc.ca.gov.

Sincerely,



Anton Garabetian, P.E.
Program and Project Supervisor
Rail Crossings and Engineering Branch
Safety and Enforcement Division

cc: **(SENT VIA EMAIL)**
Naresh Patel, SCRRA
Habib Motlagh, City