



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

January 11, 2013

Mr. Michael Robertson
Program Manager
California Public Utilities Commission
Consumer Protection & Safety Division
Safety & Reliability Branch
320 West 4th Street, Suite 500
Los Angeles, CA 90013

Certified Mail Receipt No. 70110110000215292093

RE: GO 112-E Gas Audit of Lodi Gas Storage

Dear Mr. Robertson:

Lodi Gas Storage, L.L.C. (LGS) submits this written response to the Consumer Protection and Safety Division (CPSD) of the California Public Utilities Commission. On behalf of the CPSD, Terence Eng and Fred Hanes conducted a General Order 112-E audit of LGS from August 20-24, 2012. The audit findings identified by CPSD were provided to LGS on December 13, 2012. This written response addresses the audit findings as noted by CPSD in the Summary of Inspection Findings.

This written response includes the attached documentation:

- Attachment #1 – LGS responses to CPSD Summary of Inspection Findings
- Attachment #2 – Letter from Farwest Corrosion Control Company
- Attachment #3 - LGS Safe Work Permit documenting Kirby Hills cathodic protection remedial action
- Attachment #4 – Cathodic Protection System Commissioning Report
- Attachment #5 – External Corrosion Control Monitoring Report dated June 25, 2012

If you have any questions, or require more information, please contact me at gclark@lodistorage.com or at (209) 368-9277 x21.

Sincerely,

Gregory N. Clark
Compliance Manager

Enclosures

cc: File #S3.03
T. Eng, F. Hanes, D. Lee, (via e-mail)
A. Anderson, E. Kuykendall, J. Lawhorn, R. Russell (via e-mail)

Attachment #1



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

SUMMARY OF INSPECTION FINDINGS

A. Audit Findings and Violations

Title 49 CFR, §192.465(d) states:

“Each operator shall take prompt remedial action to correct any deficiencies indicated by the monitoring.”

CPSD reviewed Line Segment KC021KB, Compressor Station IJ, and found that the cathodic protection on the pipeline did not meet the -850 mV criteria as specified in Title CFR Part 192 Appendix D for two consecutive monitoring cycles. Lodi Gas Storage recorded annual pipe-to-soil readings of the segment on 5/27/10 (-664 mV) and 6/13/11 (-707 mV). No readings were noted between the two dates to demonstrate that the deficiency was remediated.

On May 19, 1989, the Federal Department of Transportation (DOT) issued a letter that provided an interpretation of Title 49 CFR §192.465. In the letter the DOT stated that cathodic protection deficiencies are expected to be addressed and corrected by the next monitoring cycle under normal conditions.

Lodi Gas Storage was in violation of Title 49 CFR §192.465(d) for not taking prompt remedial action to correct deficiencies indicated by its monitoring.

LGS Response:

The low pipe-to-soil potentials (-664 mV and -707 mV) on line segment KC021KB were caused by two separate issues that were each remediated prior to the next monitoring cycle. Therefore, the low cathodic protection readings recorded in May 2010 and June 2011 do not constitute a violation of 49 CFR §192.465(d).

LGS contracted Farwest Corrosion Control Company to conduct external corrosion control monitoring per §192.465(a). A detailed description of the monitoring and remedial actions as they apply to line segment KC021KB has been provided for your reference by Farwest Corrosion Control Company (see Attachment #2).

The cause of low potential on May 27, 2010 was an omitted flange insulator kit on the 6” bypass line, and remedial action was completed on June 7, 2011. This remedial action, installation of a flange insulator kit, was documented by LGS on a safe work permit (see Attachment #3).

The cause of low potential on June 13, 2011 was an ineffective flange insulator kit on the 16” inlet to the compressor station, and remedial action was completed on September 22, 2011. This remedial action, installation of impressed current cathodic protection systems, was detailed in the system commissioning report (see Attachment #4).

In conclusion, the most recent external corrosion control monitoring for line segment KC021KB was conducted on June 25, 2012 and shows a pipe-to-soil potential of -1058 mV (see Attachment #5). This pipe-to-soil reading meets the -850 mV criteria as specified in Title CFR Part 192 Appendix D and corroborates that remedial actions have been completed.

B. Recommendations

Title 49 CFR, §192.243(a) states:

“Nondestructive testing of welds must be performed by any process, other than trepanning (emphasis added), that will clearly indicate defects that may affect the integrity of the weld.”

Lodi Gas Storage’s Procedure 15.02, p.2 states the line quoted above minus the underlined portion “other than trepanning”. Although Lodi Gas Storage’s procedure does not explicitly state that trepanning is allowed, the procedure also does not explicitly state that trepanning is forbidden. CPSD recommends Lodi Gas Storage explicitly include in its procedure that trepanning is not allowed during nondestructive testing of welds.

LGS Response:

The text “other than trepanning” has been added in LGS Operations and Maintenance Manual Procedure 15.02 per CPSD’s recommendation.

Attachment #2



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

Letter from Farwest Corrosion Control Company



January 10, 2013
Job Number JB3363

Lodi Gas Storage, LLC
1520 W Kettleman Lane, Suite A1
Lodi, California 95242

Attention: Mr. Greg Clark

Subject: **Response to CPUC Finding: 2010 and 2011 Annual Cathodic Protection Survey of Cathodic Protection Systems - Lodi Gas Storage Kirby Hills Facilities – Solano County, California**

BACKGROUND:

A recent audit of the Lodi Gas Storage Kirby Hills facilities by the California Public Utilities Commission revealed what appears to be a “finding” of deficient pipe-to-soil potentials at the same location on the 16-inch Transmission Pipeline for two consecutive years. However, an examination of the reports from the 2010 and 2011 Annual CP Surveys reveals that the inadequate potentials at this location are the results of two separate and distinct causes occurring at two separate and distinct times. The purpose of this report is to reiterate the documentation of the above occurrences.

CATHODIC PROTECTION CRITERIA:

All potential levels measured and recorded are referenced to the criteria for cathodic protection as established by the National Association of Corrosion Engineers standard SP0169-2007, Section 6, Subsection 6.2.2.1 paragraph 1.

A negative (cathodic) potential of at least 0.850 Volts (850 millivolts) with cathodic protection applied, as measured with respect to a saturated copper/copper sulfate (Cu_2SO_4) reference electrode contacting the electrolyte, is considered the criteria for cathodic protection of buried or submerged steel structures. Voltage drops other than those across the structure-to-electrolyte boundary must be considered for valid interpretation of this voltage measurement.

SURVEY RESULTS & CONCLUSIONS:

Although the survey data sheets may not clearly indicate that the problems with insulating flange kits in question are not the same, the text of the 2010 and 2011 reports clearly identifies the distinction. The following passage is quoted from the 2010 Annual CP Survey report (**bold underline** added for emphasis):

“16” TRANSMISSION PIPELINE:

- We began our 2010 survey at the PG&E connection on Birds Landing Road. Pipe-to-soil potentials were noted to decrease (become less negative) as we approached the LGS Kirby Hills Plant. When we arrived at the plant, we observed that **a flange insulator (IF kit) was found to have been inadvertently omitted from a six-inch bypass pipeline connection to the Transmission Line.** This situation is causing current intended to protect the pipeline to be consumed by Plant piping and its electrical grounding system. All other dielectric fittings tested were found to provide adequate isolation.”

and quoted from the 2011 Annual CP Survey:

“16” TRANSMISSION PIPELINE:

- **Although the missing insulating flange kit (IF kit) on a six-inch bypass pipeline connection reported during the 2010 Annual Cathodic Protection Survey has been replaced, the 16-inch IF kit at the inlet to the Compressor Plant was found to be ineffective.** This situation is most likely caused by a buildup of electrically conductive debris from internal cleaning (pig) runs lodging in the gap between flanges. The conductivity of this debris allows current intended to protect the pipeline to be consumed by Plant piping and its electrical grounding system.”


CONCLUSIONS AND RECOMMENDATIONS:

1. Although deficient pipe-to-soil potentials on the 16-inch Transmission Pipeline riser at the Kirby Hills Compressor Station were recorded during two consecutive annual surveys, an examination of the reports for those surveys reveals that the low readings were the result of two separate and distinct issues. The missing six-inch insulator was installed per Farwest recommendations to address the finding from the 2010 Annual Survey. This IF kit was functioning properly at the time of the 2011 survey. However, the 16-inch insulator had apparently failed in the time between the 2010 and 2011 surveys.
2. Impressed current CP systems were installed in 2011 to protect buried compressor plant piping. The shorted 16-inch insulator is no longer a detriment to the level of protection on the Transmission Pipeline as the magnesium anode cathodic protection on the 16-inch pipeline is in effect supplemented by the plant CP systems through any shorted insulators.
3. If ANY modifications or additions to piping are proposed, it is strongly recommended that a corrosion engineer review the modifications to insure that the effectiveness of the CP system will not be compromised.
4. The entire CP system should continue to be tested annually by a qualified cathodic protection technician or engineer.

We trust that the enclosed information is adequate for your needs. If you have any questions, or if we can assist you in any way, please do not hesitate to call.

Respectfully,

Farwest Corrosion Control Company



Bill Golden

NACE Corrosion Technologist #6143

Attachment #3



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

LGS Safe Work Permit

- Local Safe Work Procedure** (Complete General - Section Pages 1,2, & 6)
- Hot Work/Hot Tapping** (Complete General & Hot Pages 1, 2, 3, & 6)
- Excavation** (Complete General and Excavation - Pages 1, 2 & 6)

- Permit Required Confined Space** (Complete General and Confined Space - Pages 1,2,4, 5 & 6)
- Permit Required Confined Space Alternate Entry** (Complete General and Work - Confined Space - Pages 1, 2, 4, 5, & 6)
- Confined Space** (Complete General and Confined Space - Pages 1, 2, 4, 5, & 6)
- Lockout, Tagout** (Complete General and lockout, tagout - Pages 7 & 8)

| | |
|-------------------|--------------------|
| JOB LOCATION ▶ | KIRBY HILLS |
| JOB DESCRIPTION ▶ | INSTALL INSULATORS |

| EMERGENCY NOTIFICATIONS | | | | |
|---|--|---|--|--|
| <input type="checkbox"/> Emergency Notification Coordinator | Name: WILL | Type of Communication <input type="checkbox"/> Phone <input checked="" type="checkbox"/> Radio <input type="checkbox"/> Other-▶ | | |
| <input checked="" type="checkbox"/> Control Room | Phone No. (209) 368-9277 x16 | 207-371-1333 | | |
| SHERIFF Dispatch: (209) 468-421 | FIRE Department: Liberty (209) 339-1329 Woodbridge (209) 634-7516 | HOSPITAL: (209) 334-3411 707-421-7040 | AMBULANCES PHONE: (209) 334-3311 | RESCUE SERVICE SJC-OES (209) 468-3969 |

Discuss Emergency Contingency Plan (i.e. direction to location, escape routes, muster points, alarm/warning signals, etc.)

List details: (Attach supplemental if additional space required)

MUSTER @ FRONT GATE

| MINIMUM REQUIREMENTS | | | |
|------------------------------------|---|------------------|---------------------------------|
| • Smoking in Designated Areas Only | • Hard Hats | • Safety Eyewear | • No Alcohol, Drugs or Firearms |
| • First Aid Equipment | • Safety Shoes (ANSI Safety Toed For P/L locations - Substantial, All Leather For Distribution Locations) | | |

| REQUIRED SAFETY EQUIPMENT (List additional specific safety equipment in written safe work plan on page 2) | | | | | | | |
|---|-------------------------------------|-------------------------------------|--|-------------------------------------|-------------------------------------|-------------------------------------|--|
| REQUIRED | | COMPLETED | | REQUIRED | | COMPLETED | |
| Y | N/NA | Y | | Y | N/NA | Y | |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Fire Extinguishers | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Eye I Face Protection (e.g. goggles, faceshield) |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | LEL, O2 Monitors | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Hearing Protection |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | H2S Monitor | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Fire Retardant Clothing |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Respiratory Equipment | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Bonding Clamps I Ground Rod |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Lockout -Tagout Devices / Locks I Blinds | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Warning Signs I Barricade |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | GFCI Protected Electrical Sources | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Other _____ |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Fall Protection | | | | |

| PRE-WORK CHECK LIST | | |
|-------------------------------------|-------------------------------------|--|
| REQUIRED | COMPLETED | |
| Y | N/NA | Y |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Express Maintenance Work Order |
| W.O. Number: | | |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> Verbally notified affected personnel. Date: 07/20/11 |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> Person notified? <i>control</i> |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Checked for hidden or buried pipelines or wire cables. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Notified the LOCAL/STATE ONE -CALL SYSTEM? Confirmation number: |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> All Hazardous Energy Sources Locked and Tagged Out. <i>(Complete Lockout/ Tagout section, Page 6)</i> |
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Area secured with warning signs, flags, and barricades in place. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> Safety, fire and personal protective equipment available and functional. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Bonding cables installed. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Rectifiers turned off and critical bonds removed. List number and location in detailed work plan on page 2. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> Sources of ignition removed. (Cell Phones, Pagers, Cameras and other electronic equipment must be rated for use in accordance with the area classification) |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> Identify potential Exposure Hazards (e.g. Asbestos, Lead, Benzene, Other) Explain: |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> Verified that other work in the area will not affect conditions of the job. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> PRE-JOB SAFETY ORIENTATION CONDUCTED & DOCUMENTED (including Haz-Corn & Emergency Procedures) |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> MSDS available at site. |
| <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> | <input checked="" type="checkbox"/> COPY OF PERMIT POSTED AT THE JOB SITE. |

WRITTEN SAFE WORK PLAN AND SPECIFIC JOB REQUIREMENTS COVERING TASKS AND POTENTIAL HAZARDS

Note: If attached safe work plan addresses this do not repeat.

Describe Job: (What tasks are to be performed?)

INSTALL INSULATORS

Describe Associated Hazards: (Identify the hazards associated with tasks listed above.)

Pressure release while taking out old INSULATORS.
Slip-trip-fall

Describe Precautions To Be Taken: (What precautions will be taken to address the hazards listed above?)

Use caution

PRE-JOB PERMIT ORIENTATION LOG (For additional names or names of persons assigned to job after initial orientation, attach additional page)

| Signature | Date | Signature | Date | Signature | Date |
|--------------------|--------|-----------|------|-----------|------|
| <i>[Signature]</i> | 6/7/11 | | | | |
| <i>[Signature]</i> | 6/7/11 | | | | |
| <i>[Signature]</i> | 6/7/11 | | | | |

INITIAL PERMIT AUTHORIZATION / RENEWAL / DURATION

| | | | | | | | | | | | | |
|---|------------------------------------|-------------------|---|---|---|---|---|---|---|---|----|---------|
| Company Representative <i>[Signature]</i> | Start | Renewal of Permit | | | | | | | | | | Expires |
| Contractor Representative | 7 Jul | 7 Jul | | | | | | | | | | |
| Contractor Name | Day | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | |
| | Date | | | | | | | | | | | |
| | Initials (Company Representative) | | | | | | | | | | | |
| | Initials (Contract Representative) | | | | | | | | | | | |
| Number of Workers on Site Initial Day of Permit → | # Workers on site | | | | | | | | | | | |

TRANSFER OF AUTHORIZATION ACROSS SHIFTS / ROTATIONAL PERSONNEL (Company Representative)

I have reviewed, agree with and accept the terms of the permit. And hereby accept responsibility for authorization.

| Shift | Time | Date | Signature |
|-------|------|------|-----------|
| | | | |
| | | | |

TRANSFER OF AUTHORIZATION ACROSS SHIFTS / ROTATIONAL PERSONNEL (Contractor Representative)
(Requires Company Representative approval)

I have reviewed, agree with and accept the terms of the permit. And hereby accept responsibility for authorization.

| Shift | Time | Date | Signature |
|-------|------|------|-----------|
| | | | |
| | | | |

JUN 07 2011

EXCAVATION REQUIREMENTS

- Excavation properly shored, sloped or benched with safe means of egress (minimum of 25 feet).
- Workers maintain safe distance while equipment is in operation.
- Spoil pile must be a minimum of 2 feet from the edge of the excavation.

REQUIRED COMPLETED

Y N/NA Y

- Underground Service Alert (USA) Notified. (800) 227-2600
- "Competent Person" on site while excavation is in progress. Name: _____
- Excavations 20 feet or deeper require the services of a Registered Professional Engineer.

SOIL TYPE:

- Stable Rock
- Type A
- Type B
- Type C

SOIL TYPES:

- Type A: Clay, Silty Clay, Sandy Clay and Sandy Clay Loam
- Type B: Silt, Silty loam, Sandy loam
- Type C: Gravel, Sand and Sandy Loam, submerged soil or soil from which water is freely seeping

LOCKOUT / TAGOUT

Equipment Locked/Tagged: (Valves, Pumps, Motors, etc.) _____

Method of Isolation:

- Lock & Tag
- Tag Only
- Blinds
- Double Block & Bleed
- Other

Energy Type Isolated:

- Electrical
- Steam
- Hydraulic
- Mechanical
- Pneumatic
- Other

Sequence of Lockout: 1) Prepare for shutdown, 2) Equipment shut down, 3) Identify all equipment isolation points, 4) Apply L/O-T/O device(s), 5) Release stored energy, 6) Verify equipment will not start, 7) Perform work, 8) Clear tools, inspect equipment, 9) Clear personnel from area, 10) remove lockout/tagout devices, 11) Restart equipment

JOB COMPLETION CHECKLIST

REQUIRED COMPLETED

Yes No/NA Yes

- Vented air/nitrogen from line?
- Pressure bled off?
- Have vent holes been repaired?
- Vapor plugs removed or displaced
- Have blinds/skillets been removed?
- Are all lockout/tagout devices removed from work area?
- Have all affected parties been notified that the job is complete?
- Have all rectifiers been turned back on and all bonds connected?
- Housekeeping?
- Is Management of Change required? (i.e. update valve charts, protective device drawings, local procedures, etc)
- Verify alarm systems are functioning properly (e.g. high sump alarms, high tank alarms, etc.).
- Verify Drain and Bleeder valves are in the closed positions.
- Refill lines/equipment with liquid.

DEBRIEFING: (Post job review / lessons learned)

One insulator replaced on the 16" line from BLDPS LANDINGS

PERMIT CANCELLATION: (Not required if Permit is closed due to job completion)

Permit Cancelled Signature: _____ Date and Time: _____

Reason for Cancellation: _____

JOB COMPLETION

- Job Completed
- Permit Returned to Company Representative

SIGNATURE (Company Representative):

Date: 8/7/11

[Handwritten Signature]

00007 2011



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

Date: 6/7/2011

Location: Kirby Hills compressor station 16" line and 6" bypass line.

Subject: In reference to safe work permit #2896

Work Performed: Replaced one shorted stud insulating sleeve on the 16" mainline to Birds Landing master meter. Re-tested stud with Fluke meter and there is no longer a short. Replaced 4 shorted stud insulating sleeve's on the 6" by-pass line and re-tested studs with meter and there is no longer any shorts.

Signed:

Attachment #4



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

Cathodic Protection System Commissioning Report

November 22, 2011
Job Number JH241

Buckeye Pipe Line Services
9999 Hamilton Blvd.
TEK #5
Breiningsville, PA 18031

Attention: Mr. Robert Gable

Subject: **Energize and Commission Cathodic Protection Systems at Lodi Gas Storage
Kirby Hills Compressor Plant near Suisun City, California**

BACKGROUND:

Although the Lodi Gas Storage Kirby Hills Natural Gas Pipelines have been cathodically protected since shortly after construction, cathodic protection had not been installed to protect underground piping at the Kirby Hills Compressor Plant. Farwest Corrosion Control was contracted to perform current requirement testing and to design a CP system to protect soil side buried piping at the Kirby Hills Compressor Plant.

On January 18, 2011, Farwest Corrosion Control set up temporary CP systems utilizing a portable test rectifier connected to various temporary anode structures and conducted detailed surveys of pipe-to-soil potentials to evaluate the response of buried plant piping to CP current. Data from the potential surveys were extrapolated to calculate the CP current requirements and to determine suitable locations for groundbeds and rectifiers. The final CP design consisted of four semi-deep groundbeds of four anodes each, energized by rectifiers. To avoid the need for extensive dielectric isolation between piping and electrically grounded structures, the systems were designed to be of sufficient capacity to protect buried piping as well as structures connected to the Plant electrical grounding grid. With few exceptions the key structures are electrically common to the rest of the plant structures through common connections established primarily through the plant grounding system, as well as both below and above ground facilities, i.e., overhead pipe racks and skid mounted process equipment. As a result, in order to provide corrosion protection for the key underground pipelines, other underground structures will receive protective current as well. These structures include but are not limited to the following: bare copper grounding grid, electrical conduits and concrete rebar. It is estimated that the key structures represent less than 20% of the total underground structures. Farwest Corrosion Control Company was the successful bidder for the installation of the CP system components.

PROJECT SCOPE:

Install four (4) impressed current CP systems around the Lodi Gas Storage Kirby Hills Compressor Plant. Project tasks included but were not limited to the following:

- Install four (4) groundbeds with four high-silicon cast iron anodes each, backfilled with carbonaceous backfill (coke breeze)
- Install four CP rectifiers (furnished by Buckeye), anode junction boxes, cabling, etc.
- Energize and adjust rectifiers to appropriate levels in order to protect soil side buried piping
- Perform pipe-to-soil potential surveys to evaluate the operational status and make in-field adjustments if required

SYSTEM DESCRIPTION:

Four (4) separate cathodic protection rectifiers were installed throughout the plant dedicated to the underground structures. Each rectifier has a D.C. output capacity of 40 Amperes @ 40 Volts. In all cases the rectifier negative leads are connected to Plant piping and therefore to structures connected to the plant grounding system.

The original anode design called for four 59 foot deep groundbeds with four anodes each installed around the perimeter of the piping intended to be protected. However, hard sandstone was encountered at shallower depths at three of the anode locations. As a result, the groundbed designs were modified as follows:

1. North of Switchgear Building: No modifications. This groundbed was drilled to full depth (-59'; cement seal from -20' to surface) and four anodes were installed in a single borehole.
2. West of Compressor Building: Two anodes were installed in a single borehole (-30'; cement seal -10' to surface) and two additional boreholes were drilled, each with a single anode (-21'; cement -11' to surface) and (-19'; cement -10' to surface).
3. East of Compressor Building: The shallow depth of the sandstone formation at this location necessitated the drilling of four boreholes, each with a single anode (-15' with -9' seal, -18' with -9' seal, -19' with -9' seal, and -19' with -10' seal).
4. East of Gas Dehy Unit: The shallow depth of the sandstone formation at this location necessitated the drilling of four boreholes, each with a single anode (-19' with 10' seal, -19' with -10' seal, -18' with -9' seal, and -15' with 9' seal).

All anodes were successfully covered in coke breeze and sealed to surface with cement. All modifications to the original design depths as well as the less than 20-foot grout seals resulting from the decreased depths were inspected and approved by Solano County Inspectors.

METHODS AND PROCEDURES

Prior to energizing the rectifiers, "static" structure-to-soil potentials were measured and recorded throughout the plant on risers of the underground pipelines. Potentials were recorded again at these same locations after the four rectifiers had been adjusted to their anticipated total output current. These locations are noted on the data sheets.

Each rectifier / anode system was tested for the following:

- D.C. current and voltage output levels.
- Panel Meter accuracy
- Individual anode current output

All potentials were measured using a "MC Miller" portable copper/copper sulfate (Cu_2SO_4) reference electrode and a calibrated Fluke 87 digital multimeter. All rectifier and individual anode currents were calculated utilizing Ohm's Law by measuring the millivolt drop across the calibrated shunts installed in the rectifiers and anode junction boxes.

CATHODIC PROTECTION CRITERIA

All potential levels measured and recorded are referenced to the criteria for cathodic protection as established by the National Association of Corrosion Engineers standard SP0169-2007, Section 6, Subsection 6.2.2.1 paragraph 1.

A negative (cathodic) potential of at least 850 millivolts with cathodic protection applied, as measured with respect to a saturated copper/copper sulphate (Cu_2SO_4) reference electrode contacting the electrolyte, is considered the criteria for cathodic protection of buried or submerged steel structures. Voltage drops other than those across the structure-to-electrolyte boundary must be considered for valid interpretation of this voltage measurement.

SURVEY RESULTS:

RECTIFIERS AND ANODE BEDS

All rectifiers and anode beds were found to be fully operational and in good repair. Data pertinent to rectifier operation can be found on the attached Rectifier Data Sheets.

STRUCTURE TO SOIL POTENTIALS

Plant Structures – Static potentials recorded on the Plant structures were typical of those observed on unprotected steel in soil. Differentials observed between potentials measured in various areas of the Plant (and commonly interconnected via the electrical grounding system) are a probable explanation for the corrosion leaks discovered in 2010.

“ON” Potentials were recorded immediately following the energizing of the rectifiers and were observed to be increasing as polarization of the protected structures was taking place. Full polarization can be expected to take a minimum of several weeks in a facility of this size. Of the 194 potential measurements obtained on the plant underground structures, most were already in excess of the minimum -850 mV criteria for protection of buried or submerged steel and others were observed to be polarizing rapidly.


CONCLUSIONS:

The preliminary pipe-to-soil potential data indicate that the protected structures were either protected or in the process of polarizing to protected levels shortly after energizing the CP systems. During design testing, the estimated current required to protect the underground piping at the facility was 20 Amps. Immediately after startup on September 22, 2011, total system current was measured at 20.1 Amps. Once the structures are fully polarized, we anticipate that full protection can be achieved with this level of current. Rectifier and anode reserve capacity is sufficient for any foreseeable future adjustments.

We trust that the enclosed information is adequate for your needs. If you have any questions, or if we can assist you in any way, please do not hesitate to call.

Respectfully,

Farwest Corrosion Control Company



John C. Bollinger
P.E. #CR 937



Bill Golden
NACE Corrosion Technologist #6143

RECTIFIER DATA SHEET
Lodi Gas Storage Kirby Hills Compressor Plant
Suisun City, California

Rectifier #1

| | |
|------------------------------------|---|
| Date Energized: September 22, 2011 | Recorded by: Bill Golden |
| Location of Unit: | North of Switchgear Bldg |
| Manufacturer: | J A Electronics |
| Model Number | CSA I S |
| Serial Number: | 2110611 |
| AC Rating: | 120/240 Volts |
| DC Rating: | 40 Volts, 40 Amperes |
| Shunt Rating: | 50 A = 50 mV |
| Tap Settings: | Coarse: A of D Fine: 3 of 6 |
| DC current output: | Ind.: <u>5.0 A</u> Meas.: <u>5.0 A</u> |
| DC voltage output | Ind.: <u>5.0 V</u> Meas.: <u>4.96 V</u> |
| Status: | <u>OK</u> |

Anode Outputs (Amps):

- 1) 0.8
- 2) 0.8
- 3) 1.2
- 4) 2.8

Rectifier #2

| | |
|------------------------------------|---|
| Date Energized: September 22, 2011 | Recorded by: Bill Golden |
| Location of Unit: | West of Compressor Bldg |
| Manufacturer: | J A Electronics |
| Model Number | CSA I S |
| Serial Number: | 2110609 |
| AC Rating: | 120/240 Volts |
| DC Rating: | 40 Volts, 40 Amperes |
| Shunt Rating: | 50 A = 50 mV |
| Tap Settings: | Coarse: A of D Fine: 4 of 6 |
| DC current output: | Ind.: <u>5.9 A</u> Meas.: <u>5.9 A</u> |
| DC voltage output | Ind.: <u>7.2 V</u> Meas.: <u>7.19 V</u> |
| Status: | <u>OK</u> |

Anode Outputs (Amps):

- 1) 0.5
- 2) 0.5
- 3) 2.0
- 4) 2.8

RECTIFIER DATA SHEET
Lodi Gas Storage Kirby Hills Compressor Plant
Suisun City, California

Rectifier #3

| | |
|------------------------------------|---|
| Date Energized: September 22, 2011 | Recorded by: Bill Golden |
| Location of Unit: | East of Compressor Bldg |
| Manufacturer: | J A Electronics |
| Model Number | CSA I S |
| Serial Number: | 2110610 |
| AC Rating: | 120/240 Volts |
| DC Rating: | 40 Volts, 40 Amperes |
| Shunt Rating: | 50 A = 50 mV |
| Tap Settings: | Coarse: A of D Fine: 3 of 6 |
| DC current output: | Ind.: <u>5.4 A</u> Meas.: <u>5.4 A</u> |
| DC voltage output | Ind.: <u>5.1 V</u> Meas.: <u>5.13 V</u> |
| Status: | <u>OK</u> |

Anode Outputs (Amps):

- 1) 1.3
- 2) 1.3
- 3) 1.3
- 4) 1.6

Rectifier #4

| | |
|------------------------------------|---|
| Date Energized: September 22, 2011 | Recorded by: Bill Golden |
| Location of Unit: | East of Dehy Unit |
| Manufacturer: | J A Electronics |
| Model Number | CSA I S |
| Serial Number: | 2110612 |
| AC Rating: | 120/240 Volts |
| DC Rating: | 40 Volts, 40 Amperes |
| Shunt Rating: | 50 A = 50 mV |
| Tap Settings: | Coarse: A of D Fine: 3 of 6 |
| DC current output: | Ind.: <u>4.8 A</u> Meas.: <u>4.8 A</u> |
| DC voltage output | Ind.: <u>5.3 V</u> Meas.: <u>5.27 V</u> |
| Status: | <u>OK</u> |

Anode Outputs (Amps):

- 1) 0.6
- 2) 0.6
- 3) 2.1
- 4) 1.5

Lodi Gas Storage
Kirby Hills Compressor Plant
CP System Commissioning Data
Recorded: September 22, 2011

November 22, 2011
Job Number JH241

| Loc. # | Structure | Static P/S (mV) | ON P/S (mV) | Comments |
|--------|----------------------------------|--------------------|----------------|---------------------------------|
| 1 | 16" Pipeline | -576 | -1072 | |
| 2 | 16" Pipeline - Plant side | -536 | -1048 | |
| 3 | 2" S/O 16" Pig Launcher/Receiver | -557 | -1036 | |
| 4 | 6" at BDV-9301 | -347 | -901 | |
| 5 | 6" Pipeline side BDV-9301 | -608 | -1009 | |
| 6 | 6" Plant at BDV-9201 | -525 | -1036 | |
| 7 | 6" Pipeline side BDV-9201 | -1405 | -1475 | |
| 8 | 12" Riser at XV-6102 | -547 | -1022 | |
| 9 | 12" Riser at XV-6103 | -539 | -854 | |
| 10 | 12" Riser at XV-6104 | -538 | -978 | |
| 11 | 12" Riser at XV-6105 | -574 | -955 | |
| 12 | 12" Riser (Blinded) | -544 | -966 | |
| 13 | 12" Riser at ADV-6106 | -430 | -929 | |
| 14 | 12" Riser at loc. # 10, 11, & 13 | -586 | -987 | |
| 15 | 12" Riser SE of Filter/Separator | -531 | -934 | |
| 16 | 12" Riser S of Filter/Separator | -504 | -1012 | Structure lead connection point |
| 17 | 2" Riser N of Filter/Separator | -575 | -998 | |
| 18 | 4" Riser at SDV-6350 | -521 | -1053 | |
| 19 | 1" Riser N of raised platform | -519 | -988 | |
| 20 | 3" Riser "From PH11 Fuel Skid" | -513 | -900 | |
| 21 | 2" Riser "PH1 Dehy" | -499 | -900 | |
| 22 | 1" Instrument air | -523 | -912 | |
| 23 | 2" at Red relief valve | -534 | -928 | |
| 24 | 4" Riser w of #23 | -530 | -970 | |
| 25 | 2" Riser at SDV-5102 | -509 | -880 | |
| 26 | 2" Riser N of #25 | -516 | -801 | |
| 27 | 12" Riser NW of Large Tower | -520 | -855 | |
| 28 | 12" Riser N of Tower Manifold | -547 | -885 | |
| 29 | 12" NE of Tower | -511 | -851 | |
| 30 | 8" Riser ENE of Tower | -509 | -881 | |
| 31 | 2" E of Tower | -534 | -913 | |
| 32 | 12" SE of W Compressor Bldg | -527 | -939 | |
| 33 | 12" E of #32 | -554 | -960 | |
| 34 | 12" S of XV-5100 | -517 | -824 | |
| 35 | 1" Inst. Air to XV-5100 | -526 | -833 | |
| 36 | 12" N of XV-5100 | -557 | -840 | |
| 47 | 2" Riser of Filter/Separator | -493 | -836 | |
| 48 | 1" Inst Air to Filter/Separator | -507 | -830 | |
| 49 | 2" Riser N of Filter/Separator | -499 | -830 | |
| 37 | 12" Blinded NE of #36 | -518 | -876 | |
| 38 | 12" Riser 10 ft. N of #37 | -497 | -837 | |
| 39 | Valve Operator 6' W of #38 | -497 | -830 | |

| | | | | |
|----|------------------------------------|------|-------|-----------------------|
| 40 | 12" Riser E of #37 & #38 | -532 | -899 | |
| 41 | 3" Riser at BDV-1400 | -451 | -737 | |
| 42 | 1' Inst. Air to BDV-1400 | -509 | -789 | |
| 43 | 8" Riser at XV-1500 | -452 | -757 | |
| 44 | 8" at XV-1200 | -502 | -832 | |
| 45 | 8" at XV-1000 | -480 | -812 | |
| 46 | 1" Inst. Air to XV-1000 & XV-1100 | -505 | -807 | |
| 50 | 4" Riser SW corner of skid | -496 | -846 | |
| 51 | 1" Riser SW corner of skid | -488 | -818 | |
| 52 | 3" Riser S of center skid | -415 | -816 | |
| 53 | 3" Riser E of #52 | -479 | -818 | |
| 54 | 2" SE corner of skid | -503 | -832 | |
| 55 | Riser S of SDV-6362 | -496 | -836 | |
| 56 | 4" Riser N of Heater | -512 | -831 | |
| 57 | 12" Riser S of XV-6250 | -495 | -822 | |
| 58 | 4" Riser N of skid | -494 | -825 | |
| 59 | 3" Riser at BDV-2400 | -493 | -775 | W of Compressor Bldg. |
| 60 | 1" Inst. Air to BDV-2400 | -491 | -768 | |
| 61 | 1" Inst. Air to XV-2200 | -495 | -802 | |
| 62 | 8" Riser to XV-2200 | -506 | -826 | |
| 63 | 8" Riser to XV-2000 | -489 | -835 | |
| 64 | 1" Inst. Air to XV-2000 | -402 | -781 | |
| 65 | 1" Inst. Air to Crossover Valve | -491 | -800 | |
| 66 | 2" Riser E of Big Separator | -475 | -835 | |
| 67 | 2" Riser at BDV-6253 | -495 | -800 | |
| 68 | 12" Riser E of #67 | -488 | -814 | |
| 69 | Valve Operator N of #68 | -498 | -790 | |
| 70 | 12" Riser N of #69 | -497 | -817 | |
| 71 | 2" Riser E of SDV-6252 | -492 | -843 | |
| 72 | 12" Riser at SDV-6252 | -507 | -859 | |
| 73 | 12" Elbow SW of ADV-3010 | -512 | -853 | |
| 74 | 12" Riser N of ADV-3010 | -506 | -870 | |
| 75 | Valve Operator S of #73 | -506 | -876 | |
| 76 | 4" Riser NE corner of W Comp. Bldg | -410 | -772 | |
| 77 | 3" Riser NE corner of W Comp. Bldg | -410 | -760 | |
| 78 | 3" Riser NE corner of W Comp. Bldg | -411 | -761 | |
| 79 | 3" Riser NE corner of W Comp. Bldg | -413 | -766 | |
| 80 | 2" Riser NE corner of W Comp. Bldg | -417 | -787 | |
| 81 | 3" Riser SE of Pump | -427 | -791 | |
| 82 | 3" Riser N of Air Compressor | -507 | -1163 | |
| 83 | 3" Riser S of Air Receiver | -452 | -953 | |
| 84 | 3" riser N of Air Receiver | -422 | -781 | |
| 85 | 1" Riser NE of #84 | -425 | -798 | |
| 86 | 2" Riser E of #84 | -408 | -760 | |

| | | | | |
|-----|---------------------------------------|------|-------|---------------------------------|
| 87 | S 2" Riser E of #86 | -434 | -828 | |
| 88 | N 2" Riser NE of #86 | -428 | -803 | |
| 89 | 2" Riser SE corner of Compressor Bldg | -446 | -776 | |
| 90 | 3" Riser SE corner of Compressor Bldg | -445 | -774 | |
| 91 | 10" Riser W of N cooling fans | -526 | -1484 | |
| 92 | 8" Riser W of N cooling fans | 525 | -1507 | Structure lead connection point |
| 93 | 10" Riser SW corner of N Comp Bldg | -440 | -984 | |
| 94 | 8" Riser W of ADV-4009 | -426 | -888 | |
| 95 | 10" Riser at SDV-4003 | -469 | -892 | |
| 96 | 8" Riser at ADV-4006 | -450 | -851 | |
| 97 | 6" Riser at ADV-4005 | -463 | -859 | |
| 98 | 8" Riser W of SDV-4001 | -456 | -839 | |
| 99 | 12" Riser at SDV-4001 | -483 | -852 | |
| 100 | 6" Riser, S center of N Comp. Bldg | -424 | -688 | |
| 101 | 2" Riser, S center of N Comp. Bldg | -429 | -673 | |
| 102 | 2" Riser, S center of N Comp. Bldg | -429 | -672 | |
| 103 | 2" Riser, S center of N Comp. Bldg | -424 | -677 | |
| 104 | 2" Riser, S center of N Comp. Bldg | -424 | -677 | |
| 105 | 2" Riser, S center of N Comp. Bldg | -398 | -669 | |
| 106 | 2" Riser, S center of N Comp. Bldg | -398 | -669 | |
| 107 | 2" Riser, S center of N Comp. Bldg | -347 | -664 | |
| 108 | 10" Riser at SDV-3001 | -476 | -783 | |
| 109 | 6" Riser E of SDV-3001 | -474 | -782 | |
| 110 | 6" Riser at BDV-3005 | -474 | -786 | |
| 111 | 6" Riser at ADV-3006 | -480 | -782 | |
| 112 | 12" Riser at SDV-3003 | -491 | -825 | |
| 113 | 1" Inst. Air W of Central Line | -504 | -835 | |
| 114 | 2" Riser 6' N of #113 | -503 | -844 | |
| 115 | 6" Riser E of ADV-3009 | -484 | -783 | |
| 116 | 8" Riser E of ADV-3008 | -502 | -813 | |
| 117 | 3" Riser at Pump (SE corner of Bldg) | -511 | -826 | |
| 118 | 6" Riser E side of N Cooling Fans | -532 | -1713 | Structure lead connection point |
| 119 | 8" Riser E side of N Cooling Fans | -538 | -1580 | |
| 120 | North Tank | -566 | -891 | -896 inside containment |
| 121 | Second North Tank | -665 | -841 | |
| 122 | Glycol Tank ABJ-7500 | -588 | -805 | Inside Containment: -659/-818 |
| 123 | NOT USED | | | |
| 124 | Lube Oil ABJ-7700 | -537 | -771 | Inside Containment: -255/-456 |
| 125 | New Coolant ABJ-7600 | -549 | -816 | Inside Containment: -381/-574 |
| 126 | Used Coolant ABJ-7300 | -545 | -822 | Inside Containment: -415/-670 |
| 127 | New Lube Oil ABJ-7800 | -546 | -805 | Inside Containment: -406/-681 |
| 128 | (N) #1 Pump Suction | -541 | -817 | |
| 129 | #2 Pump Suction | -552 | -821 | |
| 130 | #3 Pump Suction | -533 | -789 | |

| | | | | |
|-----|--|------|-------|--|
| 131 | #4 Pump Suction | -526 | -790 | |
| 132 | (N) #1 Pump Discharge (E) | -376 | -571 | |
| 133 | #1 Pump Discharge (W) | -464 | -730 | |
| 134 | #2 Pump Discharge (E) | -410 | -632 | |
| 135 | #2 Pump Discharge (W) | -471 | -732 | |
| 136 | #3 Pump Discharge (E) | -432 | -670 | |
| 137 | #3 Pump Discharge (W) | -478 | -752 | |
| 138 | (S) #4 Pump Discharge | -452 | -700 | |
| 139 | 2" Riser NW of Scrubber (S of pumps) | -520 | -854 | |
| 140 | 16" Riser W of #139 | -517 | -854 | |
| 141 | 1" Riser N end of Filter/Separator (S of #140) | -475 | -762 | |
| 142 | 2" Riser N end of Filter/Separator (S of #140) | -474 | -760 | |
| 143 | 2" Riser N end of Filter/Separator (S of #140) | -475 | -760 | |
| 144 | Inst. Tubing SE end of Filter/Separator | -513 | -817 | |
| 145 | N 2" Riser 3' E of #144 | -519 | -842 | |
| 146 | S 2" Riser 6' N of #145 | -504 | -822 | |
| 147 | 12" Riser W of SDV-6156 | -540 | -827 | |
| 148 | 12" Riser at SDV-6156 | -554 | -564 | |
| 149 | 12" Riser at SDV-9603 (IF Kit) | -545 | -867 | |
| 150 | 12" Riser W of BDV-9604 | -598 | -980 | |
| 151 | 6" Riser at BDV-9604 | -597 | -1001 | |
| 152 | 12" Riser to Field | -883 | -854 | |
| 153 | 3" Riser N of SDV-5151 | -513 | -789 | |
| 154 | 16" Riser at SDV-5151 | -496 | -757 | |
| 155 | 2" Riser at SDV-5152 | -506 | -782 | |
| 156 | 2" Riser 6' S of #155 | -540 | -854 | |
| 157 | 16" Riser to E, S of Large Vessel | -531 | -806 | |
| 158 | 16" Riser to W, S of Large Vessel | -496 | -757 | |
| 159 | 2" Riser from W side of PECO Filter/Separator | -523 | -828 | |
| 160 | 2" Riser SE corner of PECO Filter/Separator | -549 | -849 | |
| 161 | 2" Riser NE of Dehy | -548 | -883 | |
| 162 | 2" Riser NE of Dehy | -539 | -880 | |
| 163 | 2" Riser W side of of Dehy | -544 | -892 | |
| 164 | 2" Riser W side of of Dehy | -547 | -887 | |
| 165 | 2" Riser W side of of Dehy | -536 | -891 | |
| 166 | 16" Riser E of PECO Filter Separator | -535 | -857 | |
| 167 | W 2" Riser N of Boiler | 587 | -1028 | |
| 168 | E 2" Riser N of Boiler | -593 | -1036 | |
| 169 | 2" Riser N of Small Boiler | -589 | -1026 | |
| 170 | 1" Riser N of Small Boiler | -590 | -1026 | |
| 171 | Out of service 1" N of Small Boiler | -594 | -1065 | |
| 172 | 2" Riser to plastic line - E of Vent Stack | -562 | -940 | |
| 173 | 2" Riser N of Small Dehy | -533 | -899 | |
| 174 | Valve Operator W of Vent Scrubber | -507 | -893 | |

| | | | | |
|-----|--|------|-------|---------------------------------|
| 175 | 16" Riser S of PECO Filter/Separator | -554 | -928 | |
| 176 | 12" Pig Launcher/Receiver W of Small Dehy (IF) | -571 | -1009 | |
| 177 | 2" Riser from Pig Launcher/Receiver | -587 | -1097 | Structure lead connection point |
| 178 | 12" Riser W of Pig Launcher/Receiver | -578 | -1023 | |
| 179 | 12" Riser N of SDV-9200 | -572 | -1035 | |
| 180 | 12" Riser E of SDV-9200 | -583 | -1097 | |
| 181 | 12" Riser W of SDV-9200 | 583 | -1464 | |
| 182 | 1" Inst. Air to SDV-9200 | -610 | -1087 | |
| 183 | 12" Riser at XV-5104 | -564 | -1046 | |
| 184 | 4" Riser at BDV-5105 | -566 | -1007 | |
| 185 | 12" Riser at XV-5106 | -553 | -1008 | |
| 186 | 4" Riser N of BDV-5107 | -559 | -997 | |
| 187 | 12" Jumper - Middle N | -479 | -759 | |
| 188 | 12" Jumper - Middle S | -475 | -780 | |
| 189 | 3" Riser N of XV-5106 | -550 | -931 | |
| 190 | 2" Riser W of Small Dehy | -548 | -947 | |
| 191 | 2" Riser W of Small Dehy | -547 | -947 | |
| 192 | 2" Riser W of Small Dehy | -556 | -945 | |
| 193 | 1" Riser W of Small Dehy | -556 | -947 | |
| 194 | 2" Riser W of Small Dehy | -556 | -946 | |



Location 1

Over Head
Cable Tray

Columns

Structure
Ground



Well

23'6"

35'5"

Rectifier
And
J Box

15'4"

g
e
n
e
r
a
t
o
r

27'

JH241
Buckeye
Partners LLC
Kirby Hills

Bldg

APN:

SEC:

Township:

Range:



**FARWEST
CORROSION
CONTROL
COMPANY**

4114 Armour Ave, Bakersfield, CA
Ph. (661) 323-2077 Fax (661) 323-2647

Customer: _____

Farwest Job #: _____ Date: _____

GPS Coordinates: _____ West Latitude: _____

North Longitude: _____




Location 2

JH241
Buckeye Partners
LLC
Kirby Hills


S
t
o
r
a
g
e

Rectifier & J Box



Cooling Fans

Structure
Ground



APN:

SEC:

Township:

Range:



**FARWEST
CORROSION
CONTROL
COMPANY**


4114 Armour Ave, Bakersfield, CA
Ph. (661) 323-2077 Fax (661) 323-2647

Customer: _____

Farwest Job #: _____ Date: _____

GPS Coordinates: _____ West Latitude: _____

North Longitude: _____



JH241
Buckeye Partners
LLC
Kirby Hills

APN: SEC: Township: Range:


FARWEST
CORROSION
CONTROL
COMPANY

4114 Armour Ave, Bakersfield, CA
Ph. (661) 323-2077 Fax (661) 323-2647

Customer: _____
Farwest Job #: _____ Date: _____
GPS Coordinates: _____ West Latitude: _____
North Longitude: _____



Location 4



JH241
Buckeye
Partners LLC
Kirby Hills

APN: SEC: Township: Range:



**FARWEST
CORROSION
CONTROL
COMPANY**

4114 Armour Ave, Bakersfield, CA
Ph. (661) 323-2077 Fax (661) 323-2647

Customer: _____

Farwest Job #: _____ Date: _____

GPS Coordinates: _____ West Latitude: _____

North Longitude: _____

Attachment #5



Lodi Gas Storage, L.L.C.

A BUCKEYE PARTNERS, L.P. COMPANY

External Corrosion Control Monitoring Report dated June 25, 2012

BUCKEYE PARTNERS, L.P.

CP SURVEY REPORT

| Line Segmt Code and Pipe | Location Description | Location # | Inspection Date | Structure P/S | Structure IRF | Effective Static P/S | Casing P/S | Foreign P/S | Insulator P/S | Inspection Remarks |
|--|-----------------------|------------|-----------------|---------------|---------------|----------------------|------------|-------------|---------------|---|
| District: PACIFIC | | | | | | | | | | |
| Resp: 651 - LODI | | | | | | | | | | |
| Fac Type: MAINLINES | | | | | | | | | | |
| Line Segmt Code: KC021KB Line Segmt Name: KIRBY HILLS TO BIRDS LANDING 16" | | | | | | | | | | |
| KC021KB | COMPRESSOR STATION IJ | 0+00 | 6/25/2012 | -1.058 | | | | | -1.025 | |
| | | | 6/13/2011 | -0.707 | | | | | -0.646 | |
| | | | 5/27/2010 | -0.664 | | | | | -0.586 | 6" Bypass piping not insulated |
| | | | 5/14/2009 | -1.449 | | | | | -0.449 | |
| | | | 5/9/2008 | -1.495 | | | | | -0.424 | |
| KC021KB | ANODE TS | 3+00 | 6/25/2012 | | | -0.726 | | | | |
| | | | 6/13/2011 | -0.921 | | -0.726 | | | | Remote: Not Recorded |
| | | | 5/27/2010 | -0.950 | | -0.726 | | | | Mag output = 62 mA |
| | | | 5/14/2009 | -1.548 | | -0.726 | | | | |
| | | | 5/9/2008 | -1.578 | | -0.726 | | | | |
| KC021KB | | 25+35 | 6/25/2012 | -1.130 | -0.990 | -0.718 | | | | |
| | | | 6/13/2011 | -0.774 | | -0.718 | | | | R/B: 3.5 mV; R/Y: 3.4 mV; R/W: 0.1 mV ? |
| | | | 5/27/2010 | -0.770 | | -0.718 | | | | |
| | | | 5/14/2009 | -1.498 | | -0.718 | | | | |
| | | | 5/9/2008 | -1.562 | | -0.718 | | | | |
| KC021KB | ANODE TS | 53+41 | 6/25/2012 | -1.181 | -1.079 | -0.752 | | | | |
| | | | 6/13/2011 | -0.895 | | -0.752 | | | | Remote P/S: -896 |
| | | | 5/27/2010 | -0.878 | | -0.752 | | | | Mag output = 29 mA |
| | | | 5/14/2009 | -1.535 | | -0.752 | | | | |
| | | | 5/9/2008 | -1.583 | | -0.752 | | | | |
| KC021KB | | 103+41 | 6/25/2012 | -1.198 | -1.071 | -0.733 | | | | |
| | | | 6/13/2011 | -0.865 | | -0.733 | | | | |
| | | | 5/27/2010 | -0.873 | | -0.733 | | | | |
| | | | 5/14/2009 | -1.529 | | -0.733 | | | | |
| | | | 5/9/2008 | -1.565 | | -0.733 | | | | |
| KC021KB | | 126+98 | 6/25/2012 | -1.205 | -1.180 | -0.737 | | | | |
| | | | 6/13/2011 | -0.864 | | -0.737 | | | | R/B: 3.0 mV; R/Y: 0.1 mV; R/W: 2.9 mV ? |
| | | | 5/27/2010 | -0.893 | | -0.737 | | | | |
| | | | 5/14/2009 | -1.542 | | -0.737 | | | | |
| | | | 5/9/2008 | -1.577 | | -0.737 | | | | |
| KC021KB | ANODE TS | 153+69 | 6/25/2012 | -1.260 | -1.140 | -0.732 | | | | |
| | | | 6/13/2011 | -1.010 | | -0.732 | | | | Remote P/S: -975 |
| | | | 5/27/2010 | -1.025 | | -0.732 | | | | Mag output = 16.5 mA |
| | | | 5/14/2009 | -1.547 | | -0.732 | | | | |
| | | | 5/9/2008 | -1.593 | | -0.732 | | | | |
| KC021KB | | 180+40 | 6/25/2012 | -1.251 | -1.165 | -0.729 | | | | |
| | | | 6/13/2011 | -0.905 | | -0.729 | | | | |

| Line Segmt Code and Pipe | Location Description | Location # | Inspection Date | Structure P/S | Structure IRF | Effective Static P/S | Casing P/S | Foreign P/S | Insulator P/S | Inspection Remarks | | |
|--------------------------|----------------------------------|------------|-----------------|---------------|---------------|----------------------|------------|-------------|---|----------------------|--------|--------|
| KC021KB | OLSEN RD - ANODE TS | 207+26 | 5/27/2010 | -0.980 | | -0.729 | | | | | | |
| | | | 5/14/2009 | -1.521 | | -0.729 | | | | | | |
| | | | 5/9/2008 | -1.588 | | -0.729 | | | | | | |
| | | | 6/25/2012 | -1.255 | -1.141 | -0.727 | | | | | | |
| | | | 6/13/2011 | -0.960 | | -0.727 | | | Remote P/S: -951 mV (Olsen Rd xing) | | | |
| | | | 5/27/2010 | -0.999 | | -0.727 | | | Mag output = 69 mA | | | |
| KC021KB | AT FENCE CORNER | 233+60 | 5/14/2009 | -1.535 | | -0.727 | | | | | | |
| | | | 5/9/2008 | -1.576 | | -0.727 | | | | | | |
| | | | 6/25/2012 | -1.318 | -1.226 | -0.739 | | | | | | |
| | | | 6/13/2011 | -0.935 | | -0.739 | | | At Fence Corner/Tee | | | |
| | | | 5/27/2010 | -0.980 | | -0.739 | | | | | | |
| | | | 5/14/2009 | -1.519 | | -0.739 | | | | | | |
| KC021KB | ANODE TS | 259+77 | 5/9/2008 | -1.582 | | -0.739 | | | | | | |
| | | | 6/25/2012 | | | -0.732 | | | COULD NOT LOCATE | | | |
| | | | 6/13/2011 | -1.120 | | -0.732 | | | Remote P/S: -1036 mV (Foreign xing) | | | |
| | | | 5/27/2010 | -1.100 | | -0.732 | | | Mag output = 25 mA | | | |
| | | | 5/14/2009 | -1.545 | | -0.732 | | | | | | |
| | | | 5/9/2008 | -1.585 | | -0.732 | | | | | | |
| KC021KB | | 275+05 | 6/25/2012 | | | -0.724 | | | | COULD NOT LOCATE | | |
| | | | 6/13/2011 | -0.965 | | -0.724 | | | R/B: 0.5 mV; R/Y: 0.5 mV; R/W: 0.0 mV ? | | | |
| | | | 5/27/2010 | -0.945 | | -0.724 | | | | | | |
| | | | 5/14/2009 | -1.530 | | -0.724 | | | | | | |
| | | | 5/9/2008 | -1.571 | | -0.724 | | | | | | |
| | | | 6/25/2012 | -1.223 | -1.110 | -0.736 | | | | | | |
| KC021KB | STORAGE METER STATION - ANODE TS | 306+70 | 6/13/2011 | -1.048 | | -0.736 | | | | Remote P/S: -1018 mV | | |
| | | | 5/27/2010 | -1.100 | | -0.736 | | | Mag output = 25 mA | | | |
| | | | 5/14/2009 | -1.528 | | -0.736 | | | | | | |
| | | | 5/9/2008 | -1.577 | | -0.736 | | | | | | |
| | | | 6/25/2012 | -1.276 | -1.172 | | | | -1.276 | | | |
| | | | 6/13/2011 | -1.045 | | | | | -1.047 | | | |
| KC021KB | METER STATION IJ - BIRDS LANDING | 308+20 | 5/27/2010 | -0.975 | | | | | | -1.635 | | |
| | | | 5/14/2009 | -1.530 | | | | | | | -0.500 | |
| | | | 5/9/2008 | -1.570 | | | | | | | | -0.573 |