

From: [Redacted]
Sent: 12/13/2011 4:07:47 PM
To: Shori, Sunil (sunil.shori@cpuc.ca.gov)
Cc: Singh, Sumeet
(/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=S1ST56905772); Ramaiya,
Shilpa R (/o=PG&E/ou=Corporate/cn=Recipients/cn=SRRd); Halligan, Julie
(julie.halligan@cpuc.ca.gov); [Redacted]
[Redacted]
Bcc:
Subject: RE: Line 101 Short - GCUST7013

Sunil,

The features you noted on the PFL and the MAOP Report were not tested on Dec 7th or 8th. These components were not tested due to the potential to damage the equipment during the pressure test, and the fact that they are ANSI 300 rated components that bolt into the customer meter set and are pressure rated by the manufacturer. A feature by feature break down follows:

Feature 19 – This a filter assembly.

Features 20 and 21 – These are regulators and would likely be damaged during a pressure test unless they were completely stripped to their shells.

Feature 26 – This is a downstream meter that is beyond the regulation. The meter and the surrounding components will only see 40 psi. This is not actually transmission pipe and was included on the PFL only to show the extent of our testing. The MAOP Report does not include this component since it will not see the full MAOP.

If you have any other questions or concerns, please let me know. Thank you.

[Redacted]

From: Shori, Sunil [mailto:sunil.shori@cpuc.ca.gov]
Sent: Tuesday, December 13, 2011 1:52 PM
To: [Redacted]
Cc: Halligan, Julie; Ramaiya, Shilpa R; [Redacted] Singh, Sumeet
Subject: RE: Line 101 Short - GCUST7013

Redacted

On page 1 of 8 of the Pipeline Features List, Features 19-21 and 26 are noted as not having been hydro-tested on 12/08/2011. It appears the only pressure test conducted was on December 7, 2011 and that was done using nitrogen as the test medium. Other than needing to correct this item within the MAOP validation document, everything else appears to be in order.

Thank you,

Redacted

Sunil

From: Redacted

Sent: Tuesday, December 13, 2011 11:25 AM

To: Shori, Sunil

Cc: Halligan, Julie; Ramaiya, Shilpa R; Redacted Singh, Sumeet

Subject: Line 101 Short - GCUST7013

Sunil,

PG&E has completed the replacement and pressure testing of Line 101 Short - GCUST7013. Attached for your reference are the updated pipeline features list, MAOP validation report, and strength test pressure report. Should you have any concerns with the documentation, please advise no later than Thursday, 12/15, as PG&E plans to make its compliance filing by Friday, 12/16.

Thanks,

Redacted

Redacted