

Redacted Senior Manager Regulatory Compliance Gas Operations

6111 Bollinger Canyon Rd. 4th Floor San Ramon, CA 94583 Redacted

Redacted

March 7, 2014

Mr. Mike Robertson Gas Safety and Reliability Branch **Consumers Protection and Safety Division** California Public Utilities Commission 320 West 4th Street, Suite 500 Los Angeles, CA. 90013

State of California - Public Utilities Commission Re: General Order 112-E Audit – PG&E's Central Coast Division

Dear Mr. Robertson:

The Safety and Enforcement Division (SED), Gas Safety and Reliability Branch (GSRB) of the CPUC conducted a General Order 112-E audit of PG&E's Central Coast Division, from June 17-21, 2013. On January 16, 2014, the SED submitted their audit report, identifying violations and findings. PG&E greatly appreciates the SED's feedback, and has incorporated some of these suggestions as noted below. Attached is PG&E's response to the CPUC audit report.

Please contactRedacted a	Redacted	OfRedacted	for any questions you may have
regarding this response.			

Sincerely,

|S|Redacted

Attachments

Aimee Cauguiran, CPUC cc: Terence Eng, CPUC Dennis Lee, CPUC Liza Malashenko, CPUC

Redacted	
Redacted	
Bill Gibson, PG&E	

Sumeet Singh, PG&E

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	Internal Review	Terence Eng	(415) 703-5326

INSPECTION FINDING

CPUC	A. PG&E's Interna	al Audit Findings			
Finding	review it conduct PG&E's operation Federal Regulatio SED is aware that	ed of the Division. as and maintenance ons (CFR), §192.13(PG&E corrected so items that were st	2013 audit, PG&E provided S Some of PG&E's internal rev e standards, and are therefor c). Table 1 lists all of the viola ome of its findings prior to SE cill pending corrective actions rom PG&E's Internal Review of	iew findings a e violations of ations that PG D's audit. Ple as of June 21	re violations of f Title 49 Code of &E noted. ase provide SED ., 2013.
	Торіс	Code Violation	Finding	Instances	Completion Date
		192.723(b)(2)	5-year maps leak surveyed in 2010 exceeded compliance due date of more than 63 months (between 1 and 4 months late)	22	2010
	Leak Survey Distribution	192.723(b)(1)	Annual maps leak surveyed in 2010 exceeded compliance due date of more than 15 months (between 1 and 4 months late)	10	2010
		192.723(b)(2)	3-year maps leak surveyed in 2011 exceeded compliance due date of more than 39 months (between 3 and 5 months late)	10	2011
	Leak Survey Transmission	192.706	Annual and semi-annual leak survey exceeded compliance due date	101	2011, 2012
	Transmission Patrols	192.13(c)	Late follow-up on aerial report noting potential excavator encroachment in 2011	1	2011

Definitions:

Regulator Stations	192.805(b), 192.739(a), 192.745(a)	Annual A inspection and fire valve maintenance was performed by an operator (MAK3) that had an operator qualification discrepancy resulting in late maintenance. The issue was remediated promptly in 2011. A Inspection: 10 instances; Fire valve maintenance: 7 instances	17	2011
	192.181(b), 192.13(c)	An inlet fire valve did not have adequate separation	1	Pending 2014
Valves	192.805(b), 192.745(a)	Annual valve maintenance was performed by an operator that had an operator qualification discrepancy (MAK3) resulting in late maintenance	38	2011
Odorization	192.625(f)(2), 192.13(c)	Weekly odor intensity tests not conducted	19	2011, 2012
	192.13(c)	5-year Leak Survey maps missing a record of calibration for various dates	20	2013
Instrument	192.13(c)	Operator error inputting instrument on calibration paper log - #5003 was out for repair	2	2013
Calibrations	192.13(c)	June, July 2012 instrument calibration paper log missing for instrument #1019	7	2013
	192.13(c)	Missing record of calibration for instruments	60	2013
Leak Repair	192.13(c)	No record of USA number on a below ground leak repair during working hours	5	N/A
	192.13(c)	Leaks with late action noted in Section 192.703 of the Statistical Report	205	2010, 2011, 2012
Corrosion Control	192.13(c)	Missing pre and/or post restoration rectifier reads	33	2010, 2011, 2012

Definitions:

 $NOV-Notice \ of \ Violation$

AOC – Area of Concern

		in 2010		
	192.465(a)	Annual pipe to soil read missed	2	2010, 2012
	192.13(c)	Rectifier output not within interference test results	17	Various Dates
	192.13(c)	Late readings of casings	2	2011, 2013
	192.13(c)	June, July 2012 instrument calibration paper log missing for instrument #1019	7	2010, 2011
	192.465(a)	10%er not read within 10 Years to-the-date in 2011	1	2011
	192.465(a)	Less than 10% of the total 10%er population monitored in 2010: (571 total, 46 monitored)	12	2012
МАОР	192.553(b)	Small section (5% of total) was added to the Marina 56-psig MAOP system from a neighboring 15- psig MAOP system to increase capacity to a commercial sector. The pressure testing performed at the time of transfer tested to 50 psig, but the system is missing documents that the final required uprate stage of testing to 60 psig was performed @ Marina #56 (DM01)	1	Pending 2013
Emergency Zones	192.181(a)	Locations requiring new valves to properly isolate zones. The zone was previously mitigated by noting dig up and squeeze points in an emergency	9	Pending 2014
Emergency Plan	192.13(c)	Missing rosters from 2010 training exercises	1	2013

Definitions:

PG&E RESPONSE

Regulator Stations

DR-J38 inlet fire valve has since been maintained on schedule. A job order was created to replace the valve and is scheduled for replacement August in 2014. Order Number 42067907 will address the minimum 20' separation.

MAOP

On January 28, 2014, PG&E completed uprating a small section of pipe, which was part of a 15 psig system. This section of pipeline was uprated to an operating pressure of 56 psig, and is now part of the Marina 56# system (Attachment A).

Emergency Zones

10 locations specified to isolate distribution shutdown zones were found to have squeeze points rather than shutdown valves throughout Central Coast Division. Orders were initiated to replace squeeze isolation points with valves. Construction is scheduled to begin August 2014, and be completed no later than 12/31/2014.

ATTACHMENTS

Attachment #	Title or Subject
А	Marina Uprating

ACTION REQUIRED

Action To Be Taken	Due Date	Responsible Dept.
Replace DR-J38 inlet valve to ensure minimum 20' separation	8/31/2014	I&R Dept
Install 10 emergency valves	12/31/2014	I&R Dept

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	NOV - 1	Terence Eng	(415) 703-5326

INSPECTION FINDING

INSPEC	TION	FINDING					
CPUC	B. Aud	it Findings and Violations					
Finding	1	<u>Title 49 CFR §192.13(c) st</u>	ates:				
		"Each an aratar shall mai	atain maadifu	ac annuariata	and follow the plane procedures		
		and programs that it is re			, and follow the plans, procedures, is part "		
		una programs that it is re	<i>quilla to est</i>		s part.		
		1.1 The instructions on P	ole-Mount/I	Pedestal-Mount	Rectifier Test and Site Evaluation		
		Form FO-11.1-A, requires Division employees to check a box for each item					
		inspected. One of the items requires that if the ground resistance is above 25 ohms,					
					egrity of all grounding connections.		
					lings of greater than 25 ohms at the		
		-		-	rovided no documentation of		
		verification of the int	egrity of all a	grounding conn	ections.		
		Table 2. Locations requiring	, vorification	of the integrity	of all grounding connections		
	Г	Table 2: Locations requiring			of all grounding connections Maintenance Year(s) out of		
		Location	СРА	Rectifier	Compliance		
	-	Redacted					
			3899-55	FO155	2010, 2011, 2012		
		Redacted					
			3897-62	S5142	2010, 2011, 2012		
		Redacted	3896-98	M141	2012		
		Redacted					
			3836-99	FO 156 Tap	2010, 2011, 2012		
		Redacted					
			3897-52	S5137	2010, 2011, 2012		
		1.2 PG&E's Standard O-1	6. Corrosion	Control of Gas	Facilities, page 8, states in part:		
					· · · · · · · · · · · · · · · · · · ·		
		"Cased pipeline cross	ings that are	found to be co	ntacted (the casing is in electrical		
			-		rrosion engineering personnel within		
			-		sing reported to corrosion		
					of the contacted casing		
				-	engineering personnel. Once		
			_		gram, the cased crossing will be ted on the current list of contacted		
	1	evuluatea ana assiar	ieu u priority	numper and lls	ieu on the current list of contacted		

Definitions:

in 2010) remediat 1.3 PG&E's S <i>"If the C Up Action</i> <i>calenda</i> <i>as defin</i> <i>also be</i> <i>place fo</i> <i>circums</i> <i>the cause</i> <i>solution</i>	ion did not include suspec and CCR217800 (last check tion program. Standard O-16, Corrosion C CPA restoration work is (or on Plan" form (Attachment r days from the date the CI ed by the current 49 CFR 1 established and maintained r over 30 days. The action tance(s) to the extent know se is known), the desired so o, the estimated time to tak	ed on10/26/2012) in ontrol of Gas Facilitie 's expected to be) ove B) must be used and PA is found below add D2, Subpart I. Please of for short-term reme olan shall list and doo vn, the cause of the C lution(s), the actions	the contacted casing es, page 11, states in pa er 30 days, the "CPA Fol developed within 30 equate levels of protect note that action plans si edial actions that are in cument the extenuating PA problem (to the exte
<i>"If the CUp Action Calenda as defin also be place fo circums the caussolution</i>	CPA restoration work is (or on Plan" form (Attachment r days from the date the Cl ed by the current 49 CFR 1. established and maintained r over 30 days. The action tance(s) to the extent know se is known), the desired so the estimated time to tak	s expected to be) ove B) must be used and PA is found below add 92, Subpart I. Please I for short-term reme olan shall list and doc vn, the cause of the C lution(s), the actions	er 30 days, the "CPA Fol developed within 30 equate levels of protection note that action plans si edial actions that are in cument the extenuating PA problem (to the exter
Up Actio calenda as defin also be place fo circums the caus solution	on Plan" form (Attachment r days from the date the Cl ed by the current 49 CFR 1 established and maintained r over 30 days. The action tance(s) to the extent know se is known), the desired so n, the estimated time to tak	B) must be used and PA is found below add 92, Subpart I. Please I for short-term reme plan shall list and doo yn, the cause of the C lution(s), the actions	developed within 30 equate levels of protection note that action plans su edial actions that are in cument the extenuating PA problem (to the exten
Action F	Plan form within 30 days fr f protection at the followin	o a Cathodic Protecti om the date the CPA g bi-monthly locatior	on Area (CPA) Follow-U was found below adequ ns listed in Table 3:
			n Plans
СРА	Date Inadequate Levels Discovered	Date Action Plan Created	Restoration Date
3964-75	8/3/2012	None	9/5/2012
3839-44	7/15/2010	9/16/2010	12/7/10
3782-11	5/3/2012	6/18/2012	5/8/13
3598-02	3/8/2012	4/16/2012	4/18/2012
	2/2/2012	4/16/2012	4/18/2012
3598-03	3/8/2012	4/10/2012	1,10,2012
3598-03 3674-04	3/8/2012 1/12/2012	2/16/2012	3/14/2012
	Action F levels of 3964-75 3839-44 3782-11	Action Plan form within 30 days fro levels of protection at the followin Table 3: CPAs With Date Inadequate Levels Discovered 3964-75 8/3/2012 3839-44 7/15/2010 3782-11 5/3/2012	CPA Discovered Created 3964-75 8/3/2012 None 3839-44 7/15/2010 9/16/2010 3782-11 5/3/2012 6/18/2012

	the CPA showed adequate levels of protection in the following instances:
	1.4.1 CPA 3647-56 (bimonthly) – The Division updated the Plan at intervals exceeding 30 calendar days on multiple occasions.
	Updated 7/9/12 and subsequently on 8/15/12 (37 day interval) Updated 2/22/12 and subsequently on 4/5/12 (43 day interval) Updated 6/13/11 and subsequently on 7/18/11 (35 day interval)
	1.4.2 CPA 3782-03 (bimonthly) – The Division updated the Plan at intervals exceeding 30 calendar days on multiple occasions.
	Updated 12/15/11 and subsequently on 1/19/12 (35 day interval) Updated 2/22/12 and subsequently on 4/5/12 (43 day interval) Updated 7/9/12 and subsequently 8/15/12 (37 day interval)
	1.4.3 CPA 3782-11 (bimonthly) - The Division updated the Plan at intervals exceeding 30 calendar days on multiple occasions.
	Updated 08/15/12 and subsequently on 09/20/12 (36 day interval) Updated 11/21/12 and subsequently on 12/26/12 (35 day interval) Updated 12/26/12 and subsequently on 01/29/13 (34 day interval)
	1.4.4 CPA 3782-02 (bimonthly) – The Division updated the Action plan on 7/1/11 and subsequently on 8/2/11, exceeding 30 calendar days.
	1.5 PG&E's Standard O-72 Approved Multimeters, page 2. states in part:
	"If the multimeter reading is not within $\pm 1\%$ of the VC-1 calibrator setting, then check the VC-1 calibrator with another multimeter and take appropriate action."
	The Division performed a calibration of Multimeter Serial Number "Donald" on 5/18/12 and documented results on Form FO-72/73-A. On the form, the Division defined ±1% of the VC-1 calibrator as 1.485-1.515. The potential meter reading was 1.48, outside of the calibration requirement, yet the Division did not check the calibrator with another multimeter or take appropriate action.
	1.6 PG&E's Work Procedure WP4540-01 District Regulator Station Maintenance states in part:
	1.6.1 On Page 4: "Operational and diagnostic testing for a Class A Inspection
Definitions:	NOV – Notice of Violation AOC – Area of Concern

		must follow	v the instructions below.		
		found" info	isassembling any equipm ormation, including filter t points, and the ability o	differential press	ure, regulator and
		Regulator S	n did not check the abilit Station J-24 at <u>Redacted</u> ntenance performed on	· ·	r to lock-up at during its
		On Page 4: "Operational and diagnostic testing for a Class A Ins, must follow the instructions below.			
			approved analog or digi erential pressure test and		
		On 4/16/13, the Division did not perform a filter differential pressure to or record the pressure reading during its annual maintenance of Regula Station J-25, Redacted (Single Stage).			
		On Page 12: "The lead qualified mechanic on the crew and the supervisor must sign and date all maintenance records, including pressure recording with their printed LAN ID and initials. All entries and signatures must be made with non-erasable ink. Maintenance records must be filed in the district regulator maintenance folder."			
			n failed to sign and date ce records listed in Table Table 4 : Regulator Sta	e 4 below.	ulator station
Station	Stage		-	e 4 below.	
Station H-72	1	maintenan Wall	ce records listed in Table Table 4 : Regulator Sta	e 4 below.	ulator station Missing Signature Supervisor
	Stage	Wall Map	ce records listed in Table Table 4: Regulator Sta Location	e 4 below. Itions Date	Missing Signature
H-72	Stage 2nd 1st, 2nd,	Wall Map Redacte d Redact	ce records listed in Table Table 4: Regulator Sta Location Redacted	2 4 below. ations Date 5/17/2012	Missing Signature Supervisor

Definitions:

1.7 PG&E's Work Procedure WP4430-04 page 4 states in part:

"Gas transmission valves classified as "emergency," gas distribution "critical" main valves, and district regulator station valves, including upstream and downstream fire valves, must be inspected, serviced/lubricated (where required, see the paragraph above), and operated (see Paragraph 3.A., "New Valves") at intervals not exceeding 15 months to the date, but at least once each calendar year. If a valve requiring lubrication (all plug valves and ball valves if a positive shutoff cannot otherwise be obtained. Gate valves do not require lubrication.) is not lubricated regularly, it may become inoperable, not shut off adequately when necessary, or develop external valve stem leakage."

The Division did not lubricate plug valve SCV-B57-4 (V-4) at Regulator Station J-83 as required in 2011 or 2012.

PG&E RESPONSE

1.1

PG&E agrees with this finding. PG&E has since re-tested the five locations noted on Table 2, and verified that the integrity of all grounding connections was adequate (Attachment B).

PG&E is updating O-11.1, "Cathodic Protection Rectifiers, Installation and Purchasing Data" to provide more guidance and facilitate testing the ground resistance of the rectifier in order to assure the integrity of the ground connections is adequate.

1.2

PG&E agrees with this finding and has entered these locations into PG&E's work management system, SAP (SAP ID 41402659 and SAP ID 41471259). PG&E's corrosion engineering group will be using SAP as a centralized database for all contacted casings, and risk ranking these casings for prioritization of work (Attachment C).

1.3

PG&E agrees with this finding. Central Coast Division failed to update the CPA Action Plans every 30 days as required in Gas Standard O-16. To prevent recurrence, all CPA Action Plans identified system-wide, will be entered in the SAP Preventative Maintenance Tool. SAP will be programmed to generate a corrective

order every 30 days until the area has been restored to adequate levels of protection. The corrective order will need to be completed describing the actions taken within the past 30 days. This programming revision is expected to be in place by May 30, 2014.

1.4.1-1.4.4

PG&E agrees with this finding. The same preventative actions noted for 1.3 apply to these locations. The SAP maintenance scheduling tool will be programmed to generate a corrective order every 30 days until the area has been restored to adequate protection levels. The corrective order will need to be completed describing the actions taken within the past 30 days. This programming revision is expected to be in place by May 30, 2014.

1.5

PG&E agrees with this finding. Since the person assigned to perform the calibration did not carry out three decimal places, it is unclear whether or not the third decimal was within acceptable limits. Subsequent readings did carry out the reads to three decimal places. To prevent reoccurrence, Form FO-72/73-A was reviewed and a tailboard was conducted with the Central Coast Division corrosion work group (Attachment D).

1.6.1

PG&E agrees with this finding. The Instrumentation and Regulation (I&R) mechanic failed to record whether or not the regulator lockup was performed on the 2010 maintenance record. This required step was performed and clearly noted on the subsequent maintenance records: 2011, 2012, and 2013 (Attachment E) To prevent recurrence, the Central Coast I&R Supervisor and Senior Division Engineer performed a tailboard for Utility Procedure TD-4540P-01with the entire I&R group emphasizing the lockup requirement (Attachment D). This procedure was recently updated in October 2013, and reinforces the importance of performing all tasks and properly documenting the all the steps pertinent to each station. In the long-term, as part of the Mariner Program additional controls for proper maintenance documentation will be implemented with the deployment of mobile devices to capture maintenance activities electronically. The mobile devices will directly update the SAP Preventative Maintenance tool. SAP will have validations that will not allow for preventative maintenance to be prematurely or inadvertently closed without proper inputting by maintenance personnel. The SAP conversion and deployment of mobile devices are expected to be completed for the Divisions in 2014.

1.6.2

PG&E agrees with this finding. The I&R mechanic failed to record the filter differential on the maintenance record in the 2013 inspection. The differential was taken a day after it was found missing (Attachment F). To prevent recurrence, the

Definitions:

Central Coast I&R Supervisor and Senior Engineer performed a tailboard briefing for Utility Procedure TD-4540P-01 with the entire I&R group emphasizing the filter differential requirement (Attachment D). Similar to 1.6.1, this procedure was recently updated in October 2013, and reinforces the importance of performing all tasks and properly documenting all the steps pertinent to each station.

In the long-term, as part of the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

1.6.3

PG&E agrees with these findings. To prevent recurrence, similar to PG&E's response to NOV 1.6.1, the Central Coast I&R Supervisor and Senior Engineer conducted a tailboard briefing for Utility Procedure TD-4540P-01with the entire I&R group. The tailboard included the requirements noted on section 7- Ensuring Compliance and Control (page 31), which specifies the 7 supervisor responsibilities for proper completion of regulator station inspection (Attachment D).

In the long-term, as part of the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

1.7

PG&E agrees with this finding. Valve SCV-B57-4 (V-4) was lubricated during the 2013 maintenance (See Attachment G). To prevent reoccurrence, Central Coast I&R Supervisor & Senior Division Engineer conducted a tailboard briefing for Utility Procedure TD-4430P-04 with the entire I&R group (Attachment D). This procedure was recently updated in January 2014, and it clearly notes the maintenance needed for plug valves and all other valve types.

In the long-term, the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

ATTACHMENTS

Attachment #	Title or Subject
В	Rectifier Test and Site Evaluation Forms
С	Casing Prioritization Tailboard
D	Tailboard O-16,O-22, & O-73
E	J24 Regulator Maintenance Records

Definitions:

F	J-25 Maintenance Record
G	V-4 Maintenance Record

ACTION REQUIRED

Action To Be Taken	Due Date	Responsible Dept.
Update O-11.1	6/1/2014	Codes and Standards

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	NOV – 2	Terence Eng	(415) 703-5326

INSPECTION FINDING

CPUC	Title 49 CFR §192.475(b) states in part:
Finding	
	"Whenever any pipe is removed from a pipeline for any reason, the internal surface must be inspected for evidence of corrosion."
	The Division's Leak Repair, Inspection, and Gas Quarterly Incident Report (A-Form) at San Juan Road 2400' Northwest of San Miguel Road, Aromas for the replacement of pipeline L-181A dated 3/21/12, lists the reason for inspection as "Pipe replacement" yet the Division did not document the performance of an internal inspection.

PG&E RESPONSE

PG&E agrees with this finding. To prevent reoccurrence, a review of the potential findings was conducted during our monthly compliance meeting, following the CPUC audit, to stress the requirement under Title 49 CFR192.4759 (b). In addition the Mapping Department recently conducted an A-Form tailboard to assure the inspections are being conducted when applicable (Attachment D). The Corrective Action Program (CAP) provides employees with a process to identify and document issues. The issues are assessed for risk, evaluated and any resulting corrective and preventive actions are tracked to completion. Pipeline Engineering has recently initiated a CAP notification (7001402) to assist and help reinforce this requirement system-wide (Attachment H).

In the long-term, the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

ATTACHMENTS

Attachment #	Title or Subject
D	Tailboard
Н	CAP Notification
ACTION REOUIRED	

No further action required

Definitions:

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	NOV – 3	Terence Eng	(415) 703-5326

INSPECTION FINDING

INDIEC.						
CPUC	Title 49 CFR §192.481 states in pa	<u>.rt:</u>				
Finding						
	"(a) Each operator must inspect ea atmosphere for evidence of atmos	ach pipeline or portion of pipeline that is ex spheric corrosion, as follows:"	posed to the			
	If the pipeling	e is Then the frequency of	7			
	located:	inspection is:				
	Onshore	At least once every 3 calendar years, but with intervals not exceeding 39 months				
	The Division last inspected exposed main pipeline D55 at Moosehead Dr. and Winfield/Aptos Circle, Watsonville District, on 12/16/09. On 11/15/11, the Division discovered that the water level was too high over the main pipeline; therefore, it did not perform an inspection. The Division did not perform an inspection between 2009 and the start of this 2013audit, an interval of over three calendar years.					

PG&E RESPONSE

PG&E agrees with this finding. The inspection was performed on 6/21/13 (Attachment I). To prevent recurrence, the inspection anniversary month will be moved up to September to have access for any follow-up inspections prior to the rain season. Additionally PG&E will track inspections through the SAP Preventative Maintenance Tool. The Central Coast Division is scheduling a follow up evaluation to determine the condition of the pipe span, and the appropriate mitigation to apply.

ATTACHMENTS

Attachment #	Title or Subject
Ι	Exposed Pipe Inspection

ACTION REQUIRED

Action To Be Taken	Due Date	Responsible Dept.
Schedule a follow-up evaluation and determine mitigation.	6/30/2014	Central Coast Division Gas M&C

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	NOV-4	Terence Eng	(415) 703-5326

INSPECTION FINDING

CPUC Finding	Title 49 CFR §192.745(a) states:
	"Each transmission line valve that might be required during any emergency must be inspected and partially operated at intervals not exceeding 15 months, but at least once each calendar year."
	The Division did not inspect fire valve SCV-A07-10 of regulator station K-15 in 2012.

PG&E RESPONSE

PG&E agrees with this finding and shares the CPUC's concern with ensuring all field observations and work are documented adequately. PG&E continues to provide its field personnel with training to stress the importance of appropriately documenting their work. The inspection entry was left blank but the valve was maintained on time in 2012. In 2013, the inspection and maintenance were both noted correctly on the valve form (Attachment J).

To prevent reoccurrence, the Senior Division Engineer conducted a tailboard for Utility Procedure TD-4430P-04, and reviewed Form TD-4430P-04-F02 with the entire I&R group (Attachment D). Utility Procedure TD-4430P-04 was recently updated in January 2014, and it clearly delineates the activities for valve maintenance.

In the long-term, the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

ATTACHMENTS

Attachment #	Title or Subject
D	Tailboard
J	K-15 Maintenance Form

ACTION REQUIRED

No further action required

Definitions:

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	NOV – 5	Terence Eng	(415) 703-5326

INSPECTION FINDING

indi Lettori Tinding		
CPUC Finding	Title 49 CFR §192.805 states in part:	
	"Each operator shall have and follow a written qualification program. The program shall include provisions to:	
	(b) Ensure through evaluation that individuals performing covered tasks are qualified"	
	The Division did not ensure through evaluation that employee MAK3 was qualified to perform regulator station maintenance at station SRS60 on 2/8/11.	

PG&E RESPONSE

PG&E agrees with this finding. All the work performed by this employee was completed by a qualified mechanic during the subsequent maintenance (Attachment K and L). The employee has since been evaluated and qualified to perform regulator station maintenance. To prevent recurrence, the supervisor will review qualifications for the entire I&R group regularly.

ATTACHMENTS

Attachment #	Title or Subject
K	SRS60 Maintenance Form
L	Employee Qualification Records

ACTION REQUIRED

No further action required

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	Field Review	Terence Eng	(415) 703-5326

INSPECTION FINDING

CPUC Finding	C. Field Review		
	During our field visits on June 20, SED discovered inadequate levels of cathodic protection as outlined by Appendix D to Part 192 at the following locations.		
	 1. 1160 Olympia, Seaside; Pipe-to-soil potential: -526mV 2. 77 Via Chualar, Monterey; Pipe-to-soil potential: -826mV 		
	Please provide a status report on the cathodic protection at these two locations.		

PG&E RESPONSE

Both CP areas were addressed and brought up to acceptable levels (Attachment M). To help prevent recurrence, all entries with readings below -950mV, will trigger a SAP corrective work tag to have the corrosion department either install a drivable anode or to have engineering estimating process a job order to replace the service if it was installed prior to 1985. PG&E will be updating O-16, "Corrosion Control of Gas Facilities ", which will implement a new process to review areas and identify if additional monitoring points are required.

- 1. 1160 Olympia, Seaside; Pipe-to-soil potential: -881mV
- 2. 77 Via Chualar, Monterey; Pipe-to-soil potential: -1139mV

ATTACHMENTS

Attachment #	Title or Subject
М	CP Reads

ACTION REQUIRED

Action To Be Taken	Due Date	Completion Date	Responsible Dept.
Publish Updates to O-16	3/31/2014		Codes and Standards

Definitions:

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	AOC – 1	Terence Eng	(415) 703-5326

INSPECTION FINDING

CPUC Finding	D. Recommendations and Areas of Concern
	 The Division listed Valves V-B51-1 and V-B51-2, Santa Cruz District, Redacted Redacted at Regulator Station J68 as being Distribution valves in 2010 and 2011. The Division listed the valves as Transmission valves in 2012 with no apparent change in pressure or operation. Please provide an explanation for the discrepancy.

PG&E RESPONSE

PG&E agrees with the CPUC's concern about the discrepancy in valve designation. Fire valves are generally found on transmission lines within PG&E. PG&E has revised Utility Procedure TD-4430P-04, "Gas Valve Maintenance", to provide more guidance and clarity on labeling distribution station valves (Attachment N). A tailboard was performed on 1/27/14 to address these discrepancies with the entire I&R group (Attachment D). In the long-term, the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

ATTACHMENTS

Attachment #	Title or Subject
D	Valve Maintenance Tailboard
N	TD 4430P-04, Gas Valve Maintenance Procedure

ACTION REQUIRED

No further action required

Definitions:

INSPECTION INFORMATION

Inspection Dates	Finding	CPUC Contact	CPUC Phone #
June 17- 21, 2013	AOC – 2	Terence Eng	(415) 703-5326

INSPECTION FINDING

CPUC Finding	On the Valve Maintenance Record Form for V-X02-1 and V-X02-2 at Regulator Station		
	J55, Redacted , Santa Cruz District, the Division marked the valves as both		
	Distribution and Emergency valves in 2010 and 2011. PG&E's WP4430-04 Attachment 1,		
	Valve Maintenance Record Instructions, page 1 explains that distribution valves should		
	be marked as a 'station valve' or 'critical main valve', implying that it cannot be marked		
	as an 'emergency valve'. Please provide an explanation for the discrepancy.		

PG&E RESPONSE

PG&E agrees with the CPUC's concern about the discrepancy in valve designation. PG&E revised Utility Procedure TD-4430P-04, "GasValve Maintenance", to provide more clarity around valve designation (Attachment N) and renames them as 'Transmission Emergency Valves, thus preventing the name to be misused on distribution facilities. In the long-term, the Mariner Program will provide additional controls for proper maintenance documentation. Please refer to PG&E's response to NOV 1.6.1 for additional details regarding this program.

ATTACHMENTS

Attachment #	Title or Subject
N	TD-4430P-04, Gas Valve Maintenance Procedure

ACTION REQUIRED

No further action required