

TD-4125P-04-F03 Attachment 7 Effective: 03/31/2010 Rev: 0

Project:

Order # (PM, PSRS):

Pre-Check Points Before Increasing MAOP/MOP by Testing

Pre-Check Points Be	rore incre	asing wa	AOP/MOP by Testing
	Yes	No	Comment
Is the gas system to be uprated defined			
on a map?			
Division Plat Map			
GIS			
Operating Maps and Diagrams			
Were the records listed below reviewed?			
(operating history)			
CP records			
Inspection Forms			
Leak reports			
Leak surveys			
Regulator Data Records			
Valve Maintenance Records			
Were the features listed below researched for the section of pipe to be uprated?			
Pipe			
Valves			
Taps			
Elbows			
Tees			
Feeds to District Regulator Stations			
Reliefs			
District reg stations thru the MAOP break point			
Pressure control fittings/other fittings			
*			•
Were components identified that did not qualify for the new MAOP?			
What was the disposition of the non- qualifying fittings?			
Removed			
Replaced with higher rated fittings			
Will the system be leak surveyed before testing?			
-			
Will the pipe be directly inspected prior to testing?			



TD-4125P-04-F03 Attachment 7 Effective: 03/31/2010 Rev: 0

Pre-Check Points Before Increasing MAOP/MOP by Testing (Continued)

Pre-Check Politis Belore II	icreasing	IVIAOP/IV	or by resulig (conditional)
	Yes	No	Comment
What was the condition the coating			
conditions of the pipe inspected			
Good			
Fair			
Disbonded			
Corrosion found			
Leaks found			
Is a Written Plan prepared for the uprate?			
Is a detailed written procedure prepared			
for the uprate?			
Is a clearance procedure prepared for the			
uprate?			
How is the extent of the test defined?			
Clearance maps with isolation points			
Downstream block valves of			
regulator stations			
Taps including all untested segments			
Is a test necessary to increase the MAOP or MOP?			
How will the pipeline be tested?			
Hydrostatic Test			
Natural Gas Test			
		1	1



TD-4125P-04-F03 Attachment 7 Effective: 03/31/2010 Rev: 0

Post Check Points After Increasing MAOP/MOP by Testing

1 OST OTTORY OTT	to Aitei iii	creasing i	naor mor by resuing
	Yes	No	Comment
If a natural gas test was conducted,			
was pressure increased in			
increments?			
Was the system checked for			
leaks during the uprate			
procedure?			
Were repairs necessary?			
(Explain)			
Was a leak survey conducted?			
Test recorded on a STPR?			
Was the new MAOP/MOP			
established meet the			
requirements of 192.619(2)?			
Was the pipeline leak surveyed at			
the new operating pressure?			
Has there been any problems			
operating at the new MOP?			
(Explain)			
If a hydrostatic test was conducted:			
Were hazardous leaks repaired?			
Test recorded on STPR?			
Was the pressure increased in			
increments to the new			
MAOP/MOP?			
Was the pipeline leak surveyed at			
the new operating pressure?			
Has there been any problems			
operating at the new MOP?			
(Explain)			
Was the new MAOP/MOP			
established meet the			
requirements of 192.619(2)?			
Are the Records in permanent			
storage?			
y			
Do you believe that all due care was			
taken on the project?			
, , , , , , , , , , , , , , , , , , , ,			
In completing this form, the As-built			
Records were reviewed?			



TD-4125P-04-F03 Attachment 7 Effective: 03/31/2010 Rev: 0

The following people were interviewed in completing the Check List. (optional)	Title
Name:	
Name:	
Name:	
Pre-Check List was completed by:	Post Check List was completed by:
Name:	Name:
Date:	Date: