

## WELDER REQUALIFICATION BY RADIOGRAPHIC EXAMINATION

Welder: Redacted Date: 4-6-11  
 S.S. No. Redacted  
 Pipe Dia. 12" Pipe Spec. 5L Grade B Wall Thickness .375  
 Radiographer Valley Industrial X-Ray  
 Specific Location Norris St. Bakersfield PM# 30603916  
 Test Inspector (PG&E) Redacted

### TYPE OF RADIOGRAPHIC INSPECTION

Gamma Ray  Exposure Time 1 min. Material Source IR-192  
 X-Ray  Voltage \_\_\_\_\_ Exposure Time \_\_\_\_\_

Standard of Acceptability of pipe line welds covered under this report shall be in accordance with Section 192.243 of GO 112-D & Par. 6.0 of API std. 1104. Note all defects as they occur in the areas set forth below:

Weld Loc or No.	Sec. A 12 - 4 O'clock	Sec. B. 4 - 8 O'clock	Sec C. 8 - 12 O'clock	Passed	Failed	Remarks
W-8	OK	OK	OK	X		OK

EXX10

EXX18

Micro Wire

Other \_\_\_\_\_

Welder  Passed  Failed

Date of Last Test 10-4-10

#### WELD DEFECTS ABBR:

BT = burn Through  
HL - High Low  
WT = Wagon Tracks

SI = Slag Inclusion  
UC = Under Cut  
IF = Incomplete Fusion

P = Porosity  
IP = Incomplete Penetration  
C = Crack