

From: Campbell, Ben (NRD)  
Sent: 10/27/2011 11:15:49 AM  
To: 'sunil.shori@cpuc.ca.gov' (sunil.shori@cpuc.ca.gov)  
Cc: Fassett, Robert (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=RPF2);  
Redacted  
Ramaiya, Shilpa R (/o=PG&E/ou=Corporate/cn=Recipients/cn=SRRd)Redacte  
Redacted); Horner,  
Trina (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=TNHC); Garber,  
Stephen (Law) (/o=PG&E/ou=Corporate/cn=Recipients/cn=SLG0); Dowdell,  
Jennifer (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=JKD5)  
Bcc:  
Subject: Re-test of T-117

Sunil:

At approximately 10:50 this morning, the hydrotest on T-117 successfully completed the 30 minute spike test at 1042 psi. The pressure is being lowered now to 970 psi for the remainder of the 8 hour test. This hydrotest is the re-test of the section of pipeline that ruptured during Monday's hydrotest of Line 300B near Bakersfield. I will let you know when the test is completed.

Ben Campbell  
PG&E  
415-971-5571