

From: Bottorff, Thomas E
Sent: 1/24/2012 4:41:30 PM
To: Clanon, Paul (paul.clanon@cpuc.ca.gov) (paul.clanon@cpuc.ca.gov)
Cc: Cherry, Brian K (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=BKC7)
Bcc:
Subject: FW: Dig-In at [Redacted]

Fyi

Tom

From: Kubota, Jodie
Sent: Tuesday, January 24, 2012 4:34 PM
To: Hayes, William; Stavropoulos, Nickolas; Johnson, Kirk; Christopher, Melvin J. (GSO); Horner, Trina; Ramirez, Ruben
Cc: [Redacted]
Subject: Dig-In at [Redacted]

Everyone,

At 13:17 Gas Construction in Peninsula division was notified of a dig-in at [Redacted] by Gas Dispatch. A gas crew was dispatched at 13:18 and was onsite at 13:25.

Upon arrival the crew found the City of San Bruno Sanitation department had caught the gas service with a backhoe and pulled the service tee off a 2' steel main. They were restoring paving when they identified a soft spot in their excavation and decided to dig into it with the backhoe. A USA ticket had been called in and the marks were accurate. The crew and original locator verified the marks.

Here is the list of events:

- 13:27 Gas Engineering was notified to model the main and was identified as a one-way feed.
- 13:30 it was communicated that media was flying overhead.
- 13:31 the Load Center was notified of the incident and the possible reportable.
- 14:08 media was confirmed to be onsite and the Load Center updated.
- 14:09 the crew was in position to squeeze the main.
- 14:13 the main was flat.

Estimated time of restoration is 18:00. GSRs have been arranged for the reights of the 6 impacted customers.

Please call with any questions.

Thanks,

Jodie Kubota

408-505-3590