

Test	Line No.	M.P.1	M.P.2	Mileage Contributing to 185 Mile Goal	City	Contractor Mobilization	Clearance	Hydrotest	Tie-In	Results
T-061-12	L-300A	372.87	374.26	1.77	N. Kettleman	01/09/12 A	01/19/12 A	01/24/12 A	01/30/12 A	Tested successfully
T-057W-11	L-300A	187.85	188.41	0.56	Kem	02/07/12 A	02/28/12 A	03/05/12 A	03/22/12 A	Tested successfully
T-057E-11	L-300A	181.45	182.34	0.92	San Bernardino	02/07/12 A	02/28/12 A	03/09/12 A	03/22/12 A	Tested successfully
T-122-12	L-300B	0.13	0.15	0.06	Topock	02/13/12 A	03/19/12 A	03/22/12 A	03/28/12 A	Tested successfully
T-021-12	L-191-1	9.59	9.94	0.35	Pittsburg	02/27/12 A	03/12/12 A	03/21/12 A	03/30/12 A	Tested successfully
T-097-12	L-148	0.00	6.06	6.02	Modesto	03/05/12 A	03/19/12 A	04/01/12 A	04/03/12 A	Tested successfully
PR-003-12	L-131	0.00	0.18	0.18	Milpitas	03/19/12 A	03/30/12 A	04/05/12 A	04/09/12 A	Tested successfully
T-099-12	L-148	6.06	12.58	6.59	Modesto	03/22/12 A	04/07/12 A	04/18/12	04/25/12	
T-026-12	L-100	143.85	148.61	5.18	San Jose	03/19/12 A	04/10/12 A	04/17/12	04/26/12	
T-027-12	L-100	148.61	150.13	1.46	Milpitas	03/19/12 A	04/10/12 A	04/17/12	04/26/12	
T-025-12	L-100	138.43	143.85	5.23	San Jose	03/19/12 A	04/10/12 A	04/18/12	04/26/12	
T-040-12	7221-10	7.21	9.65	2.19	Salida/Modesto	04/02/12 A	04/16/12 A	04/22/12	04/29/12	
T-048-12	L-142N	0.00	3.16	3.42	Bakersfield	03/26/12 A	04/09/12 A	04/18/12	05/01/12	
T-049-12	L-142N	3.16	6.69	3.53	Bakersfield	03/26/12 A	04/09/12 A	04/25/12	05/01/12	
PR-002-12	2405-01	0.55	0.62	0.23	Fremont	04/09/12 A	04/18/12	04/18/12	04/18/12	
T-100-12	L-148	12.58	14.62	1.93	Modesto	04/13/12 A	04/27/12	05/07/12	05/18/12	
T-085-12	L-172A	55.40	58.60	3.22	Yolo	04/16/12 A	05/02/12	05/06/12	05/22/12	
T-073-12	L-021F	19.17	20.09	0.71	San Rafael	04/17/12	05/01/12	05/11/12	05/22/12	
TIM-114-11	L-109	7.57	8.72	1.35	Mountain View	04/17/12	05/15/12	05/25/12	05/30/12	
T-042-12	057A-MD1	0.00	0.61	0.61	McDonald Island	04/26/12	05/10/12	05/18/12	05/31/12	
T-043-12	057A-MD1	0.97	1.13	0.16	McDonald Island	05/01/12	05/10/12	05/21/12	05/31/12	
TIM-102A-12	L-118A	0.00	0.18	0.18	Fresno	05/03/12	05/17/12	05/25/12	06/05/12	
T-038-11	L-132	46.61	48.44	1.95	San Francisco	05/14/12	05/29/12	06/05/12	06/12/12	
TIM-159-12	L-181B	4.08	4.51	1.93	Aromas	05/21/12	06/07/12	06/14/12	06/22/12	
T-066-12	L-021C	49.16	51.41	2.65	Santa Rosa	05/29/12	06/15/12	06/20/12	06/26/12	
T-102D-12	L-118A	37.38	37.65	0.27	Madera	05/29/12	06/12/12	06/19/12	06/27/12	
T-011-12	1401-01	0.00	0.79	0.80	San Francisco	05/28/12	06/15/12	06/26/12	07/06/12	
T-018-12	L-132	48.44	49.98	1.80	San Francisco	05/28/12	06/15/12	06/26/12	07/06/12	
T-039B-11	L-132	49.98	51.50	1.52	San Francisco	05/28/12	06/15/12	06/28/12	07/06/12	
T-102F-12	L-118A	58.21	58.74	0.53	Merced	06/14/12	06/28/12	07/05/12	07/13/12	
TIM-133-12	7224-01	5.34	6.02	0.68	Modesto	06/21/12	07/05/12	07/12/12	07/20/12	
T-052-12	L-142S	0.02	0.69	0.50	Bakersfield	06/18/12	07/09/12	07/16/12	07/23/12	
T-096-12	1816-01	16.30	18.25	1.96	Santa Cruz	06/18/12	07/10/12	07/17/12	07/24/12	
T-044-12	L-138	22.55	28.64	6.10	Fresno	06/22/12	07/06/12	07/16/12	07/27/12	
TIM-020-12	L-153	25.11	27.88	2.77	Oakland	06/22/12	07/08/12	07/24/12	07/28/12	
TIM-125-12	L-109	21.44	22.23	0.62	Redwood City	07/02/12	07/17/12	07/24/12	08/01/12	
TIM-126-12	L-109	17.01	19.45	2.25	Menlo Park	07/02/12	07/17/12	07/25/12	08/01/12	
TIM-130-12	3017-01	0.82	3.92	3.10	Walnut Creek	06/11/12	07/10/12	07/23/12	08/02/12	
TIM-131-12	3017-01	3.92	7.54	3.41	Danville	06/11/12	07/10/12	07/23/12	08/02/12	
TIM-161-12	7223-01	0.15	8.19	3.23	Modesto	07/05/12	07/17/12	07/26/12	08/03/12	
TIM-001-12	0126-01	1.78	1.84	0.07	Richmond	07/09/12	07/22/12	07/30/12	08/05/12	
T-059-12	L-300A	277.89	278.12	0.26	Bakersfield	07/06/12	07/20/12	07/30/12	08/10/12	
TIM-162-12	7224-09	0.00	1.35	1.35	Modesto	07/11/12	07/26/12	08/03/12	08/10/12	
T-045-12	L-138	28.64	35.95	6.51	Fresno	07/09/12	07/23/12	08/02/12	08/13/12	
T-053-12	L-142S	3.21	3.87	0.63	Bakersfield	07/10/12	07/24/12	08/03/12	08/14/12	
TIM-019-12	L-153	22.87	25.11	2.41	Oakland	07/18/12	07/29/12	08/10/12	08/16/12	
TIM-101-11	1816-01	3.44	8.44	4.40	Watsonville	07/25/12	08/09/12	08/16/12	08/24/12	
T-047C-11	L-153	20.07	22.87	2.80	Oakland	07/29/12	08/17/12	08/22/12	08/27/12	
TIM-037-11	L-132	43.61	46.59	2.98	South San Francisco	07/31/12	08/14/12	08/21/12	08/29/12	
T-104-12	L-132	25.60	29.05	3.51	San Carlos	07/26/12	08/09/12	08/20/12	08/31/12	
TIM-146-12	0115-01	0.00	0.41	0.40	Oakland	07/29/12	08/16/12	08/23/12	08/31/12	
T-054-12	L-142S	10.45	11.48	1.04	Bakersfield	08/01/12	08/15/12	08/24/12	09/05/12	
T-055-12	L-300A	230.32	231.20	0.92	Tehachapi	08/06/12	08/21/12	08/29/12	09/06/12	
TIM-136-12	1614-01	0.00	3.97	3.97	Stockton	08/06/12	08/23/12	08/30/12	09/10/12	
T-025B-11	L-132	4.00	4.92	0.64	Santa Clara/Sunnyvale	08/06/12	08/29/12	09/05/12	09/14/12	
TIM-144-12	0405-01	11.09	11.79	0.70	Yountville	08/15/12	08/30/12	09/06/12	09/14/12	
TIM-147-12	0638-02	0.00	2.93	2.92	Sacramento	08/21/12	09/05/12	09/12/12	09/20/12	
TIM-157-12	1607-01	0.00	0.41	0.51	Stockton	08/21/12	09/06/12	09/13/12	09/21/12	
T-047-12	L-138	45.39	45.56	0.16	Fresno	08/21/12	09/04/12	09/14/12	09/25/12	
TIM-013A-12	L-109	41.90	43.47	1.92	Daly City	08/20/12	09/06/12	09/18/12	09/26/12	
TIM-013B-12	L-109	43.49	45.15	1.82	Daly City	08/20/12	09/06/12	09/18/12	09/26/12	
TIM-145-12	L-108	38.17	39.47	1.34	Stockton	08/28/12	09/12/12	09/19/12	09/27/12	
T-092-12	L-210B	22.98	25.98	2.82	Napa	08/27/12	09/11/12	09/20/12	09/27/12	
TIM-140-12	L-103	15.64	15.86	0.22	Prunedale	08/27/12	09/11/12	09/19/12	09/28/12	
TIM-158-12	1819-01	0.00	3.57	3.57	Watsonville	08/29/12	09/13/12	09/20/12	09/28/12	
TIM-124-12	L-109	28.21	28.54	0.38	San Mateo	08/17/12	09/05/12	09/18/12	10/01/12	
TIM-123-12	L-109	31.49	32.81	1.40	Hillsborough	08/17/12	09/05/12	09/25/12	10/01/12	
TIM-143-12	0405-01	4.97	6.98	2.03	Napa	08/20/12	09/18/12	09/25/12	10/03/12	
TIM-024-12	0813-01	0.00	1.29	1.30	San Jose	09/03/12	09/19/12	09/25/12	10/05/12	
TIM-149-12	0813-02	0.00	0.50	0.50	San Jose	09/03/12	09/19/12	09/26/12	10/05/12	
TIM-150-12	0814-05	0.00	0.31	0.31	San Jose	09/03/12	09/19/12	09/27/12	10/05/12	
TIM-134A-12	L-107	23.27	23.64	0.30	Sunol	09/10/12	09/26/12	10/03/12	10/15/12	
TIM-134B-12	L-107	24.36	24.42	0.06	Sunol	09/10/12	09/26/12	10/03/12	10/15/12	
T-110-12	L-300A	446.16	450.00	2.98	Hollister	09/17/12	10/02/12	10/09/12	10/17/12	
TIM-142-12	L-103	25.31	27.77	2.45	Salinas	09/18/12	10/02/12	10/09/12	10/17/12	
TIM-155-12	L-138D	45.10	46.64	1.54	Fresno	09/19/12	10/03/12	10/10/12	10/18/12	
TIM-010-12	0407-01	0.59	4.34	2.45	Napa	09/10/12	10/01/12	10/11/12	10/22/12	
TIM-033-12	L-306	0.00	0.17	0.21	Kettleman City	10/15/12	11/06/12	11/13/12	11/17/12	
TIM-101-12	3010-01	0.00	1.27	1.27	Antioch	TBD	TBD	TBD	TBD	
TIM-160-12	7222-01	11.20	13.99	7.08	Modesto	TBD	TBD	TBD	TBD	
TIM-166-12	1301-01	0.00	4.63	4.66	Petaluma	TBD	TBD	TBD	TBD	
TIM-168-12	1614-08	0.56	1.00	0.00	Stockton	TBD	TBD	TBD	TBD	
TIM-169-12	L-197B	0.00	4.44	4.40	Stockton	TBD	TBD	TBD	TBD	
TIM-170-12	7225-02	0.00	2.34	2.42	Modesto	TBD	TBD	TBD	TBD	

T - Test section  
 TIM - Test section with Integrity Management Segment Included  
 PR- Pressure Restoration Project  
 L - Transmission pipeline  
 A - Actual date completed