

From: Doll, Laura  
Sent: 10/9/2013 7:41:42 AM  
To: elizaveta.malashenko@cpuc.ca.gov (elizaveta.malashenko@cpuc.ca.gov)  
Cc:  
Bcc:  
Subject: RE: Next Steps for L-114

Great -- glad to hear it.  
Thanks!

**From:** Malashenko, Elizaveta I. [mailto:elizaveta.malashenko@cpuc.ca.gov]  
**Sent:** Wednesday, October 09, 2013 07:37 AM  
**To:** Doll, Laura  
**Cc:** Malashenko, Elizaveta I. <elizaveta.malashenko@cpuc.ca.gov>  
**Subject:** Re: Next Steps for L-114

Laura,

Thank you, that's very thoughtful of you to follow up. Yes, I saw the email and set along to my inspectors. They will coordinate with Redact

Thank you!

Liza

On Oct 9, 2013, at 7:20 AM, "Doll, Laura" <LRDD@pge.com> wrote:

Liza

Just want to make sure you got this in what I expect is a crush of emails. The work will be done as quickly as possible over the next week or so.

Laura

**From:** Yura, Jane  
**Sent:** Tuesday, October 08, 2013 11:00 AM  
**To:** Malashenko, Elizaveta I. <elizaveta.malashenko@cpuc.ca.gov>  
**Cc:** Doll, Laura; Hagan, Jack (Brigadier General – CA) <emory.hagan@cpuc.ca.gov>; Redacted Johnson, Kirk  
**Subject:** RE: Next Steps for L-114

Liza, in response to item 3 below, PG&E has developed the following schedule of work. Our contact person Redacted can help coordinate any details for your

inspectors.

Redacted

Thank you,

Jane

<image003.png>

**From:** Malashenko, Elizaveta I. [<mailto:elizaveta.malashenko@cpuc.ca.gov>]  
**Sent:** Friday, October 04, 2013 11:46 AM  
**To:** Yura, Jane  
**Cc:** Doll, Laura; Hagan, Jack (Brigadier General – CA)  
**Subject:** Next Steps for L-114

Jane,

I'm following up on the status of the Brentwood pipeline L-114. As you are aware, last week PHMSA reviewed the X-ray records associated with L-114 and found 5 welds with potential defects. After additional analysis, PHMSA concluded that all of the radiographs show defects that could compromise the integrity of the corresponding welds.

SED is directing PG&E to address this issue as follows before putting the L-114 back in service:

1. For the 1 weld that shows an external undercut on the X-rays, PG&E is directed to perform the following:
  - a. Produce a record that the external undercut on the identified weld was measured during construction and was

found acceptable to the visible acceptance criteria in API 1104 Section 9.7.

- b. If no record can be produced, PG&E is directed to dig-up the weld and measure the external undercut.
  - c. If the visible inspection indicated a defect per acceptance criteria in API 1104 Section 9.7, then PG&E must repair or remove the weld.
2. For the 4 welds that show an internal undercut on the X-rays, PG&E is directed to repair or cut out all of the four welds.
  3. PG&E should notify CPUC as soon as possible when this work will be performed, so that CPUC can make arrangements to have an inspector present.
  4. PG&E is directed to provide documentation to CPUC as to the disposition of the defects, complete with the NDE testing records. A copy of the documentation should also be provided to PHMSA.

PG&E is directed to not place the pipeline into service until all above items are complete and CPUC has determined that the safety concerns have been adequately addressed.

Please confirm receipt and let me know if you have any questions.

Sincerely,

Elizaveta Malashenko

---

***Elizaveta Malashenko***

Acting Deputy Director

Office of Utility Safety and Reliability

Safety and Enforcement Division

California Public Utilities Commission

Phone: 415-703-2274

E-mail: [elizaveta.malashenko@cpuc.ca.gov](mailto:elizaveta.malashenko@cpuc.ca.gov)

PG&E is committed to protecting our customers' privacy.

To learn more, please visit

<http://www.pge.com/about/company/privacy/customer/>

<R-134\_PM\_IFC\_Reinspect\_Overall\_13\_6\_13 (OctUpdate).pdf>