

Station No.	Division	Wall Map, Flat, Block			
Location			Stage		
Run: <u>Left, Middle, Right, Top, or Bottom</u> (Looking Downstream)					
Employee (LAN ID / Initials):					
Date:					
Supervisor (LAN ID / Initials):					
Date:					
Task Description		Result			
I.H.1, I.H.4	Vault Cover and Surroundings	g.p.			
I.H.2	Fire Valve(s) Accessible and Operated	y,n			
I.H.3	Pre-Entry Air Test for Combustible/Toxic Air	p,f			
I.H.5	Remove water from vault?	y,n			
I.H.6	Vault Inspection	g.p.			
I.H.7	Station Diagram Accurate	y,n			
I.H.8	Soap Test Piping	p,f			
I.H.9, I.H.10	Ventilating System & Relief Valve Stacks	g.p.			
I.H.11	Piping & Equipment Condition (e.g. corrosion)	g.p.			
I.H.12	Station Valves Operated & Lubed, As Req'd	y,n			
I.H.13	Filter & Filter Closure Condition	g.p.			
I.H.14	Locking Devices Present And Operational	y,n			

TYPE OF INSPECTION		(circle either A or B)		A B		A B		A B		A B	
Class A	Class B	As Found and As Left Settings		AF	AL	AF	AL	AF	AL	AF	AL
I.A.2,3	I.B.2,3	Filter Differential	PSI, W.C.								
I.A.4	I.B.7	Inspect and Clear Vent Lines	y,n								
I.A.5	I.B.8	Pressure Test Vents & Diaphragms (LP)	y,n								
I.A.6	I.B.9	Regulator Set Point	PSI, W.C.								
I.A.7	I.B.10	Regulator Lockup	y,n								
I.A.8.a	I.B.11.a	Monitor Set Point	PSI, W.C.								
		Monitor Lockup	y,n								
		Working Monitor Pilot Set Point	PSI, W.C.								
I.A.8.b	I.B.11.b	Relief Valve Cracking Pressure	PSI, W.C.								
I.A.8.c	I.B.11.c	Automatic Shutoff Overpressure Set Point	PSI, W.C.								
		Automatic Shutoff Underpressure Set Point	PSI, W.C.								
I.A.8.d	I.B.11.d	Monitor Upstream or Downstream?	U/S, D/S								
I.A.10	I.B.12	Station Filter - Internal	y,n								
		Regulator - Internal	y,n								
		Overpressure Protection Device	y,n								
		Regulator Pilot Control Loop(s)	y,n								
		GPP Pilot Control Loop(s)	y,n								
I.A.10	I.B.12	Working Monitor Pilot	y,n								
		Return All Equipment, Valves, and Locks to Normal Operation and Position	y,n								
I.C.2		Pressure Recorder Check and/or Calibration	Chk, Cal								
III.F		Was Any Corrective Maintenance Done?	y,n								
III.G		Do any deficiencies need Supervisor review?	y,n								

† If pre-entry air testing indicates unacceptable results per CIB 280, entry must be conducted in accordance with confined space entry procedures (30213)
 Enter yes, no; good, poor; pass, fail; pressure; control loop includes filter, variable restrictor, and tubing; (line out all non-applicable boxes)
 * Use an asterisk to indicate that an item is unacceptable and has an explanation on the back of this form
On back of this form show any corrective work done:
 1 Pressure setting changes and reason
 2 Failed parts replacement and reason
 3 Component replacement ("District Regulator Data Sheet" must be updated)
 4 Leak repair or equipment repair
 5 Miscellaneous work such as touch-up painting, filter blowdown or cleanout, etc.
 6 Valve flushed

