

From: [Redacted]  
Sent: 8/28/2014 1:43:54 PM  
To: Bruno, Kenneth (kenneth.bruno@cpuc.ca.gov) (kenneth.bruno@cpuc.ca.gov)  
Cc: Doll, Laura (/O=PG&E/OU=CORPORATE/CN=RECIPIENTS/CN=LRDD);  
Gibson, Bill (/O=PG&E/OU=Corporate/cn=Recipients/cn=WLG3)  
Bcc:  
Subject: L132 Update

Ken,

Per our discussion this morning the actions taken following the identification of a deformation on Line 132 at mile point [Redacted] near [Redacted] [Redacted] while running a calibration tool through the pipe:

- [Redacted] Operating pressure at time of discovery on 8/26/14 was 280 psig (21.54% SMYS) which was then reduced by 20% to 224 psig (17.23%) on 8/27 and then further reduced to 5 psig later in the same day.
- [Redacted] 8/28 – 8/29: Vegetation and tree removal is scheduled.
- [Redacted] 9/2 – 9/6: estimated dates for emergency excavation and pipe examination.

We will providing an excavation notification and a Safety-Related Condition Report for this event.

Sincerely,

[Redacted]

PG&E - Gas Operations, Regulatory Compliance

4420F, 6111 Bollinger Canyon Rd., San Ramon, CA 94583

w: [Redacted]

c: [Redacted]