

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Install Underground Cable | Boom/Crane Truck | 2 | 6 | | | |
| | Manlift/Bucket Truck | 1 | 6 | | | |
| | Puller | 1 | 6 | | | |
| | Wire Truck/Trailer | 2 | 6 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | - | |
| Splice Underground Cable | Splice Truck | 2 | 6 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 1 | |
| | Worker Commute | | | Commute | - | |
| Civil Installation | 4x4 Backhoe | 2 | 10 | | | |
| | Compressor Trailer | 1 | 10 | | | |
| | Grader | 2 | 10 | | | |
| | Loader | 2 | 10 | | | |
| | Scraper | 2 | 10 | | | |
| | Water Truck | 2 | 10 | | | |
| | Haul Truck | | | Haul | | 2,188 |
| | Pick-up 4x4 | | | Worker | 3 | |
| | Worker Commute | | | Commute | 10 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Fiber Optic/Copper Cable Removal | Manlift/Bucket Truck | 2 | 10 | | | |
| | 1-Ton Truck | | | Worker | 2 | |
| | Pick-up Truck | | | Worker | 2 | |
| | Worker Commute | | | Commute | 10 | |
| Wood Pole Replacement and Transfer of Facilities | Auger Truck | 2 | 10 | | | |
| | Boom Truck | 2 | 10 | | | |
| | Manlift/Bucket Truck | 2 | 10 | | | |
| | Pick-up Truck | | | Worker | 2 | |
| | Worker Commute | | | Commute | 10 | |
| Fiber Optic Cable Installation | Manlift/Bucket Truck | 2 | 10 | | | |
| | 1-Ton Truck | | | Worker | 2 | |
| | Pick-up Truck | | | Worker | 2 | |
| | Worker Commute | | | Commute | 10 | |
| Splicing and Testing | Splice Labs | 2 | 10 | | | |
| | Pick-up Truck | | | Worker | 2 | |
| | Worker Commute | | | Commute | 5 | |
| Survey | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 4 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Construction and Materials Yard | Boom/Crane Truck | 1 | 5 | | | |
| | R/T Forklift | 1 | 5 | | | |
| | Water Tanker/Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 1 | |
| | Truck, Semi-Tractor | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 4 | |
| Right-of-Way Clearing | Backhoe/Front Loader | 2 | 7 | | | |
| | Road Grader | 2 | 7 | | | |
| | Track Type Dozer | 2 | 7 | | | |
| | Water Truck | 2 | 9 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 5 | |
| Roads and Landing Work | Backhoe/Front Loader | 2 | 7 | | | |
| | Drum Type Compactor | 2 | 5 | | | |
| | Excavator | 2 | 7 | | | |
| | Motor Grader | 2 | 5 | | | |
| | Track Type Dozer | 2 | 7 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Roads and Landing Work (cont.) | Water Truck | 2 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Wet Crossing Installation | Concrete Truck | 1 | 10 | | | |
| | Rubber Tire Backhoe | 1 | 10 | | | |
| | Tracked Excavator | 1 | 10 | | | |
| | Water Truck | 1 | 10 | | | |
| | Wheel Loader | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Dump Truck | | | Haul | | 18 |
| | Flat Bed Truck/Trailer | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 6 | |
| Shoo-fly Pole Haul | Boom/Crane Truck | 2 | 8 | | | |
| | Water Truck | 1 | 10 | | | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 1 | |
| | Flat Bed Pole Truck | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 4 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|------------------------------|--------------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Vault Installation | Backhoe/Front Loader | 2 | 8 | | | |
| | Crane (L) | 1 | 7 | | | |
| | Excavator | 2 | 7 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Concrete Mixer Truck | | | Haul | | 85 |
| | Dump Truck | | | Haul | | 187 |
| | Flat Bed Truck/Trailer | | | Vendor | 2 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 16 | |
| Guard Structure Installation | Auger Truck | 2 | 8 | | | |
| | Boom/Crane Truck | 2 | 8 | | | |
| | Compressor Trailer | 2 | 7 | | | |
| | Manlift/Bucket Truck | 2 | 5 | | | |
| | Water Truck | 2 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 1 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 1 | |
| | Extendable Flat Bed Pole Truck | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 6 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Install Tubular Steel Pole (TSP) Foundations – 220 kilovolt (kV) and 66 kV | Auger Truck | 2 | 10 | | | |
| | Backhoe/Front Loader | 2 | 10 | | | |
| | Boom/Crane Truck | 2 | 7 | | | |
| | Water Truck | 2 | 10 | | | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 4 | |
| | Concrete Mixer Truck | | | Haul | | 196 |
| | Dump Truck | | | Haul | | 126 |
| | Worker Commute | | | Commute | 12 | |
| Shoo-fly Pole Assembly | Boom/Crane Truck | 1 | 10 | | | |
| | Compressor Trailer | 1 | 10 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Install Shoo-fly Pole | Auger Truck | 2 | 8 | | | |
| | Backhoe/Front Loader | 2 | 10 | | | |
| | Boom/Crane Truck | 2 | 7 | | | |
| | Manlift/Bucket Truck | 2 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|-------------------------------|--------------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Install Shoo-fly Pole (cont.) | Water Truck | 2 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Extendable Flat Bed Pole Truck | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Duct Bank Installation | Backhoe/Front Loader | 2 | 7 | | | |
| | Compressor Trailer | 2 | 5 | | | |
| | Concrete Saw | 2 | 8 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Concrete Mixer Truck | | | Haul | | 740 |
| | Dump Truck | | | Haul | | 777 |
| | Flat Bed Truck/Trailer | | | Vendor | 1 | |
| | Lowboy Truck/Trailer | | | Vendor | 1 | |
| | Pipe Truck/Trailer | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 16 | |
| Install Shoo-fly Conductor | Backhoe/Front Loader | 2 | 8 | | | |
| | Boom/Crane Truck | 2 | 10 | | | |
| | Conductor Splicing Rig | 1 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|------------------------------------|---|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Install Shoo-fly Conductor (cont.) | Fiber Splicing Lab | 1 | 10 | | | |
| | Manlift/Bucket Truck | 2 | 10 | | | |
| | R/T Crane (M) | 2 | 10 | | | |
| | Sag Cat with 2 winches | 1 | 10 | | | |
| | Spacing Cart | 4 | 10 | | | |
| | Static Truck/ Tensioner | 1 | 10 | | | |
| | Track Type Dozer | 1 | 8 | | | |
| | Truck mounted – Three drum fly-line pulling machines (Equipped with 3/8-inch steel pulling cable) | 1 | 10 | | | |
| | Wire Truck/Trailer | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 15 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---|------------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| TSP Haul – 220 kV and 66 kV | Boom/Crane Truck | 2 | 8 | | | |
| | Water Truck | 1 | 10 | | | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 1 | |
| | Flat Bed Pole Truck | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 4 | |
| TSP Assembly – 220 kV and 66 kV | Boom/Crane Truck | 2 | 7 | | | |
| | Compressor Trailer | 2 | 6 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Remove Existing Conductor and GW – 500 kV, 220 kV and 66 kV | Boom/Crane Truck | 2 | 10 | | | |
| | Hardline 30,000 Pound Puller | 1 | 5 | | | |
| | Manlift/Bucket Truck | 4 | 10 | | | |
| | Sag Cat with 2 winches | 1 | 5 | | | |
| | Track Type Dozer | 1 | 5 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---|---|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Remove Existing Conductor and GW – 500 kV, 220 kV and 66 kV (cont.) | Truck mounted – Three drum fly-line pulling machines (Equipped with 3/8-inch steel pulling cable) | 1 | 5 | | | |
| | V-Groove or Equivalent Rewinder | 1 | 5 | | | |
| | Water Truck | 2 | 6 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 4 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Truck, Semi-Tractor | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 28 | |
| TSP Erection – 220 kV and 66 kV | Compressor Trailer | 2 | 6 | | | |
| | R/T Crane (L) | 2 | 7 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Install/Transfer Conductor – 500 kV, 220 kV and 66 kV | Backhoe/Front Loader | 2 | 8 | | | |
| | Boom/Crane Truck | 2 | 10 | | | |
| | Conductor Splicing Rig | 1 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---|---|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Install/Transfer Conductor – 500 kV, 220 kV and 66 kV (cont.) | Fiber Splicing Lab | 1 | 10 | | | |
| | Hughes 500 F | 1 | 7 | | | |
| | Manlift/Bucket Truck | 2 | 10 | | | |
| | R/T Crane (M) | 2 | 10 | | | |
| | Sag Cat with 2 winches | 1 | 10 | | | |
| | Spacing Cart | 4 | 10 | | | |
| | Static Truck/ Tensioner | 1 | 10 | | | |
| | Track Type Dozer | 1 | 8 | | | |
| | Truck mounted – Three drum fly-line pulling machines (Equipped with 3/8-inch steel pulling cable) | 1 | 10 | | | |
| | Wire Truck/Trailer | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Fuel, Helicopter Support Truck | | | Vendor | 1 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 30 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| LST Removal – 500kV, 220 kV, and 66 kV | Compressor Trailer | 2 | 10 | | | |
| | R/T Crane (L) | 2 | 7 | | | |
| | R/T Crane (M) | 2 | 5 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Dump Truck | | | Haul | | 14 |
| | Flat Bed Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Install Underground Cable | Boom/Crane Truck | 1 | 7 | | | |
| | Manlift/Bucket Truck | 4 | 5 | | | |
| | Puller | 2 | 5 | | | |
| | Water Truck | 1 | 10 | | | |
| | Wire Truck/Trailer | 1 | 5 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Flat Bed Truck/Trailer | | | Vendor | 2 | |
| | Pipe Truck/Trailer | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 16 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| TSP Removal – 220 kV and 66 kV | Compressor Trailer | 2 | 10 | | | |
| | R/T Crane (L) | 2 | 7 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 12 | |
| LST Foundation Removal – 500kV, 220 kV and 66 kV | Backhoe/Front Loader | 2 | 10 | | | |
| | Compressor Trailer | 2 | 10 | | | |
| | Excavator | 1 | 10 | | | |
| | Water Truck | 1 | 10 | | | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Dump Truck | | | Haul | | 11 |
| | Worker Commute | | | Commute | 8 | |
| TSP Foundation Removal – 220 kV and 66 kV | Backhoe/Front Loader | 2 | 10 | | | |
| | Compressor Trailer | 2 | 10 | | | |
| | Excavator | 1 | 10 | | | |
| | Water Truck | 1 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| TSP Foundation Removal – 220 kV and 66 kV (cont.) | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Dump Truck | | | Haul | | 92 |
| | Worker Commute | | | Commute | 8 | |
| Install Lattice Steel Tower (LST) Foundations | Auger Truck | 2 | 10 | | | |
| | Backhoe/Front Loader | 2 | 10 | | | |
| | Boom/Crane Truck | 2 | 7 | | | |
| | Concrete Truck | 4 | 7 | | | |
| | Water Truck | 2 | 10 | | | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Concrete Truck | | | Haul | | 464 |
| | Dump Truck | | | Haul | | 320 |
| | Worker Commute | | | Commute | 14 | |
| LST Steel Haul | R/T Forklift | 2 | 8 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 1 | |
| | Flat Bed Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 4 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| LST Steel Assembly | Compressor Trailer | 2 | 7 | | | |
| | R/T Crane (L) | 2 | 10 | | | |
| | R/T Forklift | 2 | 7 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 20 | |
| Splice Underground Cable | Splice Truck | 2 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 8 | |
| LST Erection | Compressor Trailer | 4 | 7 | | | |
| | R/T Crane (L) | 2 | 7 | | | |
| | R/T Crane (M) | 2 | 7 | | | |
| | Water Truck | 2 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Worker Commute | | | Commute | 24 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|----------------------------------|-------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Remove Shoo-fly Conductor and GW | Boom/Crane Truck | 4 | 5 | | | |
| | Bull Wheel Puller | 2 | 5 | | | |
| | Hydraulic Rewind Puller | 2 | 5 | | | |
| | Manlift/Bucket Truck | 2 | 10 | | | |
| | Sleeving Truck | 2 | 5 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Lowboy Truck/Trailer | | | Vendor | 2 | |
| | Truck, Semi-Tractor | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 30 | |
| Shoo-fly Pole Removal | Boom/Crane Truck | 2 | 7 | | | |
| | Compressor Trailer | 2 | 6 | | | |
| | Manlift/Bucket Truck | 2 | 10 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Flat Bed Truck/Trailer | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 6 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|-------------------------|--------------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Guard Structure Removal | Boom/Crane Truck | 2 | 10 | | | |
| | Compressor Trailer | 2 | 7 | | | |
| | Manlift/Bucket Truck | 2 | 5 | | | |
| | Water Truck | 1 | 10 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | 3/4-Ton Truck, 4x4 | | | Worker | 2 | |
| | Extendable Flat Bed Pole Truck | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 6 | |
| 66 kV Pole Removal | Boom/Crane Truck | 2 | 7 | | | |
| | Compressor Trailer | 1 | 10 | | | |
| | Manlift/Bucket Truck | 2 | 7 | | | |
| | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Flat Bed Pole Truck | | | Vendor | 2 | |
| | Worker Commute | | | Commute | 12 | |
| Restoration | Backhoe/Front Loader | 2 | 7 | | | |
| | Drum Type Compactor | 2 | 7 | | | |
| | Motor Grader | 2 | 7 | | | |
| | Water Truck | 2 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---|-----------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Restoration (cont.) | 1-Ton Truck, 4x4 | | | Worker | 2 | |
| | Lowboy Truck/Trailer | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 7 | |
| Grading Phase 1 | Dozer | 2 | 10 | | | |
| | Grader | 2 | 10 | | | |
| | Loader | 2 | 10 | | | |
| | Scraper | 4 | 10 | | | |
| | Water Truck | 4 | 10 | | | |
| | Haul Truck | | | Haul | | 10,000 |
| | Pick-up 4x4 | | | Worker | 1 | |
| | Tool Truck | | | Worker | 1 | |
| | Worker Commute | | | Commute | 14 | |
| Survey | Survey Trucks | | | Worker | 1 | |
| | Worker Commute | | | Commute | 2 | |
| Mechanical Electrical Equipment Room (MEER) Phase 1 | 20 ton Crane | 1 | 5 | | | |
| | 400 kilowatt (KW) Generator | 1 | 12 | | | |
| | Backhoe | 2 | 10 | | | |
| | Bobcat Skid Steer | 2 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|-----------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| MEER Phase I (cont.) | Carry-all Truck | 2 | 3 | | | |
| | Concrete Pump Truck | 1 | 5 | | | |
| | Forklift | 3 | 5 | | | |
| | Loader | 1 | 10 | | | |
| | Manlift | 2 | 10 | | | |
| | Stake Truck | | | Worker | 5 | |
| | Tool Truck | | | Worker | 5 | |
| | Worker Commute | | | Commute | 50 | |
| Civil Phase 1 | 17-Ton Crane | 2 | 5 | | | |
| | Backhoe | 6 | 10 | | | |
| | Bobcat Skid Steer | 4 | 10 | | | |
| | Concrete Pump Truck | 1 | 5 | | | |
| | Excavator | 3 | 10 | | | |
| | Forklift | 4 | 6 | | | |
| | Foundation Auger | 3 | 10 | | | |
| | Skip Loader | 3 | 10 | | | |
| | Water Truck | 3 | 10 | | | |
| | Dump Truck | | | Haul | | 2,592 |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---------------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Civil Phase I (cont.) | Tool Truck | | | Worker | 4 | |
| | Worker Commute | | | Commute | 60 | |
| Test and Maintenance Building Phase 1 | 20-Ton Crane | 1 | 5 | | | |
| | Backhoe | 2 | 10 | | | |
| | Bobcat Skid Steer | 2 | 10 | | | |
| | Carry-all Truck | 2 | 3 | | | |
| | Concrete Pump Truck | 1 | 5 | | | |
| | Forklift | 3 | 5 | | | |
| | Loader | 1 | 10 | | | |
| | Manlift | 2 | 10 | | | |
| | Stake Truck | | | Worker | 5 | |
| | Tool Truck | | | Worker | 5 | |
| | Worker Commute | | | Commute | 50 | |
| Control Building Phase 1 | 20-Ton Crane | 1 | 5 | | | |
| | Backhoe | 2 | 10 | | | |
| | Bobcat Skid Steer | 2 | 10 | | | |
| | Carry-all Truck | 2 | 3 | | | |
| | Concrete Pump Truck | 1 | 5 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|----------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Control Building Phase 1 (cont.) | Forklift | 3 | 5 | | | |
| | Loader | 1 | 10 | | | |
| | Manlift | 2 | 10 | | | |
| | Stake Truck | | | Worker | 5 | |
| | Tool Truck | | | Worker | 5 | |
| | Worker Commute | | | Commute | 50 | |
| Fencing Phase 1 Block Wall | 4x4 Backhoe | 1 | 10 | | | |
| | Bobcat | 1 | 10 | | | |
| | Concrete Pump Truck | 1 | 6 | | | |
| | Forklift | 1 | 10 | | | |
| | Crew Truck | | | Worker | 1 | |
| | Flatbed Truck | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 16 | |
| Testing Phase 1 | Crew Truck | | | Worker | 4 | |
| | Worker Commute | | | Commute | 9 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Asphalting Phase 1 | Asphalt Curb Machine | 1 | 3 | | | |
| | Asphalt Paver | 1 | 10 | | | |
| | Paving Roller | 2 | 5 | | | |
| | Tractor | 1 | 3 | | | |
| | Crew Truck | | | Worker | 2 | |
| | Dump Truck | | | Haul | | 955 |
| | Stake Truck | | | Worker | 2 | |
| | Worker Commute | | | Commute | 15 | |
| Maintenance Crew Equipment Check Phase 1 | Maintenance Truck | 2 | 5 | | | |
| | Worker Commute | | | Commute | 5 | |
| Electrical Demo Phase 2 | 15-Ton Crane | 1 | 6 | | | |
| | 50-Ton Crane | 1 | 6 | | | |
| | Forklift | 2 | 6 | | | |
| | Manlift | 2 | 6 | | | |
| | Reach Lift | 3 | 6 | | | |
| | Tool Trailer | 2 | 5 | | | |
| | Crew Truck | | | Worker | 3 | |
| | Worker Commute | | | Commute | 20 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|----------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Civil Demo/Grading Phase 2 | Backhoe | 2 | 10 | | | |
| | Bobcat Skid Steer | 2 | 10 | | | |
| | Dozer | 2 | 10 | | | |
| | Excavator | 2 | 10 | | | |
| | Forklift | 2 | 6 | | | |
| | Grader | 1 | 10 | | | |
| | Loader | 2 | 10 | | | |
| | Scraper | 2 | 10 | | | |
| | Skip Loader | 2 | 10 | | | |
| | Water Truck | 5 | 10 | | | |
| | Worker Commute | | | Commute | 14 | |
| Civil Installation Phase 2 | Backhoe | 2 | 10 | | | |
| | Bobcat Skid Steer | 2 | 10 | | | |
| | Excavator | 2 | 10 | | | |
| | Forklift | 2 | 5 | | | |
| | Foundation Auger | 2 | 10 | | | |
| | Skip Loader | 2 | 10 | | | |
| | Tool Trailer | 1 | 5 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|------------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Civil Installation Phase 2 (cont.) | Water Truck | 1 | 10 | | | |
| | Dump Truck | | | Haul | | 638 |
| | Worker Commute | | | Commute | 20 | |
| Wiring Phase 1 | Forklift | 3 | 3 | | | |
| | Manlift | 3 | 5 | | | |
| | Tool Trailer | 2 | 3 | | | |
| | Worker Commute | | | Commute | 50 | |
| Electrical Phase 1 | 100-Ton Crane | 1 | 8 | | | |
| | 15-Ton Crane | 2 | 5 | | | |
| | 20-Ton Crane | 1 | 10 | | | |
| | 50-Ton Crane | 1 | 8 | | | |
| | Forklift | 3 | 6 | | | |
| | Manlift | 4 | 5 | | | |
| | Reach Manlift | 3 | 5 | | | |
| | Scissor Lift | 4 | 5 | | | |
| | Tool Trailer | 2 | 3 | | | |
| | Crew Truck | | | Worker | 3 | |
| | Flatbed Truck | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 50 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Electrical Phase 2 | 100-Ton Crane | 1 | 10 | | | |
| | 15-Ton Crane | 1 | 6 | | | |
| | 50-Ton Crane | 1 | 10 | | | |
| | Forklift | 3 | 6 | | | |
| | Manlift | 3 | 10 | | | |
| | Reach Lift | 3 | 10 | | | |
| | Scissor Lift | 2 | 10 | | | |
| | Tool Trailer | 2 | 10 | | | |
| | Crew Truck | | | Worker | 3 | |
| | Flatbed Truck | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 50 | |
| Testing Phase 2 | Crew Truck | | | Worker | 4 | |
| | Worker Commute | | | Commute | 9 | |
| Maintenance Crew Equipment Check Phase 2 | Maintenance Truck | 2 | 5 | | | |
| | Worker Commute | | | Commute | 3 | |
| Civil Demo/Grading Phase 3 | Backhoe | 4 | 10 | | | |
| | Bobcat Skid Steer | 4 | 10 | | | |
| | Dozer | 3 | 10 | | | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|------------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Civil Demo/Grading Phase 3 (cont.) | Excavator | 3 | 10 | | | |
| | Forklift | 4 | 10 | | | |
| | Grader | 2 | 10 | | | |
| | Loader | 2 | 10 | | | |
| | Scraper | 6 | 10 | | | |
| | Skip Loader | 3 | 10 | | | |
| | Water Truck | 6 | 10 | | | |
| | Dump Truck | | | Haul | | 5,000 |
| | Worker Commute | | | Commute | 75 | |
| Civil Installation Phase 3 | Backhoe | 5 | 10 | | | |
| | Bobcat Skid Steer | 6 | 10 | | | |
| | Excavator | 4 | 10 | | | |
| | Forklift | 3 | 5 | | | |
| | Foundation Auger | 4 | 10 | | | |
| | Skip Loader | 2 | 10 | | | |
| | Tool Trailer | 2 | 5 | | | |
| | Water Truck | 4 | 10 | | | |
| | Dump Truck | | | Haul | | 2,592 |
| | Worker Commute | | | Commute | 75 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|---|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Electrical Phase 3 (Including Wiring) | 100-Ton Crane | 1 | 10 | | | |
| | 15-Ton Crane | 1 | 6 | | | |
| | 20-Ton Crane | 1 | 5 | | | |
| | 500 KW Generator | 1 | 10 | | | |
| | Forklift | 4 | 7 | | | |
| | Manlift | 4 | 10 | | | |
| | Reach Manlift | 3 | 10 | | | |
| | Scissor Lift | 4 | 10 | | | |
| | Tool Trailer | 3 | 5 | | | |
| | Crew Truck | | | Worker | 3 | |
| | Flatbed Truck | | | Vendor | 1 | |
| | Worker Commute | | | Commute | 80 | |
| | Testing Phase 3 | Crew Truck | | | Worker | 4 |
| Worker Commute | | | | Commute | 9 | |
| Maintenance Crew Equipment Check Phase 3 | Maintenance Truck | 3 | 5 | | | |
| | Worker Commute | | | Commute | 5 | |

| Construction Activity | Equipment/Vehicle Type | Off-Road Equipment | | On-Road Vehicles | | |
|--------------------------------|------------------------|--------------------|-------------------------|------------------|---------------|-------------|
| | | Quantity | Operating Hours Per Day | On-Road Type | Trips Per Day | Total Trips |
| Asphalting and Fencing Phase 3 | Asphalt Curb Machine | 1 | 10 | | | |
| | Asphalt Paver | 1 | 10 | | | |
| | Backhoe | 1 | 10 | | | |
| | Concrete Pump Truck | 1 | 6 | | | |
| | Forklift | 1 | 6 | | | |
| | Paving Roller | 2 | 10 | | | |
| | Tractor | 1 | 10 | | | |
| | Crew Truck | | | Worker | 2 | |
| | Dump Truck | | | Haul | | 2,261 |
| | Stake Truck | | | Worker | 2 | |
| | Worker Commute | | | Commute | 25 | |