Station Equipment List Template

								EQUIPMENT					PIPE												Reference Documents							
Tag#	DR #	Plat	Block	Street	JobNo	Year	Type	Equip No.	Size	Rating	Manufature	Type	OD	WT	Grade	Seam	Footage	MinTest	Test Duration	Test Date	DP	%SMYS	MAOP	NewMAOP	New%SMYS	As-built	DR STN Record	Valve Maintenance Record	STPR	Actions	Results	Field Checked	Notes
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Valve	1	4	720	Grove	Ball															x	x		field verify			As-built indicates Ball valve but DR stn record shows Gate valve.
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Regulator	R3	2	740	Fisher	ZR-Slum Shut															x						Slum-shut with a fusable link
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Valve	3	3	720	Kerotest	Gate															x			field verify			6" or less Kerotest gate valve.
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Filter	F2	3	740	Filterfab																x						
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Regulator	R4	2	740	Fisher	EZR															x						
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Valve	6	6	720	Kerotest	Gate																		field verify			6" or less Kerotest gate valve.
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Valve	3	3	720	Kerotest	Gate															x			field verify			6" or less Kerotest gate valve.
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Filter	F1	3	740	Filterfab																x						
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Regulator	R1	2	740	Fisher	ZR-Slum Shut															x						Slum-shut with a fusable link
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Regulator	R2	2	740	Fisher	EZR															x						
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Valve	4	6	720	Kerotest	Gate																		field verify			6" or less Kerotest gate valve.
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Pipe		2				2.375	0.154	35000	SMLS	5' 11"	1100	1hr 30min	2/28/2001	720	15.86%	720	720	15.86%				x	Station piping.			
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Pipe		3				3.5	0.216	35000	SMLS	55' 1"	1100	1hr 30min	2/28/2001	720	16.67%	720	720	16.67%				x	Station piping.			
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Pipe		4				4.5	0.237	35000	SMLS	2' 10"	1100	1hr 30min	2/28/2001	720	19.53%	720	720	19.53%				x	Station piping.			
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Pipe		6				6.625	0.280	35000	SMLS	18' 6"	1100	1hr 30min	2/28/2001	720	24.34%	720	720	24.34%				x	Station piping.			
3.1	MAHP-50	31'6-D5		Atherton & Airport	30106186	2001	Recorder				Mercury	ER																		Need new inlet transducer			
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Valve	4	8			Gate																x		field verify			check tag for valve # in the field & rating.
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Valve	9	4	720	Walworth	Flug																					
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Regulator	R3	2	720	Fisher	EZR															x						
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Filter	F2	3	720	Dolinger																x			field verify			Check if 3" pipe was used.
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Regulator	R4	2	720	Fisher	EZR															x						
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Valve	10	6	720	Kerotest	Gate																					
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Valve	7	4	720	Walworth	Flug																					
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Filter	F1	3	720	Dolinger																			field verify			Check if 3" pipe was used.
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Regulator	R1	2	720	Fisher	EZR																					
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Regulator	R2	2	720	Fisher	EZR																					
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Valve	8	6	720	Kerotest	Gate																					
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Recorder				Mercury	Paper																		New recorder			
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Pipe		2				2.375	0.154	35000	SMLS	4'	1175	1hr 10min	11/28/1989	720	15.86%	720	720	15.86%				x				
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Pipe		4				4.5	0.237	35000	SMLS	48'	1175	1hr 10min	11/28/1989	720	19.53%	720	720	19.53%				x				
4.1	MAHP-45	31'6-B5		Airport & Yosemite	3M4793725	1989	Pipe		6				6.625	0.280	35000	SMLS	220'	1175	1hr 10min	11/28/1989	720	24.34%	720	720	24.34%				x				
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Valve	V1	8	720		Gate																x					noted: built turn on a valve maintenance record. No valve type specified.
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Valve	V6	4	720	Walworth	Flug															x						Hard to operate (field verified - plug valve).
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Filter	F2	4	720	Dolinger																x						
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Regulator	R3	4	720	Fisher	EZR															x						
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Regulator	R4	4	720	Fisher	EZR															x						
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Valve	V7	6	720	Kerotest	Gate															x			field verify			6" or less Kerotest gate valve.
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Valve	V4	4	720	Walworth	Flug																					Hard to operate (field verified - plug valve).
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Filter	F1	4	720	Dolinger																						
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Regulator	R1	4	720	Fisher	EZR																					
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Regulator	R2	4	720	Fisher	EZR																					
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Valve	V5	6	720	Kerotest	Gate																		field verify			6" or less Kerotest gate valve.
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Recorder				Mercury																			New inlet transducer			
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Pipe		4				4.5	0.237	35000	SMLS	17'	1120	8hr 10min	12/18/1990	720	19.53%	720	720	19.53%				x				
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Pipe		6				6.625	0.280	35000	SMLS	18'	1120	8hr 10min	12/18/1990	720	24.34%	720	720	24.34%				x				
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Pipe		8				8.625	0.322	35000	SMLS	14'	1120	8hr 10min	12/20/1990	720	27.95%	720	720	27.95%				x				
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Pipe		8				8.625	0.219	42000	ERW		1120	8hr 10min	12/21/1990	720	33.76%	720	720	33.76%				x				
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Pipe		10				10.75	0.365	35000	SMLS	22'	1120	8hr 10min	12/22/1990	720	30.29%	720	720	30.29%				x				
4.2	MAHP-02	31'6-B7		Yosemite & Pacific	3M4792982	1990	Pipe		10				10.75	0.250	42000	ERW		1120	8hr 10min	12/23/1990	720	36.86%	720	720	36.86%				x				

Material Redacted

GTR0118185